



Good Samaritan
Group

August 20, 2015

Ms. Courtney Avery, Administrator
Illinois Health Facilities and Services Review Board
525 W. Jefferson Street, Second Floor
Springfield, Illinois 62761

RECEIVED
AUG 27 2015
HEALTH FACILITIES &
SERVICES REVIEW BOARD

RE: Good Samaritan-Pontiac Project # 12-027 Annual Progress Report

Dear Ms. Avery,

In accordance with the Illinois Health Facilities Planning Act, 20 ILCS 3960, and the Illinois Health Facilities and Services Review Board's (the "Board's") rules, 77 ILL. ADM. Code 1130, Good Samaritan-Pontiac (the "Facility") hereby provides its annual report on the progress of the Project No. 12-027 (the "Project").

The Facility has completed 40% of the physical work of the project. The building is enclosed with the roof trusses in place and 50% of the roof shingled. The project remains a 90 bed facility comprising 52,444 square feet.

The expensed paid cost of the project as of July 31, 2015 is 42% which is approximately \$5,740,000. The project costs are within the project costs under the permit. Our financing of the project is with a loan from the USDA and Livingston County Grant money which remains the same.

We anticipate the project will be completed on or before January 23, 2017 which is the due date of the permit.

Sincerely,

Richard H. Hiatt, President