



2000 Ogden Avenue, Aurora, IL 60504

RECEIVED

OCT 20 2015

HEALTH FACILITIES &
SERVICES REVIEW BOARD

October 15, 2015

Ms. Courtney Avery
Administrator
Illinois Health Facilities and Services Review Board
Second Floor
525 West Jefferson
Springfield, Illinois 62702-5051

Re: IHFSRB Project #14-028

Dear Ms. Avery:

This letter constitutes an Annual Progress Report on the above-referenced project, which was granted a CON permit at the October 7, 2014, meeting of the Illinois Health Facilities and Services Review Board. You may recall that this permit is to expand and modernize several departments at Copley Memorial Hospital.

The permit was approved with project costs of \$52,725,760. The sources of funds are \$16,225,760 in cash and securities a \$36,500,000 line of credit, as reported in the alteration which was acknowledged by your agency on April 27, 2015.

1. The current status of the project is as follows.
 - a. The project was obligated on May 11, 2015.
 - b. 8% of the project is finished.
 - c. The following components of the project have been completed.


As related to the new construction portion of the project, the following components are complete:

- Site demolition
- Site excavation
- Structural foundation
- Underground utilities

- d. The following components of the project are not yet finished.
- The construction of the exterior structure of the new addition is in progress, but it is not yet complete.
 - The interior build out for the new addition has not been started.
 - The modernization and expansion of the existing surgical suite and other clinical and non-clinical service areas that are part of this project have not been started.
- e. There are no changes in the scope of the project and its size from the permit as granted. The only change in the project is the alteration in the source of debt financing that is referenced earlier in this Annual Project report, which was acknowledged by the Illinois Health Facilities and Services Review Board on April 27, 2015, in a letter to Barry Finn, the hospital President, which stated that no State Board approval was required.
2. The costs incurred to date as of October 1, 2015, are \$4,370,101.
- I am enclosing an itemized listing of the incurred project costs as of that date and a comparison of those costs to the approved permit amounts.
3. The method of financing the project and the source of funds are cash and securities and the line of credit, as referenced earlier in this Annual Project report, which was acknowledged by the Illinois Health Facilities and Services Review Board on April 27, 2015.
4. We estimate project completion by December 31, 2018, as specified in our CON application.

Please feel free to contact Andrea Rozran of Diversified Health Resources (312/266-0466) if you have any questions.

Sincerely,



Enclosures

COPLEY MEMORIAL HOSPITAL

IHF SRB PROJECT #14-028

TOTAL COSTS INCURRED AND SOURCES OF FUNDS AS OF October 1, 2015

PROJECT COSTS	TOTAL PROJECT COSTS INCURRED	APPROVED TOTAL COSTS PER CON PERMIT
Preplanning Costs	\$211,939	\$263,000
Site Survey and Soil Investigation	\$13,426	\$45,000
Site Preparation	\$516,748	\$649,020
Off Site Work	\$164,412	\$1,433,604
New Construction Contracts	\$487,915	\$21,016,012
Modernization Contracts	\$0	\$6,359,207
Contingencies	\$0	\$2,735,927
Architectural/Engineering Fees	\$2,185,613	\$2,308,505
Consulting and Other Fees	\$780,238	\$1,489,876
Movable or Other Equipment (not in construction contracts)	\$4,860	\$8,244,464
Bond Issuance Expense (project related)	\$0	\$890,700
Net Interest Expense During Construction (project related)	\$4,474	\$7,140,445
Fair Market Value of Leased Space or Equipment	\$0	\$0
Other Costs to be Capitalized	\$476	\$150,000
Acquisition of Building or Other Property (excluding land)	\$0	\$0
ESTIMATED TOTAL PROJECT COST	\$4,370,101	\$52,725,760

SOURCE OF FUNDS	TOTAL CURRENT ESTIMATED PROJECT COSTS	APPROVED TOTAL COSTS PER CON PERMIT
Cash and Securities	\$ 61,229	\$16,225,760
Pledges	\$0	\$0
Gifts and Bequests	\$0	\$0
Bond Issues (project related)	\$0	\$0
Mortgages (loans)	\$0	\$0
Leases (fair market value)	\$0	\$0
Governmental Appropriations	\$0	\$0
Grants	\$0	\$0
Other Funds and Sources-Line of Credit from Commercial Bank	\$ 4,308,872	\$ 36,500,000
TOTAL FUNDS	\$ 4,370,101	\$ 52,725,760

Note: The amount of cash used as a source of funding for project expenses will vary during the course of the project, as a number of invoices are initially paid with cash prior to drawing down funds from the line of credit.