

# EMERGENCY EXTENSION JUSTIFICATION

Project Number: 630-572-022

Project Description/Location: Roof Replacement, IDOT District 9 Traffic Building

Project Manager: Marci Boudet

Vendor(s): Baysinger Design Group

Emergency Posted Date: 03.19.12

**Brief Description:** Removal and replacement of approximately 13,900 sq. ft. of existing EPDM roof and insulation system. Removal and replacement of failed wood roof decking. Powder coating of existing roof ventilators. Replacement includes insulation, coverboard, and a white PVC roofing system.

**Current Status:** Geissler Roofing began the roofing tear off and replacement on July 23, 2012. Work has progressed very well and they anticipate all roofing work to be completed by August 3, 2012, with the exception of the sheet metal trim, it should be completed by August 9, 2012. A warranty inspection is currently anticipated for the week of August 13, 2012.

**Justification for Need of Extension:** An extension of time is being requested as the contractor began the work approximately 2 weeks later than originally planned and the work is anticipated to be completed by the August 17, 2012 date. The extension to September 30, 2012, will allow for the necessary paperwork items for warranty and closeout to be processed.