

**Grantee: State of Illinois**

**Grant: B-08-DF-17-0001**

**July 1, 2011 thru September 30, 2011 Performance Report**

---



**Grant Number:**

B-08-DF-17-0001

**Obligation Date:****Award Date:****Grantee Name:**

State of Illinois

**Contract End Date:****Review by HUD:**

Rejected - Await for Modification

**Grant Amount:**

\$17,341,434.00

**Grant Status:**

Active

**QPR Contact:**

Maureen Palmer

**Estimated PIRL Funds:**

\$0.00

**Total Budget:**

\$17,341,434.00

## Disasters:

### Declaration Number

FEMA-1771-DR-IL

## Narratives

### Disaster Damage:

#### Effect of Recent Flood-Related Disaster and Illinois' Recovery Needs

Heavy rains that fell across the Upper Mississippi River Basin in the summer of 2007 were responsible for the Federal Emergency Management Agency (FEMA) 1771-DR-IL disaster declaration. These same rains caused significant flooding in southeastern Minnesota, eastern Iowa, southern Wisconsin and northern Illinois. Large portions of northern Illinois received between 125 and 175 inches of rain during this period, and this, combined with the above-normal precipitation in the winter of 2007-2008, created a condition of almost permanent soil saturation through the spring of 2008. From March 1 to May 31, 2008, an additional 150-175 inches of precipitation fell across the Mississippi River Basin, adding to the already hazardous situation. With the permanent soil saturation from the previous periods of heavy precipitation the state was set for a major flooding event. The rains that were most immediately responsible for the major flooding seen in river systems across Illinois came in the first half of June 2008.

On June 1, 2008, with heavy rains still falling, rivers and streams in the eastern, northern and western sections of the state began to rise. On June 2nd, the Wabash River at Hutsonville, IL, reached flood stage at 16 feet. On June 3, 2008, the Mississippi River reached flood stage in several communities (Burlington, Hannibal, Saverton, Louisiana, and Clarksville) along its course. On June 4, 2008, four more communities along the Mississippi River (Gladstone, Gregory Landing, Canton, and Quincy) reached flood stage. In response to the rising waters, first responders in the affected areas immediately began life safety operations and on June 4th, the American Red Cross opened the first of seven shelters to provide temporary shelter to those who had been displaced by the flooding. On June 5, 2008, the Mississippi River at Alton reached flood stage at 21 feet. By June 7, 2008, the Embarras River at Ste. Marie and Lawrenceville as well as the Mississippi River at Keithsburg had reached flood stage. On June 8th and 9th, the Mississippi River at New Boston, the Wabash River at Mount Carmel, the Des Plaines River at Russell and the Rock River at Shirland all reached flood stage. On June 10, 2008, with the Mississippi, Embarras, Wabash, Des Plaines, and Rock rivers continuing to rise, the Governor of the State of Illinois Rod R. Blagojevich authorized the activation of the State of Illinois Emergency Operations plan. By that point, assets of various state agencies, including: Illinois State Police (ISP), Illinois Department of Transportation (IDOT), Illinois Department of Natural Resources (IDNR), Illinois Emergency Management Agency (IEMA) and the Illinois Department of Public Health (IDPH) were providing assistance in the affected areas.

During the period of June 10 through June 14, 2008, the Des Plaines River at Gurnee, the Rock River at Latham Park and Rockton, and the Mississippi River at various locations north of New Boston reached flood stage. On June 13, 2008, the Governor made a request for expedited a Federal Disaster Declaration for the affected counties in all regions of the state. From the middle to the end of June the waters continued to rise on the Embarras, Wabash, Des Plaines, Rock and Mississippi Rivers inundating homes, businesses and transportation corridors. As of June 27, 2008, heavy rains were continuing to inundate river basins that feed major waterways across the state of Illinois.

### Recovery Needs:

Floods occur in very specific geographic spaces that most often cut across jurisdictional boundaries, state lines, and other human-generated subdivisions of reality. While river basins are recognized as important features in hydrographic and environmental research, they are rarely embraced as meaningful economic units. Accordingly, socio-economic data often have to be manipulated to "fit" the geographic "contours" of flooded areas, or a compromise adopted whereby aggregations of counties are considered. The issue becomes more difficult when the percentage of a county that is impacted by a flood is much larger or smaller than adjacent counties. Thus, aggregating counties into a "flooded region" for assessment can overlook important spatial variations within these regions. The issue, unfortunately, is endemic in any spatial analysis. At the state level, the problem is even more severe, and analysis conducted at this level may significantly overstate or understate the impacts that occur in specific counties.

As a result, it was difficult to integrate the precise physical demarcations of the flooded region presented in the WIU Reference Materials (Appendix A of the written action plan) with the analysis presented here.



Economic regions rarely map into physical regions. This is especially the case in rural counties where home-to-work trips are often extensive given the limited employment opportunities present in any one county. Hence, the economic analysis is presented at the level of the county, embracing the whole of the county for each of the counties that were affected by flooding.

While the state-wide impacts are presented in this report, they should be viewed as merely macroeconomic indicators of the magnitude of the problem generated by the 2008 flood. These results are not an attempt to minimize the magnitude of the impacts by moving to a very highly aggregated definition of space.

A second issue is that floods occur during different stages in the development of an economy and at different points in the business cycle. Further, long-term structural changes can exacerbate or mitigate the impacts of floods. In the last three decades, the state of Illinois, along with most of the Midwest, has experienced a dramatic structural change in the composition of the economy.

At the same time, the State's economic structure has changed to a point where the State's economy now looks much more like that for the United States as a whole than for many of its Midwestern neighbors. However, the State has not behaved like the Nation as a whole in an economic sense. For example, both Illinois and the United States recorded employment peaks in November 2000 prior to entering the 2000-2001 recession. While the United States recovered its prior peak by February 2005, Illinois was still more than two to three years away (at then current growth rates) from recovering its peak in June 2008. Employment was over 100,000 lower than in November 2000; further, when consideration is given to decreases in labor force participation rates (the percentage of the population over 16 in the labor force) and increases in the population of the state, a more realistic target to achieve the same population levels as November 2000 would be 150,000.

However, June 2008 marked the first of 12 consecutive months (and counting) of employment declines in Illinois. Since the beginning of the recession in December 2007, Illinois has posted negative job changes 17 times, and the state has lost 293,300 jobs in this recession. Of these losses, 254,100 jobs (86.6%) have been lost since September 2008. Hence, the June 2008 floods occurred during what has now been determined to be the most serious business cycle downturn since the 1930s, with Illinois now recording unemployment rates not seen in over a quarter of a century. Further, much of the stimulus from recovery is often directed to residential housing reconstruction, a sector of the economy that has disproportionately suffered in the current recession.

This economic context is important since any estimated job losses associated with the 2008 flood are likely to be dwarfed by the magnitude of the economic declines. To date, the economic recession has resulted in the loss of close to 307,600 jobs, of which 272,600 have occurred in the last 12 months. That said, it is still important to assess the economic impacts of the flood since while unexpected, in terms of time and less so in terms of space, the probability of another flood event in many of the same locations is very high. This probability is likely to increase if forecasted patterns of long-term climate change increase the incidence of major summer storms in the Midwest over the coming decades.

**Public Comment:**

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$17,341,434.00
<b>Total Budget</b>	\$0.00	\$17,341,434.00
<b>Total Obligated</b>	\$134,420.54	\$4,430,174.17
<b>Total Funds Drawdown</b>	\$162,212.21	\$3,369,658.73
<b>Program Funds Drawdown</b>	\$162,212.21	\$3,369,658.73
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$174,883.52	\$3,382,330.04
<b>Match Contributed</b>	\$0.00	\$0.00



## Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		64.58%
Overall Benefit Percentage (Actual)		100.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$2,601,215.10	\$0.00
Limit on Admin/Planning	\$867,071.70	\$133,870.03
Limit on State Admin	\$0.00	\$133,870.03

## Progress Toward Activity Type Targets

## Progress Toward National Objective Targets

### Overall Progress Narrative:

Progress for the quarter primarily including substantially completing two of the three property buyout grants and completing over half of the demolition work for the third property buyout grant. A contractor was hired on Sept. 7, 2011 to administer the public assistance/public infrastructure program.

### Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
Midwest Flood 0001, State Administration Fund	\$40,883.31	\$867,071.00	\$133,870.03
Midwest Flood 0002, Housing Buyout	\$121,328.90	\$4,649,678.00	\$3,235,788.70
Midwest Flood 0003, Public Infrastructure	\$0.00	\$0.00	\$0.00
Test Midwest, Test Midwest	\$0.00	\$0.00	\$0.00



## Activities

**Grantee Activity Number:** 1771000999

**Activity Title:** State Admin

**Activity Category:**

Administration

**Project Number:**

Midwest Flood 0001

**Projected Start Date:**

09/07/2011

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

State Administration Fund

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

	<b>Jul 1 thru Sep 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$689,927.00
<b>Total Budget</b>	\$0.00	\$689,927.00
<b>Total Obligated</b>	\$0.00	\$846,365.74
<b>Total Funds Drawdown</b>	\$25,828.79	\$45,058.61
<b>Program Funds Drawdown</b>	\$25,828.79	\$45,058.61
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$25,828.79	\$45,058.61
State of Illinois Department of Commerce and Economic	\$25,828.79	\$45,058.61
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This activity is for administrative cost incurred by the State

**Location Description:**

This activity is for administrative cost incurred by the State

**Activity Progress Narrative:**

Administration expenses to oversee the program. The action plan was revised on April 9, 2012. The "To Date" budget amount reflects these changes. However, the "To Date" obligated amount will only reflect the changes made during the quarter for the QPR, not changes that have been made after the QPR date. Therefore, the "To Date" budgets cannot be accurately compared to the "To Date" obligations. The DRGR helpdesk (Jim Yerdin) confirmed that this is typical for the DRGR "To Date" data in an email received on April 17, 2012.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1771400001 CO12144 1100

**Activity Title:** Program Delivery LMI

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

Midwest Flood 0003

**Projected Start Date:**

09/07/2011

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Public Infrastructure

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

	<b>Jul 1 thru Sep 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$509,191.16
<b>Total Budget</b>	\$0.00	\$509,191.16
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds directly related to implementing the Public Infrastructure Program

**Location Description:**

**Activity Progress Narrative:**

A contractor was hired on September 7, 2011 to administer the public assistance/public infrastructure program.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: 1771400002 CO12144 1100**

**Activity Title: Program Delivery URG**

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

Midwest Flood 0003

**Projected Start Date:**

09/07/2011

**Benefit Type:**

N/A

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Public Infrastructure

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

	<b>Jul 1 thru Sep 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$466,270.84
<b>Total Budget</b>	\$0.00	\$466,270.84
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds directly related to implementing the Public Infrastructure Program

**Location Description:**

**Activity Progress Narrative:**

A contractor was hired on September 7, 2011 to administer the public assistance/public infrastructure program.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1771400999

**Activity Title:** Public Infrastructure Unobligated Funds

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

Midwest Flood 0003

**Projected Start Date:**

09/07/2011

**Benefit Type:**

N/A

**National Objective:**

Urgent Need

**Activity Status:**

Planned

**Project Title:**

Public Infrastructure

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

	<b>Jul 1 thru Sep 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,613,949.00
<b>Total Budget</b>	\$0.00	\$2,613,949.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds yet to be obligated to eligible activities for the Public Infrastructure Program

**Location Description:**

**Activity Progress Narrative:**

Funding for the Public Infrastructure project that has not yet been awarded for activities. It is anticipated that the remaining funding will be obligated by June 2012.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1771800002 08-301001 0100

**Activity Title:** City of Rockford Buyout #1

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

Midwest Flood 0002

**Projected Start Date:**

06/15/2010

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Housing Buyout

**Projected End Date:**

06/15/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Rockford

**Overall**

	<b>Jul 1 thru Sep 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$572,512.00
<b>Total Budget</b>	\$0.00	\$572,512.00
<b>Total Obligated</b>	\$0.00	\$572,512.00
<b>Total Funds Drawdown</b>	\$0.00	\$572,512.00
<b>Program Funds Drawdown</b>	\$0.00	\$572,512.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$572,512.00
City of Rockford	\$0.00	\$572,512.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The City of Rockford purchased homes destroyed by flooding that had been purchased by the Keith Creek Development LLC. Keith Creek Development LLC followed appropriate URA requirements to insure that any activities could be paid for by CDBG disaster and FEMA funding

**Location Description:**

Rockford near Keith Creek that has had a repeated problem of flooding of homes.

**Activity Progress Narrative:**

No work was done for this activity for the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	36/36
<b># of Parcels acquired by</b>	0	36/3
<b># of Parcels acquired voluntarily</b>	0	36/33
<b>Total acquisition compensation to</b>	0	325975/325975



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	36/36
# of Singlefamily Units	0	36/36

## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0
# of Persons	625	682	2175	60.09
# Owner Households	0	0	0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 1771800003 08-301001 0200

**Activity Title:** City of Rockford Buyout #1

**Activity Category:**

Clearance and Demolition

**Project Number:**

Midwest Flood 0002

**Projected Start Date:**

06/15/2010

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Housing Buyout

**Projected End Date:**

06/15/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Rockford

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$398,463.00
<b>Total Budget</b>	\$0.00	\$398,463.00
<b>Total Obligated</b>	\$0.00	\$645,000.00
<b>Total Funds Drawdown</b>	\$3,984.21	\$398,463.00
<b>Program Funds Drawdown</b>	\$3,984.21	\$398,463.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$3,984.21	\$398,463.00
City of Rockford	\$3,984.21	\$398,463.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The City of Rockford purchased homes destroyed by flooding that had been purchased by the Keith Creek Development LLC. Keith Creek Development LLC followed appropriate URA requirements to insure that any activities could be paid for by CDBG disaster and FEMA funding

**Location Description:**

Rockford near Keith Creek that has had a repeated problem of flooding of homes.

**Activity Progress Narrative:**

The 36 demolished sites have been filled in and rough-graded and then top-dressed with black dirt, finish-graded and seeded. A final inspection was made during this quarter to make sure that the seeds had sprouted and grown into grass before the contract retention was released. The action plan was revised on April 9, 2012. The "To Date" budget amount reflects these changes. However, the "To Date" obligated amount will only reflect the changes made during the quarter for the QPR, not changes that have been made after the QPR date. Therefore, the "To Date" budgets cannot be accurately compared to the "To Date" obligations. The DRGR helpdesk (Jim Yerdin) confirmed that this is typical for the DRGR "To Date" data in an email received on April 17, 2012.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	36/36



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

<b># of Persons</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>
	625	682	2175 60.09

## Activity Locations

Address	City	County	State	Zip	Status / Accept
1621 6th Ave	Rockford		Illinois	61104-	Match / N
902 13th St	Rockford		Illinois	61104-	Match / N
817 13th St	Rockford		Illinois	61104-	Match / N
1519 6th Ave	Rockford		Illinois	61104-	Match / N
1008 13th St	Rockford		Illinois	61104-	Match / N
1621-23 7th Ave	Rockford		Illinois	61104-	Match / N
1649 6th Ave	Rockford		Illinois	61104-	Match / N
1624 7th Ave	Rockford		Illinois	61104-	Match / N
1633 6th Ave	Rockford		Illinois	61104-	Match / N
917-19 14th St	Rockford		Illinois	61104-	Match / N
1609 6th Ave	Rockford		Illinois	61104-	Match / N
1634-40 7th Ave	Rockford		Illinois	61104-	Match / N
1645 6th Ave	Rockford		Illinois	61104-	Match / N
1637 6th Ave	Rockford		Illinois	61104-	Match / N
1620 7th Ave	Rockford		Illinois	61104-	Match / N
1662 7th Ave	Rockford		Illinois	61104-	Match / N
1515 6th Ave	Rockford		Illinois	61104-	Match / N
821 14th St.	Rockford		Illinois	61104-	Match / N
1628-32 7th Ave	Rockford		Illinois	61104-	Match / N
1507 6th Ave	Rockford		Illinois	61104-	Match / N
1516-18 7th Ave	Rockford		Illinois	61104-	Match / N
1009-11 14th St	Rockford		Illinois	61104-	Match / N
1616 7th Ave	Rockford		Illinois	61104-	Match / N
1015-17 14th St	Rockford		Illinois	61104-	Match / N
1501 6th Ave	Rockford		Illinois	61104-	Match / N
1614 7th Ave	Rockford		Illinois	61104-	Match / N
1615 6th Ave	Rockford		Illinois	61104-	Match / N
825 14th St.	Rockford		Illinois	61104-	Match / N
1629 6th Ave	Rockford		Illinois	61104-	Match / N
1658 7th Ave	Rockford		Illinois	61104-	Match / N
1657 6th Ave	Rockford		Illinois	61104-	Match / N
1650-56 7th Ave	Rockford		Illinois	61104-	Match / N



1601 6th Ave	Rockford	Illinois	61104-	Match / N
901 13th St	Rockford	Illinois	61104-	Match / N
1525 6th Ave	Rockford	Illinois	61104-	Match / N
800 13th St	Rockford	Illinois	61104-	Match / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1771800004 08-301001 1000

**Activity Title:** City of Rockford Buyout #1

**Activity Category:**

Administration

**Project Number:**

Midwest Flood 0001

**Projected Start Date:**

06/15/2010

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

State Administration Fund

**Projected End Date:**

06/15/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Rockford

**Overall**

	<b>Jul 1 thru Sep 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$33,700.00
<b>Total Budget</b>	\$0.00	\$33,700.00
<b>Total Obligated</b>	\$0.00	\$33,700.00
<b>Total Funds Drawdown</b>	\$10,649.98	\$33,700.00
<b>Program Funds Drawdown</b>	\$10,649.98	\$33,700.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$10,649.98	\$33,700.00
City of Rockford	\$10,649.98	\$33,700.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Admin funds for Rockford #1 Buyout Program

**Location Description:**

**Activity Progress Narrative:**

Admin funds to help support and complete the clearance and demolition of the 36 properties.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1771800005 08-301002 0100

**Activity Title:** Village of Machesney Park

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

Midwest Flood 0002

**Projected Start Date:**

09/01/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Housing Buyout

**Projected End Date:**

08/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Machesney Park

**Overall**

	<b>Jul 1 thru Sep 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$873,923.00
<b>Total Budget</b>	\$0.00	\$873,923.00
<b>Total Obligated</b>	\$0.00	\$873,123.01
<b>Total Funds Drawdown</b>	\$0.00	\$873,123.01
<b>Program Funds Drawdown</b>	\$0.00	\$873,123.01
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$873,123.01
Village of Machesney Park	\$0.00	\$873,123.01
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of 14 homes along the Rock river that were damaged by the flooding in the summer of 2008.

**Location Description:**

The area located south of North Park Road and north of Winona Drive in Machesney Park, IL. This area is bordered to the west by the Rock River.

**Activity Progress Narrative:**

No work was done for this activity for the period. Beneficiary information is not yet available for the previously reported activity and will be provided in a future QPR.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	14/14

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	14/14



# of Singlefamily Units

0

14/14

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/14	4/0	4/14	100.00
# Owner Households	0	0	0	0/14	4/0	4/14	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





# of Singlefamily Units

14

14/14

### Beneficiaries Performance Measures

# of Households	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	0	0	0/14	0/0	0/14	0

### Activity Locations

Address	City	County	State	Zip	Status / Accept
3-5 Marquette	Machesney Park		Illinois	61115-	Match / N
8011-8015 Shore	Machesney Park		Illinois	61115-	Match / N
7 Liberty	Machesney Park		Illinois	61115-	Match / N
8407 Shore	Machesney Park		Illinois	61115-	Match / N
13 Liberty	Machesney Park		Illinois	61115-	Match / N
8507-09 Shore	Machesney Park		Illinois	61115-	Match / N
6 Wilshere	Machesney Park		Illinois	61115-	Match / N
116 Wilson	Machesney Park		Illinois	61115-	Match / N
8402 Shore	Machesney Park		Illinois	61115-	Match / N
8425 Shore	Machesney Park		Illinois	61115-	Match / N
9405 Ritter	Machesney Park		Illinois	61115-	Match / N
8405 Shore	Machesney Park		Illinois	61115-	Match / N
8517 Shore	Machesney Park		Illinois	61115-	Match / N
8329 Shore	Machesney Park		Illinois	61115-	Match / N

### Other Funding Sources Budgeted - Detail

#### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 1771800009 08-301002 1000

**Activity Title:** Village of Machesney Park

**Activity Category:**

Administration

**Project Number:**

Midwest Flood 0001

**Projected Start Date:**

09/01/2010

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

State Administration Fund

**Projected End Date:**

08/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Machesney Park

**Overall**

	<b>Jul 1 thru Sep 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$50,000.00
<b>Total Budget</b>	\$0.00	\$50,000.00
<b>Total Obligated</b>	\$0.00	\$49,083.11
<b>Total Funds Drawdown</b>	\$0.00	\$49,083.11
<b>Program Funds Drawdown</b>	\$0.00	\$49,083.11
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$49,083.11
Village of Machesney Park	\$0.00	\$49,083.11
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Admin funds for Village of Machesney Buyout Program

**Location Description:**

**Activity Progress Narrative:**

No work was done for this activity for the period.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1771800010 08-301003 0101

**Activity Title:** City of Rockford Buyout #2

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

Midwest Flood 0002

**Projected Start Date:**

03/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Housing Buyout

**Projected End Date:**

02/28/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Rockford

**Overall**

	<b>Jul 1 thru Sep 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,274,346.00
<b>Total Budget</b>	\$0.00	\$1,274,346.00
<b>Total Obligated</b>	\$0.00	\$1,274,346.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,274,346.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,274,346.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,274,346.00
City of Rockford	\$0.00	\$1,274,346.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and Demolition of 38 structures

**Location Description:**

Near Keiths Creek

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	38/38
<b># of Parcels acquired voluntarily</b>	0	38/38

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	38/38



# of Multifamily Units	0	15/15
# of Singlefamily Units	0	23/23

## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%
# of Persons	1483	1165	3873 68.37

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1771800011 08-301003 0201

**Activity Title:** City of Rockford Buyout #2

**Activity Category:**

Clearance and Demolition

**Project Number:**

Midwest Flood 0002

**Projected Start Date:**

03/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Housing Buyout

**Projected End Date:**

02/28/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Rockford

**Overall**

	<b>Jul 1 thru Sep 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$584,165.00
<b>Total Budget</b>	\$0.00	\$584,165.00
<b>Total Obligated</b>	\$1,000.00	\$1,000.00
<b>Total Funds Drawdown</b>	\$1,000.00	\$1,000.00
<b>Program Funds Drawdown</b>	\$1,000.00	\$1,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,000.00	\$1,000.00
City of Rockford	\$1,000.00	\$1,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

>Acquisition and Demolition of 38 structures

**Location Description:**

Near Keiths Creek

**Activity Progress Narrative:**

Demolition of the properties was bid and a contract was awarded. Two garages located on the property at 702 13th street burned and permission was granted to demolish these structures on an emergency basis.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/38

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/38
<b># of Multifamily Units</b>	0	0/15



# of Singlefamily Units

0

0/23

## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	1483	1165	3873	68.37

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1771800012 08-301003 1000

**Activity Title:** City of Rockford Buyout #2

**Activity Category:**

Administration

**Project Number:**

Midwest Flood 0001

**Projected Start Date:**

03/01/2011

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

State Administration Fund

**Projected End Date:**

02/28/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Rockford

**Overall**

	<b>Jul 1 thru Sep 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$55,000.00
<b>Total Budget</b>	\$0.00	\$55,000.00
<b>Total Obligated</b>	\$4,404.54	\$6,028.31
<b>Total Funds Drawdown</b>	\$4,404.54	\$6,028.31
<b>Program Funds Drawdown</b>	\$4,404.54	\$6,028.31
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$4,404.54	\$6,028.31
City of Rockford	\$4,404.54	\$6,028.31
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Admin funds for Rockford #2 Buyout Program

**Location Description:**

**Activity Progress Narrative:**

Administration expenses to report and manage the clearance and demolition activities. Demolition of the phase 2 properties were put out to bid and a contract was awarded on August 22.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1771800013 CO12144 1100

**Activity Title:** Program Delivery LMI

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

Midwest Flood 0002

**Projected Start Date:**

09/07/2011

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Housing Buyout

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

	<b>Jul 1 thru Sep 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$123,670.35
<b>Total Budget</b>	\$0.00	\$123,670.35
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds directly related to implementing the Buyout Program

**Location Description:**

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1771800014 CO12144 1100

**Activity Title:** Program Delivery URG

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

Midwest Flood 0002

**Projected Start Date:**

09/07/2011

**Benefit Type:**

N/A

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Housing Buyout

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

	<b>Jul 1 thru Sep 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$43,904.65
<b>Total Budget</b>	\$0.00	\$43,904.65
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds directly related to implementing the Buyout Program

**Location Description:**

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

