

Grantee: Illinois

Grant: B-08-DI-17-0001

April 1, 2015 thru June 30, 2015 Performance Report



Grant Number:

B-08-DI-17-0001

Obligation Date:**Award Date:****Grantee Name:**

Illinois

Contract End Date:**Review by HUD:**

Submitted - Await for Review

Grant Award Amount:

\$193,700,004.00

Grant Status:

Active

QPR Contact:

Wendy Bell

LOCCS Authorized Amount:

\$193,700,004.00

Estimated PI/RL Funds:

\$305,357.01

Total Budget:

\$194,005,361.01

Disasters:**Declaration Number**

FEMA-1800-DR-IL

FEMA-1771-DR-IL

FEMA-1747-DR-IL

Narratives**Disaster Damage:**

The upper Midwest and the state of Illinois was hit with heavy rains in 2008 and as a result suffered significant damage and financial impacts. The statewide average precipitation in 2008 was 50.7 inches, 11.4 inches above normal and the second wettest year since 1895. Based on preliminary data, the statewide average precipitation for September 2008 was 7.98 inches, making this the third wettest September on record (going back to 1895) for Illinois. Chicago (at O'Hare airport) reported 6.64 inches on September 13, 2008 setting a new record for the most rain in one calendar day in Chicago's history.

Major flooding in three regions of the state kept the State Emergency Operations Center (SEOC) activated for more than three weeks in June and early July. A large contingent of state resources, including more than 1,400 Illinois National Guard troops, was activated to help communities along the Mississippi River and other rivers in northern and southeastern Illinois battle floodwaters. In total, 26 levees overtopped or breached along the Mississippi River between Rock Island, Illinois and St. Louis, Missouri. Six of the 26 overtopped or breached levee systems are located in Illinois. As a result of the June 2008 flooding, 25 Illinois counties were declared federal disaster areas per FEMA-1771-DR. Twenty-one of these 25 counties are located along the Mississippi, Embarras, and Wabash Rivers. The state's requests for federal disaster assistance for people and businesses in 18 counties and for local governments in 22 counties were approved by FEMA, bringing welcomed relief to many persons in these flood-battered areas. HUD previously allocated \$17,341,434 to assist these counties in their efforts to recover from the devastation caused by the severe flooding.

Flooding in September again ravaged homes, businesses and communities. Heavy rains, including precipitation from Hurricane Ike, caused extensive flooding in the northern and central regions of the state in September. The severe flooding caused tremendous damage, which, in turn, left most communities without electricity for days, and many for weeks. The state was successful in getting federal assistance for people and businesses in nine counties, as well as federal reimbursement for some flood-related expenses incurred by local governments in 13 counties. A total of 41 counties were included in FEMA 1800-DR, FEMA 1771-DR and FEMA 1747-DR.

The following counties were declared eligible for federal assistance in the three 2008 Disaster Declarations:

Illinois Counties Declared Under FEMA-1800-DR (These Counties must be Supported by IL CDBG 1800 Disaster Recovery Funding) - Bureau County, Cass County, Cook County, DeKalb County, DuPage County, Greene County, Grundy County, Kane County, Kendall County, LaSalle County, Macoupin County, Montgomery County, Peoria County, Scott County, Will County, Woodford County

Illinois Counties Declared Under FEMA-1771-DR (These Counties may also be Supported by IL CDBG 1800 Disaster Recovery Funding) - Adams County, Calhoun County, Clark County, Coles County, Crawford County, Cumberland County, Douglas County, Edgar County, Greene County, Hancock County, Henderson County, Jasper County, Jersey County, Lake County, Lawrence County, Madison County, Mercer County, Monroe County, Pike County, Randolph County, Rock Island County, St. Clair County, Scott County, Whiteside County, Winnebago County

Illinois Counties Declared Under FEMA-1747-DR (These Counties may also be Supported by IL CDBG 1800 Disaster Recovery Funding) - Iroquois County and Livingston County



Recovery Needs:

ECONOMIC IMPACT

Small Business Economic Impact

According to preliminary estimates from the US Small Business Administration (SBA), Illinois' small businesses experienced approximately \$43 million in economic losses from flooding and other disasters in 2008. As of September 2009, 1224 Illinois small businesses in areas affected by 2008 flood and storm disaster have been approved for SBA loans. Approximately 1224 businesses experienced at least some business interruption. The state must have resources to provide low-cost financing, grants and technical assistance to businesses in order to jumpstart its economic recovery. Funding for small businesses in impacted Illinois communities needing financial support will be prioritized under the economic development program, as part of this disaster plan.

Large Business and Other Economic Impact

The 2008 disasters forced many families out of communities that were impacted by severe flood damage. Employers need their workforce back in their communities. Accelerated provision of temporary affordable housing and the development of permanent affordable housing are critical for the state's employers to get back into commerce and expedite recovery. Funding is needed to support impacted Illinois communities with large businesses needing financial support to remain or locate in these areas of the state. Resources will also be prioritized for support to these communities under the economic development stimulus program, as part of this disaster plan.

HOUSING IMPACT

Over 5,500 homes were impacted by the storms and flooding. According to data provided by FEMA and SBA, it is estimated that there remains approximately \$172,069,178 in unmet housing needs in the affected counties for the 2008 floods. As of September 2009, \$48,115,937 was been approved for disaster housing assistance to help with temporary housing and home repairs for FEMA 1800-DR alone. The Department will consider the damage rating level among other criteria in approving funding to assist residents in affected counties. Damage level is rated by FEMA from "affected"(insignificant), "minor" (low), "major" (significant) and "destroyed" (high).The State will prioritize resources to assist homeowners repair and rebuild their homes. Resources will also be provided to build affordable rental housing for the workforce as well as those that were displaced due to flooding.

PUBLIC INFRASTRUCTURE IMPACT

The state estimates more than \$94.6 million in public infrastructure damage requiring short term recovery assistance in counties declared under federal DR 1800 and DR 1771 in 2008. To address this damage, the state has or will receive approximately \$75 million in emergency response and immediate recovery activities through funds made available under FEMA. The difference remaining after FEMA funding is approximately \$31.6 million and represents the current unmet, short term financial need identified in affected counties as of September 2009. In addition to addressing short term need, the supplemental appropriation also will support communities in long term disaster mitigation strategies, to avoid the level of damage and severe impact resulting to communities. The extent of the impact to affected areas in Illinois in 2008 made the state one of several eligible for this disaster recovery assistance to address both short and long term recovery, restoration and mitigation needs in these counties.

Note that the Progress Toward Activity Type Target for Affordable Rental Housing is being calculated incorrectly by DRGR. Target with added Disaster Recovery Enhancement Funding remains at \$18,950,911, not \$21,694,400 as reported by DRGR. Note also that the Progress Toward National Objective Target for LMI is calculated incorrectly by DRGR as 50% of the entire grant amount, rather than 50% of the grant amount minus admin and planning funds.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$194,152,198.51
Total Budget	(\$54,079.79)	\$194,000,198.51
Total Obligated	(\$423,301.09)	\$191,130,987.87
Total Funds Drawdown	\$3,282,965.78	\$153,390,050.44
Program Funds Drawdown	\$3,282,965.78	\$153,084,693.43
Program Income Drawdown	\$0.00	\$305,357.01
Program Income Received	\$0.00	\$305,357.01
Total Funds Expended	\$3,282,965.78	\$153,390,050.44
Match Contributed	\$0.00	\$1,302,000.00



Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		70.88%
Overall Benefit Percentage (Actual)		69.20%
Minimum Non-Federal Match	\$0.00	\$1,302,000.00
Limit on Public Services	\$29,055,000.60	\$0.00
Limit on Admin/Planning	\$38,740,000.80	\$13,698,671.00
Limit on State Admin	\$9,685,000.20	\$6,898,213.10

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Affordable Rental Housing	\$21,694,400.45	\$19,183,678.83

Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	\$96,850,002.00	\$125,780,516.06

Overall Progress Narrative:

Disbursements reached 79 percent in June. Grant obligations remained near 99 percent this quarter even with some minor unused funding deobligations made at activity closeout. The grant agreement modifications will continue in 2015 as unused funds from closing grants is deobligated and made available for the funding approvals recently made. General management and overall administration of the Ike Disaster Recovery Program continued and included guidance and support of the final applicants that remained to enter into a grant agreement for Economic Development and Community Stabilization Program funding. This quarter included completion of DRGR action plan updates; data entry and submittal of 2015 Q1 QPRs; internal program quality control review of files; ongoing state and HUD program reporting; and reporting and documentation turnover for a HUD monitoring and a HUD OIG audit. The current vendor contract expires on August 31, 2015. It is estimated that 23 grants will remain active and transition to DCEO for completion. A transition plan was prepared to document the requirements and process for transition during this period. Significant electronic and paper file reviews were conducted this period in preparation for turning this documentation over to the state.

For the Affordable Rental Program, construction is complete for 14 of the 15 activities. Of the 631 affordable rental units completed thus far, 630 are rented with none being rented this quarter. The anticipated quantity of units and completed quantity of units was decreased by two after a review of a monthly report showed that two of the anticipated units were actually combined with other units to create larger apartment space. The final permanent supportive housing activity in Peoria continues construction and is anticipated to be complete late 2015. Reviewed draw requests and reports and other tasks to support the Affordable Rental Program. A technical assistance visit is scheduled with IHDA for August to review grant closeout processes and requirements.

For the Business Assistance Program, a monitoring and technical assistance visit was conducted over the week of October 20, 2014. Since the visit and during the first two quarters of 2015, continued to verify submitted information and documentation and continued technical assistance in job creation documentation collection and verification. During this period, the monitoring was completed and documented in a letter dated May 1, 2015. Final payment for eligible costs was made and closeout was

initiated. Beneficiary and accomplishment data for the loan recipients and hired employees will be entered once closeout activities are completed in the third quarter.

For the Community Stabilization Program, completed a new grant agreement for the final activity that will be funded under this program. Continued with environmental review for two projects and one achieved release of funds this period. The final environmental review will be completed by a professional services firm that is procured. Assisted with procurement and construction bidding requirements, procurement continued for one activity and was initiated for another activity. Continued to provide technical assistance to a new recipient on procurement and administration requirements. The recipients of the housing rehab funds in the Community Stabilization Program continued with acquisition and rehab this period; 56 properties have been identified which is down one from last quarter, 56 properties have been acquired, 2 rehabs are underway, 54 property rehabs are complete and 37 properties have been sold to LMI qualified homebuyers to date, 5 this period. The recipient has identified 17 homes for acquisition and rehab with reuse funds; 7 this period. Continued providing technical assistance by completing site specific environmental reviews for the reuse properties; 3 this period. Onsite monitoring was conducted for 4 recipients in June 2015: Chicago, CNI, Rockford, IFF and Lansing. Monitoring letters are forthcoming. Continued with close out of completed activities this period. Continued preparing or processing draw requests and reports and other program delivery tasks to support the Community Stabilization Program.

For the Economic Development Program, activity primarily consisted of continuing to close out completed activities. Of the two awards previously reported as pending, one is cancelled and one is still on hold. Continued preparing or processing reports and other program delivery tasks to support the Economic Development Program.

For the Housing Rehab and Repair program, all grants are closed for this program. Continued with programmatic closeout of the grants and file review and organization in preparation for turnover to DCEO for archive.

For the Planning Program, all grants are closed for this program. Continued with programmatic closeout of the grants and file review and organization in preparation for turnover to DCEO for archive.

For the Property Buyout Program, continued to determine budget adjustments and grant end date modifications needed to complete the remaining demolition, expenditure reimbursement and reporting activities in the funded communities. All acquisition activities are complete, 207 in total. Eleven additional properties were demolished this period: 206 to date. Only one demolition remains to be completed. Reviewed and oversaw two subrecipient administered buyout grants; 75 acquisitions and 75 demolitions are complete. One subrecipient administered grant was closed in the prior period and the second one will be closed in the next quarter. The Illinois Emergency Management Agency requested information on seven funded property buyout grants that were conducted as part of the global match agreement with FEMA. Initiated preparing the requested materials for submission and records for three of the seven were transmitted this period. Continued with review of the homeowner files and closeout of completed grants this period. Other program delivery tasks in order to support the property buyout program.

For the Public Infrastructure Program, continued to modify grant agreements to extend grant date or grant funding amount. Conducted Davis Bacon labor reviews associated with draw requests. No additional activities reached substantial completion this period; 81 to date. Onsite monitoring was conducted for two recipients this quarter: Joy and Rock Island. Monitoring letters are forthcoming. A monitoring letter was issued for one monitoring visit conducted in the prior quarter. Five projects are continuing construction, two are still being designed and all other projects are complete and either programmatically closed or undergoing programmatic closeout. Continued with programmatic closeout of the grants and file review and organization in preparation for turnover to DCEO for archive. Also continued to prepare the paper and electronic files for the active projects for turnover and use by DCEO. Reviewed draw requests, completed reports and other program delivery tasks to support the Public Infrastructure program.

Under the technical assistance activity, assisted IFF with competing site specific environmental review for 3 properties being funded under their reuse plan.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
IKE Administration Fund, 35- State and Local Admin	\$206,698.13	\$9,700,113.05	\$6,840,407.03
IKE Affordable Rental Housing, 35-1 Affordable Rental	\$350,465.10	\$19,183,678.83	\$17,294,640.41
IKE Business Assistance Program, 35-6 Business Assistance	\$361,131.56	\$5,187,718.34	\$4,873,774.27
IKE Community Stabilization Program, 35-7 Ike Community	\$1,159,846.04	\$40,377,960.78	\$15,752,951.47
IKE Economic Development Program, 35-3 Economic	\$42,953.23	\$9,150,085.08	\$7,744,923.40
IKE Housing Rehabilitation and Repair, 35-2 Housing Rehab	\$1,145.53	\$9,619,025.52	\$9,560,734.46
IKE Planning Program, 35-5 IKE Planning Grants	\$32,994.59	\$6,890,752.25	\$6,622,832.17
IKE Property Buyout Program, 35-8 Buyout Program	\$245,460.84	\$33,292,811.91	\$30,635,134.14
IKE Public Infrastructure Program, 35-4 Public Infrastructure	\$882,150.76	\$60,403,810.02	\$53,587,870.85
IKE Technical Assistance, 35-0 Technical Assistance funds	\$120.00	\$196,305.23	\$171,425.23
PI 9999, Program Income	\$0.00	\$0.00	\$0.00
Test IKE, Test IKE	\$0.00	\$0.00	\$0.00



Activities

Project # / Title: IKE Administration Fund / 35- State and Local Admin

Grantee Activity Number: 1800100006 08-351002 1000

Activity Title: IHDA Admin

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

07/01/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Illinois Housing Development Authority

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$947,545.00

Total Budget

\$0.00

\$947,545.00

Total Obligated

\$0.00

\$947,545.00

Total Funds Drawdown

\$0.00

\$947,545.00

Program Funds Drawdown

\$0.00

\$947,545.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$947,545.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Admin funds for IHDA Housing program

Location Description:

Activity Progress Narrative:

Administration funds used to support the activity.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800300008 08-353004 1000

Activity Title: CNI Admin

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

10/01/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Chicago Neighborhood Initiatives

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$8,023.52
Total Budget	\$0.00	\$8,023.52
Total Obligated	\$0.00	\$8,023.52
Total Funds Drawdown	\$0.00	\$8,023.52
Program Funds Drawdown	\$0.00	\$8,023.52
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$8,023.52

Match Contributed \$0.00 \$0.00

Activity Description:

Admin funds for road construction

Location Description:

Chicago

Activity Progress Narrative:

Administration funds used to support the activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800300014 08-353007 1000

Activity Title: Grafton Fisheries Admin

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

04/01/2012

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Grafton

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$4,816.00
Total Budget	\$0.00	\$4,816.00
Total Obligated	\$0.00	\$4,816.00
Total Funds Drawdown	\$0.00	\$620.15
Program Funds Drawdown	\$0.00	\$620.15
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$620.15

Match Contributed \$0.00 \$0.00

Activity Description:

Admin funds

Location Description:

Grafton

Activity Progress Narrative:

Administration funds used to support the activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400088 08-357021 1000
Activity Title: Gulfport Pump Stations and Channel Dredging Admin

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

01/01/2015

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

09/30/2016

Completed Activity Actual End Date:

Responsible Organization:

Village of Gulfport

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$75,000.00

Total Budget

\$0.00

\$75,000.00

Total Obligated

\$0.00

\$20,000.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Admin funds to support activity.

Location Description:

Village of Gulfport

Activity Progress Narrative:

Administration funds used to support the activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400101 08-354072 1000

Activity Title: Madison County Admin

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

05/01/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

01/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Madison County Community Development

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$9,358.26
Total Budget	\$0.00	\$9,358.26
Total Obligated	\$0.00	\$9,358.26
Total Funds Drawdown	\$0.00	\$9,358.26
Program Funds Drawdown	\$0.00	\$9,358.26
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$9,358.26

Match Contributed \$0.00 \$0.00

Activity Description:

Administration funds

Location Description:

All of Baucum, Klein and 3rd

Activity Progress Narrative:

Administration funds used to support the activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400103 08-354073 1000

Activity Title: Madison County Admin

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

05/01/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

01/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Madison County Community Development

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$7,941.55
Total Budget	\$0.00	\$7,941.55
Total Obligated	\$0.00	\$7,941.55
Total Funds Drawdown	\$0.00	\$7,941.55
Program Funds Drawdown	\$0.00	\$7,941.55
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$7,941.55

Match Contributed \$0.00 \$0.00

Activity Description:

Administration funds

Location Description:

Throughout Madison

Activity Progress Narrative:

Administration funds used to support the activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400105 08-354074 1000

Activity Title: Madison County Admin

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

05/01/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

01/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Madison County Community Development

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$12,205.14

Total Budget

\$0.00

\$12,205.14

Total Obligated

\$0.00

\$12,205.14

Total Funds Drawdown

\$0.00

\$12,205.14

Program Funds Drawdown

\$0.00

\$12,205.14

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$12,205.14

Match Contributed

\$0.00

\$0.00

Activity Description:

Administration funds

Location Description:

West of 8th St and D Street

Activity Progress Narrative:

Administration funds used to support the activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800400107 08-354075 1000

Activity Title: Madison County Admin

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

05/01/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

10/01/2013

Completed Activity Actual End Date:

Responsible Organization:

Madison County Community Development

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,068.10
Total Budget	\$0.00	\$2,068.10
Total Obligated	\$0.00	\$2,068.10
Total Funds Drawdown	\$0.00	\$2,068.10
Program Funds Drawdown	\$0.00	\$2,068.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,068.10

Match Contributed \$0.00 \$0.00

Activity Description:

Administration funds

Location Description:

South of Bissell near Circle

Activity Progress Narrative:

Administration funds used to support the activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800400113 08-354076 1000

Activity Title: Madison County Admin

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

05/01/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Madison County Community Development

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$6,619.77
Total Budget	\$0.00	\$6,619.77
Total Obligated	\$0.00	\$6,619.77
Total Funds Drawdown	\$0.00	\$6,619.77
Program Funds Drawdown	\$0.00	\$6,619.77
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$6,619.77

Match Contributed \$0.00 \$0.00

Activity Description:

Administration funds

Location Description:

Livingston

Activity Progress Narrative:

Administration funds used to support the activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400115 08-354083 1000

Activity Title: City of Rock Island Admin

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

05/01/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

01/31/2016

Completed Activity Actual End Date:

Responsible Organization:

City of Rock Island2

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$18,750.00
Total Budget	\$0.00	\$18,750.00
Total Obligated	\$0.00	\$18,750.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Admin funds

Location Description:

funds will be used to install a relief sewer to help eliminate CSOs during wet weather and flooding events

Activity Progress Narrative:

Administration funds used to support the activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800400117 08-354080 1000

Activity Title: Kane County Admin

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Kane County

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$7,286.00

Total Budget

\$0.00

\$7,286.00

Total Obligated

\$0.00

\$7,286.00

Total Funds Drawdown

\$0.00

\$7,286.00

Program Funds Drawdown

\$0.00

\$7,286.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$7,286.00

Match Contributed

\$0.00

\$0.00

Activity Description:

admin funds

Location Description:

John St & Raymond rd, nothwest of co Hwy 24 and Dungan Rd

Activity Progress Narrative:

Administration funds used to support the activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800400119 08-354081 1000

Activity Title: Kane County Admin

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Kane County

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$18,750.00
Total Budget	\$0.00	\$18,750.00
Total Obligated	\$0.00	\$18,750.00
Total Funds Drawdown	\$0.00	\$18,750.00
Program Funds Drawdown	\$0.00	\$18,750.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$18,750.00

Match Contributed \$0.00 \$0.00

Activity Description:

Admin funds

Location Description:

Throughout Big Rock

Activity Progress Narrative:

Administration funds used to support the activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400122 08-354082 1000

Activity Title: Kane County Admin

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

05/01/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Kane County

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$7,912.00
Total Budget	\$0.00	\$7,912.00
Total Obligated	\$0.00	\$7,912.00
Total Funds Drawdown	\$0.00	\$7,912.00
Program Funds Drawdown	\$0.00	\$7,912.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$7,912.00

Match Contributed \$0.00 \$0.00

Activity Description:

admin funds

Location Description:

Pasadena Drive

Activity Progress Narrative:

Administration funds used to support the activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400125 08-354077 1000

Activity Title: Madison County Admin

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

05/01/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Madison County Community Development

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$5,757.30
Total Budget	\$0.00	\$5,757.30
Total Obligated	\$0.00	\$5,757.30
Total Funds Drawdown	\$0.00	\$5,757.30
Program Funds Drawdown	\$0.00	\$5,757.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,757.30

Match Contributed \$0.00 \$0.00

Activity Description:

Administration funds

Location Description:

Throughout East Alton

Activity Progress Narrative:

Administration funds used to support the activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800600004 08-356001 1000

Activity Title: ACCION Chicago- Administration Funds

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

IKE Administration Fund

Project Title:

35- State and Local Admin

Projected Start Date:

09/01/2010

Projected End Date:

12/31/2014

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

ACCION Chicago Inc

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$82,000.00

Total Budget

\$0.00

\$82,000.00

Total Obligated

\$0.00

\$82,000.00

Total Funds Drawdown

\$1,525.45

\$82,000.00

Program Funds Drawdown

\$1,525.45

\$82,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$1,525.45

\$82,000.00

ACCION Chicago Inc

\$1,525.45

\$82,000.00

Match Contributed

\$0.00

\$0.00

Activity Description:

ACCION Chicago (ACCION), in partnership with DCEO, will support new and existing businesses located in FEMA disaster-declared counties of 2008. ACCION will provide technical assistance to prospective and current entrepreneurs as well as microloans ranging in size from \$200 to \$50,000 to clients who may not qualify for traditional bank financing. ACCION will serve all 41 counties per amended Grant Agreement.

Location Description:

Activity Progress Narrative:

Administration funds used to support the activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800700002 08-357001 1000

Activity Title: SSMMA Dixie Mall Admin

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

09/15/2010

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

08/30/2014

Completed Activity Actual End Date:

Responsible Organization:

South Suburban Mayors and Managers Association

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$91,622.97

Total Budget

\$0.00

\$91,622.97

Total Obligated

\$0.00

\$91,622.97

Total Funds Drawdown

\$0.00

\$91,622.97

Program Funds Drawdown

\$0.00

\$80,434.70

Program Income Drawdown

\$0.00

\$11,188.27

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$91,622.97

Match Contributed

\$0.00

\$0.00

Activity Description:

Admin funds for SSMMA Dixie Mall

Location Description:

Dixie Square Mall

Activity Progress Narrative:

Administration funds used to support the activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800700005 08-357006 1000

Activity Title: Olympia Fields Traditions Admin

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

06/30/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Village of Olympia Fields

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$12,250.00

Total Budget

\$0.00

\$12,250.00

Total Obligated

\$0.00

\$12,250.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

admin funds

Location Description:

Olympia Fields, IL

Activity Progress Narrative:

Administration funds used to support the activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800700007 08-357008 1000

Activity Title: IFF West and South Suburbs Housing Admin

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

10/01/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

07/01/2015

Completed Activity Actual End Date:

Responsible Organization:

IFF

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$0.00

Total Budget

\$0.00

\$0.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Administration funds

Location Description:

west cook county

Activity Progress Narrative:

Administration funds used to support the activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800700009 08-357009 1000

Activity Title: SSMMA South Suburbs Housing Admin

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

10/01/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

08/30/2014

Completed Activity Actual End Date:

Responsible Organization:

South Suburban Mayors and Managers Association

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$31,113.29

Total Budget

\$0.00

\$31,113.29

Total Obligated

\$0.00

\$31,113.29

Total Funds Drawdown

\$0.00

\$31,113.29

Program Funds Drawdown

\$0.00

\$31,113.29

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$31,113.29

Match Contributed

\$0.00

\$0.00

Activity Description:

Administration funds

Location Description:

south cook county

Activity Progress Narrative:

Administration funds used to support the activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800700012 08-357011 1000

Activity Title: Hazel Crest Sewer Admin

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

09/01/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Cancelled

Project Title:

35- State and Local Admin

Projected End Date:

09/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Village of Hazel Crest2

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$0.00

Total Budget

\$0.00

\$0.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Administration funds

Location Description:

Hazel Crest, IL

Activity Progress Narrative:

Administration funds used to support the activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800700014 08-357012 1000

Activity Title: Lansing Levee Admin

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

09/01/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Village of Lansing

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$7,500.00
Total Budget	\$0.00	\$7,500.00
Total Obligated	\$0.00	\$7,500.00
Total Funds Drawdown	\$0.00	\$3,318.16
Program Funds Drawdown	\$0.00	\$3,318.16
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,318.16

Match Contributed \$0.00 \$0.00

Activity Description:

admin funds

Location Description:

lansing, il

Activity Progress Narrative:

Administration funds used to support the activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800700033 08-357018 1000

Activity Title: Chicago Green Bay Admin

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

04/24/2013

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

07/31/2016

Completed Activity Actual End Date:

Responsible Organization:

City of Chicago1

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$73,652.00

Total Budget

\$0.00

\$73,652.00

Total Obligated

\$0.00

\$73,652.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Admin funds to support the project

Location Description:

Chicago Green Bay

Activity Progress Narrative:

Administration funds used to support the activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800800307 08-358008 1000

Activity Title: Pontoosuc Buyout Admin

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

03/01/2012

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Village of Pontoosuc

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$18,170.50

Total Budget

\$18,170.50

\$18,170.50

Total Obligated

\$18,170.50

\$18,170.50

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

admin funds

Location Description:

pontoosuc, il

Activity Progress Narrative:

Administration funds used to support the activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800800508 08-358004 1000

Activity Title: Keithsburg Buyout Admin

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

03/01/2012

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Keithsburg

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

To Date

N/A

\$32,000.00

Total Budget

\$0.00

\$32,000.00

Total Obligated

\$0.00

\$32,000.00

Total Funds Drawdown

\$1,772.68

\$28,685.70

Program Funds Drawdown

\$1,772.68

\$28,685.70

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$1,772.68

\$28,685.70

 City of Keithsburg

\$1,772.68

\$28,685.70

Match Contributed

\$0.00

\$0.00

Activity Description:

admin funds

Location Description:

Keithsburg, IL

Activity Progress Narrative:

Administration funds used to support the activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800800608 08-358005 1000

Activity Title: Grafton Buyout Admin

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

03/01/2012

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Completed

Project Title:

35- State and Local Admin

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

01/31/2015

Responsible Organization:

City of Grafton

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$7,291.65

Total Budget

\$0.00

\$7,291.65

Total Obligated

\$0.00

\$7,291.65

Total Funds Drawdown

\$0.00

\$7,291.65

Program Funds Drawdown

\$0.00

\$7,291.65

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$7,291.65

 City of Grafton

\$0.00

\$7,291.65

Match Contributed

\$0.00

\$0.00

Activity Description:

admin funds

Location Description:

Grafton, IL

Activity Progress Narrative:

Administration funds used to support the activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800800807 08-358010 1000
Activity Title: Machesney Park Buyout Admin

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

03/01/2012

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Village of Machesney Park2

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$110,656.00
Total Budget	\$0.00	\$110,656.00
Total Obligated	\$0.00	\$110,656.00
Total Funds Drawdown	\$0.00	\$63,414.57
Program Funds Drawdown	\$0.00	\$63,414.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$63,414.57
 Match Contributed	 \$0.00	 \$0.00

Activity Description:

admin funds

Location Description:

Machesney Park, IL

Activity Progress Narrative:

Administration funds used to support the activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: IKE ADMN 00001

Activity Title: State Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

IKE Administration Fund

Project Title:

35- State and Local Admin

Projected Start Date:

08/13/2009

Projected End Date:

12/31/2015

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

State of Illinois Department of Commerce and

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$7,900,035.50

Total Budget

(\$10,799.10)

\$7,900,035.50

Total Obligated

(\$10,799.10)

\$7,955,035.50

Total Funds Drawdown

\$203,400.00

\$5,354,891.47

Program Funds Drawdown

\$203,400.00

\$5,308,273.67

Program Income Drawdown

\$0.00

\$46,617.80

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$203,400.00

\$5,355,167.47

State of Illinois Department of Commerce and Economic

\$203,400.00

\$5,355,167.47

Match Contributed

\$0.00

\$0.00

Activity Description:

This activity funds the general administration of the funds

Location Description:

This activity is the general administration of the grant awarded by HUD. project location is throughout the state

Activity Progress Narrative:

Disbursements reached 79 percent in June. Grant obligations remained near 99 percent this quarter even with some minor unused funding deobligations made at activity closeout. The grant agreement modifications will continue in 2015 as unused funds from closing grants is deobligated and made available for the funding approvals recently made. General management and overall administration of the Ike Disaster Recovery Program continued and included guidance and support of the final applicants that remained to enter into a grant agreement for Economic Development and Community Stabilization Program funding. This quarter included completion of DRGR action plan updates; data entry and submittal of 2015 Q1 QPRs; internal program quality control review of files; ongoing state and HUD program reporting; and reporting and documentation turnover for a HUD monitoring and a HUD OIG audit. The current vendor contract expires on August 31, 2015. It is estimated that 23 grants will remain active and transition to DCEO for completion. A transition plan was prepared to document the requirements and process for transition during this period. Significant electronic and paper file reviews were conducted this period in preparation for turning this documentation over to the state.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: IKE Affordable Rental Housing / 35-1 Affordable Rental

Grantee Activity Number: 18001000011 08-351002 1101

Activity Title: Cedar Ridge Apartments-- Rural dev. hous

Activity Category:

Affordable Rental Housing

Project Number:

IKE Affordable Rental Housing

Projected Start Date:

06/01/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-1 Affordable Rental Housing Program

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

St. Clair Housing Authority

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$1,025,959.00

Total Budget

\$0.00

\$1,025,959.00

Total Obligated

\$0.00

\$1,025,959.00

Total Funds Drawdown

\$0.00

\$1,025,959.00



Program Funds Drawdown	\$0.00	\$1,025,959.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,025,959.00

Match Contributed \$0.00 \$0.00

Activity Description:

Rehabilitation of rural development apartments

Location Description:

203 North Fritz Street, Lebanon, IL.

Activity Progress Narrative:

Construction complete - units rented.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	24/24
# of Multifamily Units	0	24/24

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	24/24	0/0	24/24	100.00
# Renter Households	0	0	0	24/24	0/0	24/24	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 18001000012 08-351002 1102
Activity Title: Parkside Place Renovations-- Rural dev. hous

Activity Category:

Affordable Rental Housing

Project Number:

IKE Affordable Rental Housing

Projected Start Date:

06/01/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-1 Affordable Rental Housing Program

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Housing Authority of the County of Cass2

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,094,081.00
Total Budget	\$0.00	\$2,094,081.00
Total Obligated	\$0.00	\$2,094,081.00
Total Funds Drawdown	\$0.00	\$2,094,081.00
Program Funds Drawdown	\$0.00	\$2,094,081.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,094,081.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition & rehabilitation of rural development apartments

Location Description:

1501 Canal Street, Beardstown, IL.

Activity Progress Narrative:

Construction complete - units rented.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	23/23
# of Multifamily Units	0	23/23

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	18/15	5/8	23/23	100.00
# Renter Households	0	0	0	18/15	5/8	23/23	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 18001000013 08-351002 1103
Activity Title: Chrisman (Lincolnshire Apartments)-- rural dev. ho

Activity Category:

Affordable Rental Housing

Project Number:

IKE Affordable Rental Housing

Projected Start Date:

06/01/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-1 Affordable Rental Housing Program

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Chrisman Housing Partners, L.P.

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$587,273.00
Total Budget	\$0.00	\$587,273.00
Total Obligated	\$0.00	\$587,273.00
Total Funds Drawdown	\$0.00	\$587,273.00
Program Funds Drawdown	\$0.00	\$587,273.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$587,273.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of rural development apartments

Location Description:

101 E Lincolnshire, Chrisman, IL.

Activity Progress Narrative:

Construction complete - units rented.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/4



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	16/16
# of Multifamily Units	0	16/16

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	16/0	0/16	16/16	100.00
# Renter Households	0	0	0	16/0	0/16	16/16	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 18001000014 08-351002 1104

Activity Title: Meadows Apartments-- rural dev. hous

Activity Category:

Affordable Rental Housing

Project Number:

IKE Affordable Rental Housing

Projected Start Date:

06/01/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-1 Affordable Rental Housing Program

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

The Meadows Apartments Partnership

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$531,622.00
Total Budget	\$0.00	\$531,622.00
Total Obligated	\$0.00	\$531,622.00
Total Funds Drawdown	\$0.00	\$531,622.00
Program Funds Drawdown	\$0.00	\$531,622.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$531,622.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of rural development apartments

Location Description:

702 West Highsmith Street, Robinson, IL.

Activity Progress Narrative:

Construction complete - units rented.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	3/3

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	12/12
# of Multifamily Units	0	12/12

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	12/0	0/12	12/12	100.00
# Renter Households	0	0	0	12/0	0/12	12/12	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 18001000021 08-351002 1111

Activity Title: Sarah's Circle-- Permanent supportive housing

Activity Category:

Affordable Rental Housing

Project Number:

IKE Affordable Rental Housing

Projected Start Date:

06/01/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-1 Affordable Rental Housing Program

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Sarah Circle

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,400,000.00
Total Budget	\$0.00	\$1,400,000.00
Total Obligated	\$0.00	\$1,400,000.00
Total Funds Drawdown	\$0.00	\$1,400,000.00
Program Funds Drawdown	\$0.00	\$1,400,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,400,000.00
 Match Contributed	 \$0.00	 \$0.00

Activity Description:

Acquisition and rehabilitation of permanent supportive housing
Responsible Organization is Sarah's Circle, 4750 N. Sheridan Road, Chicago, IL

Location Description:

4836 North Sheridan Road, Chicago, IL 60640

Activity Progress Narrative:

Construction complete - units rented.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	10/10
# of Multifamily Units	0	10/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	10/10	0/0	10/10	100.00
# Renter Households	0	0	0	10/10	0/0	10/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 18001000022 08-351002 1112
Activity Title: Myers Place-- Permanent supportive housing

Activity Category:

Affordable Rental Housing

Project Number:

IKE Affordable Rental Housing

Projected Start Date:

06/01/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-1 Affordable Rental Housing Program

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

DDG Myers Place, LP

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,994,338.00
Total Budget	\$0.00	\$1,994,338.00
Total Obligated	\$0.00	\$1,994,338.00
Total Funds Drawdown	\$0.00	\$1,994,338.00
Program Funds Drawdown	\$0.00	\$1,994,338.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,994,338.00
 Match Contributed	 \$0.00	 \$0.00

Activity Description:

New construction of permanent supportive housing

Location Description:

1585 West Dempster, Mt. Prospect, IL.

Activity Progress Narrative:

Construction complete - units rented.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	39/39
# of Multifamily Units	0	39/39

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	39/22	0/17	39/39	100.00
# Renter Households	0	0	0	39/22	0/17	39/39	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 18001000023 08-351002 1113
Activity Title: Emerson Square-- Permanent supportive housing

Activity Category:

Affordable Rental Housing

Project Number:

IKE Affordable Rental Housing

Projected Start Date:

06/01/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-1 Affordable Rental Housing Program

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Emerson Square, LLC

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,500,000.00
Total Budget	\$0.00	\$1,500,000.00
Total Obligated	\$0.00	\$1,500,000.00
Total Funds Drawdown	\$0.00	\$1,500,000.00
Program Funds Drawdown	\$0.00	\$1,500,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,500,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

New Construction of permanent supportive housing

Location Description:

1600 Foster Street, Evanston, IL.

Activity Progress Narrative:

Construction complete - units rented.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	6/6



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	32/32
# of Multifamily Units	0	32/32

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	16/14	12/14	32/32	87.50
# Renter Households	0	0	0	16/14	12/14	32/32	87.50

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 18001000024 08-351002 1114
Activity Title: Buttonwood Trails-- Permanent supportive housing

Activity Category:

Affordable Rental Housing

Project Number:

IKE Affordable Rental Housing

Projected Start Date:

06/01/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-1 Affordable Rental Housing Program

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Buttonwood Trails, L.P.

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,320,000.00
Total Budget	\$0.00	\$1,320,000.00
Total Obligated	\$0.00	\$1,320,000.00
Total Funds Drawdown	\$0.00	\$1,320,000.00
Program Funds Drawdown	\$0.00	\$1,320,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,320,000.00
 Match Contributed	 \$0.00	 \$0.00

Activity Description:

New Construction of permanent supportive housing

Location Description:

Intersection of NE 10th St. & NE 11th St., Aledo, IL.

Activity Progress Narrative:

Construction complete - units rented.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	40/40



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	40/40
# of Singlefamily Units	0	40/40

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	7/8	33/32	40/40	100.00
# Renter Households	0	0	0	7/8	33/32	40/40	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 18001000025 08-351002 1115
Activity Title: Indian Trail-- Permanent supportive housing

Activity Category:

Affordable Rental Housing

Project Number:

IKE Affordable Rental Housing

Projected Start Date:

06/01/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-1 Affordable Rental Housing Program

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Indian Point Apts., L.P.

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,420,000.00
Total Budget	\$0.00	\$1,420,000.00
Total Obligated	\$0.00	\$1,420,000.00
Total Funds Drawdown	\$0.00	\$1,420,000.00
Program Funds Drawdown	\$0.00	\$1,420,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,420,000.00
 Match Contributed	 \$0.00	 \$0.00

Activity Description:

New Construction of permanent supportive housing

Location Description:

South of James Street, Lawrenceville, IL.

Activity Progress Narrative:

Construction complete - units rented.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	22/22
	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	44/44
# of Multifamily Units	0	44/44

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	5/20	39/24	44/44	100.00
# Renter Households	0	0	0	5/20	39/24	44/44	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 18001000026 08-351002 1116
Activity Title: Access Peoria - Permanent Supportive Housing

Activity Category:

Affordable Rental Housing

Project Number:

IKE Affordable Rental Housing

Projected Start Date:

06/01/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-1 Affordable Rental Housing Program

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Illinois Housing Development Authority

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$2,577,638.00

Total Budget

\$0.00

\$2,577,638.00

Total Obligated

\$0.00

\$2,577,638.00

Total Funds Drawdown

\$348,925.06

\$696,888.42

Program Funds Drawdown

\$348,925.06

\$696,888.42

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$348,925.06

\$696,888.42

Illinois Housing Development Authority

\$348,925.06

\$696,888.42

Match Contributed

\$0.00

\$0.00

Activity Description:

New Construction of permanent supportive housing.

Location Description:

1707 N Indiana Ave, Peoria,IL

Activity Progress Narrative:

Construction is underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/15
# of Multifamily Units	0	0/15

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/15	0/0	0/15	0	
# Renter Households	0	0	0	0/15	0/0	0/15	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 18001000031 08-351002 1121

Activity Title: Riverside Apts-- Public housing rehab

Activity Category:

Affordable Rental Housing

Project Number:

IKE Affordable Rental Housing

Projected Start Date:

04/01/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-1 Affordable Rental Housing Program

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Housing Authority of the County of Cass1

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$560,000.00
Total Budget	\$0.00	\$560,000.00
Total Obligated	\$0.00	\$560,000.00
Total Funds Drawdown	\$0.00	\$560,000.00
Program Funds Drawdown	\$0.00	\$560,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$560,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of public housing properties

Location Description:

Scattered sites on Otto Turner Drive and Frank Wessel Drive, Beardstown, IL.

Activity Progress Narrative:

Construction complete - units rented.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	7/7

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	17/17
# of Multifamily Units	0	17/17

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	2/5	7/2	17/17	52.94	
# Renter Households	0	0	0	2/5	7/2	17/17	52.94	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 18001000032 08-351002 1122
Activity Title: Golden Years Plaza-- Public hous rehab

Activity Category:

Affordable Rental Housing

Project Number:

IKE Affordable Rental Housing

Projected Start Date:

04/01/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-1 Affordable Rental Housing Program

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

The Housing Authority of the County of DeKalb

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,450,000.00
Total Budget	\$0.00	\$1,450,000.00
Total Obligated	\$0.00	\$1,450,000.00
Total Funds Drawdown	\$0.00	\$1,450,000.00
Program Funds Drawdown	\$0.00	\$1,449,450.00
Program Income Drawdown	\$0.00	\$550.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,450,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of public housing properties

Location Description:

507 East Taylor Street, DeKalb, IL.

Activity Progress Narrative:

Construction complete -all but one unit rented.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	150/150
# of Multifamily Units	0	150/150

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	134/150	7/0	149/150	94.63
# Renter Households	0	0	0	134/150	7/0	149/150	94.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 18001000033 08-351002 1123
Activity Title: Park Tower-- Public hous rehab

Activity Category:

Affordable Rental Housing

Project Number:

IKE Affordable Rental Housing

Projected Start Date:

04/01/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-1 Affordable Rental Housing Program

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

The Housing Authority of the County of Coles

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$500,000.00
Program Funds Drawdown	\$0.00	\$500,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$500,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of public housing properties

Location Description:

109 Prairie Avenue, Mattoon, IL.

Activity Progress Narrative:

Construction complete - units rented.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	10/10
# of Multifamily Units	0	10/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	10/10	0/0	10/10	100.00
# Renter Households	0	0	0	10/10	0/0	10/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 18001000034 08-351002 1124
Activity Title: Indian Hills-- Public hous rehab

Activity Category:

Affordable Rental Housing

Project Number:

IKE Affordable Rental Housing

Projected Start Date:

04/01/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-1 Affordable Rental Housing Program

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Quincy Housing Authority

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$990,000.00
Total Budget	\$0.00	\$990,000.00
Total Obligated	\$0.00	\$990,000.00
Total Funds Drawdown	\$0.00	\$990,000.00
Program Funds Drawdown	\$0.00	\$990,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$990,000.00
 Match Contributed	 \$0.00	 \$0.00

Activity Description:

Rehabilitation of public housing properties

Location Description:

540 Harrison Street, Quincy, IL.

Activity Progress Narrative:

Construction complete - units rented.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	34/34

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	200/200
# of Multifamily Units	0	200/200

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	199/150	0/50	199/200	100.00
# Renter Households	0	0	0	199/150	0/50	199/200	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 18001000035 08-351002 1125
Activity Title: GCHA Scattered Sites-- Public hous rehab

Activity Category:

Affordable Rental Housing

Project Number:

IKE Affordable Rental Housing

Projected Start Date:

04/01/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-1 Affordable Rental Housing Program

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Housing Authority of Greene County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$1,000,000.00
Program Funds Drawdown	\$0.00	\$1,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,000,000.00
 Match Contributed	 \$0.00	 \$0.00

Activity Description:

Rehabilitation of public housing properties

Location Description:

Scattered Sites in White Hall, Roodhouse, Carrollton, Greenfield and Kane

Activity Progress Narrative:

Construction complete - units rented.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	12/12
	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	16/14
# of Multifamily Units	0	16/14

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	14/11	0/3	14/14	100.00
# Renter Households	0	0	0	14/11	0/3	14/14	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800100005 CO12144 1100

Activity Title: Program Delivery LMI

Activity Category:

Affordable Rental Housing

Project Number:

IKE Affordable Rental Housing

Projected Start Date:

09/07/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-1 Affordable Rental Housing Program

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$232,767.83
Total Budget	\$0.00	\$232,767.83
Total Obligated	\$0.00	\$232,767.83
Total Funds Drawdown	\$1,540.04	\$225,028.99
Program Funds Drawdown	\$1,540.04	\$225,028.99
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,540.04	\$225,028.99
State of Illinois Department of Commerce and Economic	\$1,540.04	\$225,028.99
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Affordable Rental Housing Program

Location Description:

Activity Progress Narrative:

For the Affordable Rental Program, construction is complete for 14 of the 15 activities. Of the 631 affordable rental units completed thus far, 630 are rented with none being rented this quarter. The anticipated quantity of units and completed quantity of units was decreased by two after a review of a monthly report showed that two of the anticipated units were actually combined with other units to create larger apartment space. The final permanent supportive housing activity in Peoria continues construction and is anticipated to be complete late 2015. Reviewed draw requests and reports and other tasks to support the Affordable Rental Program. A technical assistance visit is scheduled with IHDA for August to review grant closeout processes and requirements.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: IKE Business Assistance Program / 35-6 Business Assistance

Grantee Activity Number: 1800600003 08-356001 0900

Activity Title: ACCION- Community Loan Fund

Activity Category:

Econ. development or recovery activity that creates/retains

Project Number:

IKE Business Assistance Program

Projected Start Date:

09/01/2010

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-6 Business Assistance Program

Projected End Date:

05/08/2015

Completed Activity Actual End Date:

Responsible Organization:

ACCION Chicago Inc

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

To Date

Total Budget

N/A

\$3,885,802.13

Total Obligated

(\$282,226.87)

\$3,885,802.13

Total Funds Drawdown

(\$282,226.87)

\$3,885,802.13

\$361,131.56

\$3,885,802.13



Program Funds Drawdown	\$361,131.56	\$3,854,084.93
Program Income Drawdown	\$0.00	\$31,717.20
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$361,131.56	\$3,885,802.13
ACCION Chicago Inc	\$361,131.56	\$3,885,802.13
Match Contributed	\$0.00	\$0.00

Activity Description:

ACCION Chicago (ACCION), in partnership with DCEO, will support new and existing businesses located in FEMA disaster-declared counties of 2008. ACCION will provide technical assistance to prospective and current entrepreneurs as well as microloans ranging in size from \$200 to \$50,000 to clients who may not qualify for traditional bank financing. ACCION will serve all 41 counties per amended Grant Agreement.

Location Description:

Assisted businesses will be located in any of the 41 disaster declared counties

Activity Progress Narrative:

Loan verification was completed and final payment made this quarter. Financial and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Businesses	35		313/313	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	64	-1	51	110/0	20/58	144/93	90.28

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	151	51	300	307/307	94/94	544/544	73.71

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800600005 CO10645 1100

Activity Title: Program Delivery LMI

Activity Category:

Econ. development or recovery activity that creates/retains

Project Number:

IKE Business Assistance Program

Projected Start Date:

06/30/2010

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

35-6 Business Assistance Program

Projected End Date:

08/30/2014

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$941,305.62
Total Budget	\$0.00	\$941,305.62
Total Obligated	\$0.00	\$941,305.62
Total Funds Drawdown	\$0.00	\$941,305.62
Program Funds Drawdown	\$0.00	\$941,305.62
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$941,029.62
State of Illinois Department of Commerce and Economic	\$0.00	\$941,029.62
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Business Assistance Program

Location Description:

Activity Progress Narrative:

For the Business Assistance Program, a monitoring and technical assistance visit was conducted over the week of October 20, 2014. Since the visit and during the first two quarters of 2015, continued to verify submitted information and documentation and continued technical assistance in job creation documentation collection and verification. During this period, the monitoring was completed and documented in a letter dated May 1, 2015. Final payment for eligible costs was made and closeout was initiated. Beneficiary and accomplishment data for the loan recipients and hired employees will be entered once closeout activities are completed in the third quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: IKE Community Stabilization Program / 35-7 Ike Community

Grantee Activity Number: 1800400087 08-357021 0600

Activity Title: Gulfport Pump Stations and Channel Dredging

Activity Category:

Construction/reconstruction of water lift stations

Project Number:

IKE Community Stabilization Program

Projected Start Date:

02/01/2015

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-7 Ike Community Stabilization Program

Projected End Date:

09/30/2016

Completed Activity Actual End Date:

Responsible Organization:

Village of Gulfport

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$5,654,206.00

Total Budget

\$0.00

\$5,654,206.00

Total Obligated

\$0.00

\$5,654,205.54

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00



Match Contributed

\$0.00

\$0.00

Activity Description:

Dredging of the Carthage Channel for the levee district; Pump station/generator upgrades for Henderson County and pump installation for Gulfport.

Location Description:

Henderson County and Village of Gulfport

Activity Progress Narrative:

Grant agreement issued and executed prior to the fiscal year shutdown in June 2015. Initiating Technical Assistance to the community on procurement and required policies/special grant conditions.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/3

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800700001 08-357001 0201

Activity Title: Dixie Square Mall Demolition in Harvey, IL

Activity Category:

Clearance and Demolition

Project Number:

IKE Community Stabilization Program

Projected Start Date:

09/15/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

35-7 Ike Community Stabilization Program

Projected End Date:

08/30/2014

Completed Activity Actual End Date:

Responsible Organization:

South Suburban Mayors and Managers Association

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,983,849.27
Total Budget	\$0.00	\$2,983,849.27
Total Obligated	\$0.00	\$2,983,849.27
Total Funds Drawdown	\$0.00	\$2,983,849.27
Program Funds Drawdown	\$0.00	\$2,983,849.27
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,983,849.27
Match Contributed	\$0.00	\$0.00

Activity Description:

The Dixie Square Mall is located on a 39-acre parcel in the city of Harvey. The site has been condemned by the city of Harvey and the Attorney General for the State of Illinois issued a court order to demolish the facility. This clearance project will involve the asbestos removal, other cleanup and the demolition of the Dixie Square shopping mall facility. The clean-up and demolition of the asbestos contaminated and structurally unsound facility, will eliminate the condition that caused the specific conditions of blight, physical decay, or environmental contamination on a spot basis. Elimination of the slum and blighting condition on a spot basis will help to protect the health and safety of local residents and lay the groundwork for future redevelopment in the community that sustained job losses after the flooding in 2008.

Location Description:

Dixie Square Mall is located on a 39 acre parcel in the City of Harvey along Dixie Highway between W 151st Street and W 154th Street.

Activity Progress Narrative:

Programmatic closeout is underway. Funds deobligated. Closed in eGrants.



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	0/1
# of buildings (non-residential)	0	1/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	0	900	1370	65.69

LMI%:	65.69
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800700003 08-357006 0600

Activity Title: Olympia Fields Traditions Road Improvements

Activity Category:

Construction/reconstruction of streets

Project Number:

IKE Community Stabilization Program

Projected Start Date:

06/30/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-7 Ike Community Stabilization Program

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Village of Olympia Fields

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$275,811.00
Total Budget	\$0.00	\$275,811.00
Total Obligated	\$0.00	\$275,811.00
Total Funds Drawdown	\$0.00	\$275,811.00
Program Funds Drawdown	\$0.00	\$275,811.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$275,811.00
Match Contributed	\$0.00	\$0.00

Activity Description:

construction of 4392 feet of road

Location Description:

Olympia Fields, IL

Activity Progress Narrative:

Grant ended December 31, 2014. Community and HOA unsuccessful in clearing the back tax issue on the property and it was not yet dedicated to the community. A request for extension was submitted but DCEO decided to deny. A letter will be sent and close out will be initiated.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	4392/4392



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800700004 08-357006 0600

Activity Title: Olympia Fields Traditions Stormwater Systems

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Community Stabilization Program

Project Title:

35-7 Ike Community Stabilization Program

Projected Start Date:

06/30/2011

Projected End Date:

12/31/2014

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Village of Olympia Fields

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$214,189.00
Total Budget	\$0.00	\$214,189.00
Total Obligated	\$0.00	\$214,189.00
Total Funds Drawdown	\$0.00	\$49,927.81
Program Funds Drawdown	\$0.00	\$49,927.81
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$49,927.81
Match Contributed	\$0.00	\$0.00

Activity Description:

construction of stormwater system

Location Description:

Olympia Fields, IL

Activity Progress Narrative:

Grant ended December 31, 2014. Community and HOA unsuccessful in clearing the back tax issue on the property and it was not yet dedicated to the community. A request for extension was submitted but DCEO decided to deny. A letter will be sent and close out will be initiated.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	1800700006 08-357008 0103
Activity Title:	IFF West and South Suburbs Housing Rehab Program

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
IKE Community Stabilization Program

Project Title:
35-7 Ike Community Stabilization Program

Projected Start Date:
10/01/2011

Projected End Date:
07/01/2015

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
IFF

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$8,622,692.00
Total Budget	\$0.00	\$8,622,692.00
Total Obligated	\$0.00	\$8,622,692.00
Total Funds Drawdown	\$238,382.14	\$7,024,789.15
Program Funds Drawdown	\$238,382.14	\$7,024,789.15
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$238,382.14	\$7,024,789.15
IFF	\$238,382.14	\$7,024,789.15
Match Contributed	\$0.00	\$0.00

Activity Description:

The Department shall make available to the Grantee IDRP funds up to the gross amount of \$8,622,692 for the purpose of funding and implementing single-family housing acquisition and rehabilitation projects in the Villages of Bellwood, Maywood, and Forest Park (West Cook Housing) and Hazel Crest, Lansing, Park Forest, and South Holland (South Cook Housing). The Grantee will receive funding for the acquisition and rehabilitation of a minimum of 52 homes located in the specified Villages. The rehabilitated homes will be sold with affordable mortgages to qualifying low-and-moderate income (LMI) buyers. The Grantee will engage a qualified housing developer to implement the acquisition and rehabilitation activities. Upon completion of rehabilitation for each property, the sales price of each home shall not exceed the current Fair Market Value of the home. If the sales price is not affordable to potential LMI buyers, mortgages will be made affordable via homebuyer subsidies as defined in the approved Housing Program Plan.

Location Description:

Portions of southern and western Cook county.

Activity Progress Narrative:

West Cook: 30 homes identified, 30 homes rehabbed and 30 sold; 17 homes identified under approved reuse plan. Thirteen are acquired, four are under contract for acquisition. Of the acquired ones: two are sold, three are under contract for sale, two are listed for sale and six are being rehabilitated. South Cook: 26 acquired: seven are sold, four are



under contract for sale, 13 are listed for sale and two are being rehabilitated. A grant extension until December 31, 2015 is being requested by IFF. A Monitoring visit was conducted on June 16th and 17th, 2015.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/52	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/52	
# of Singlefamily Units	0		0/52	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/27	0/25	0/52	0
# Owner Households	0	0	0	0/27	0/25	0/52	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800700011 08-357011 0602

Activity Title: Hazel Crest Sewer Rehab

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Community Stabilization Program

Projected Start Date:

09/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-7 Ike Community Stabilization Program

Projected End Date:

09/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Village of Hazel Crest2

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$244,468.90
Total Budget	\$0.00	\$244,468.90
Total Obligated	\$0.00	\$275,000.00
Total Funds Drawdown	\$0.00	\$244,468.90
Program Funds Drawdown	\$0.00	\$244,468.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$244,468.90
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of 2500 linear feet of sewer lines.

Location Description:

Hazel Crest, IL

Activity Progress Narrative:

Programmatic closeout is underway. \$30,531 deobligated. Closed in eGrants.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/2500



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	971	1035	3225	62.20

LMI%:	62.2
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800700013 08-357012 0602

Activity Title: Lansing Levee Inspection and Repair

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

IKE Community Stabilization Program

Projected Start Date:

09/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-7 Ike Community Stabilization Program

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Village of Lansing

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,507,500.00
Total Budget	\$0.00	\$1,507,500.00
Total Obligated	\$0.00	\$1,507,500.00
Total Funds Drawdown	\$0.00	\$50,113.86
Program Funds Drawdown	\$0.00	\$50,113.86
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$50,113.86
Village of Lansing	\$0.00	\$50,113.86
Match Contributed	\$0.00	\$0.00

Activity Description:

inspection and repair of levees

Location Description:

lansing, il

Activity Progress Narrative:

A modification for an additional \$1.2 million and a modification to extend the project end date through December 2015 have been processed. The Environmental Review is complete and the Release of Funds was issued March 5, 2015. The design of additional tasks is underway and the Earthen Berm Notice to Proceed is estimated by the end of July.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/2



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	3255	3140	14512	44.07

LMI%:	44.07
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800700015 08-357013 0201

Activity Title: Park Forest Housing Demo and Clearance

Activity Category:

Clearance and Demolition

Project Number:

IKE Community Stabilization Program

Projected Start Date:

09/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

35-7 Ike Community Stabilization Program

Projected End Date:

05/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Village of Park Forest

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$235,528.94

Total Budget

\$0.00

\$235,528.94

Total Obligated

\$0.00

\$235,528.94

Total Funds Drawdown

\$0.00

\$235,528.94

Program Funds Drawdown

\$0.00

\$235,528.94

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$235,528.94

 Village of Park Forest

\$0.00

\$235,528.94

Match Contributed

\$0.00

\$0.00

Activity Description:

clearance and demo of 23 properties

Location Description:

park forest, il

Activity Progress Narrative:

Funds deobligated. Programmatic closeout is underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/23



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	4039	4586	19622	43.96

LMI%:	43.96
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800700017 08-357014 0201

Activity Title: Phoenix Housing Demo and Clearance

Activity Category:

Clearance and Demolition

Project Number:

IKE Community Stabilization Program

Projected Start Date:

10/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

35-7 Ike Community Stabilization Program

Projected End Date:

01/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Village of Phoenix

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$152,358.98
Total Budget	(\$47,641.02)	\$152,358.98
Total Obligated	(\$47,641.02)	\$152,358.98
Total Funds Drawdown	\$0.00	\$152,358.98
Program Funds Drawdown	\$0.00	\$152,358.98
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$152,358.98
Match Contributed	\$0.00	\$0.00

Activity Description:

clearance and demo of 12 properties

Location Description:

Phoenix, il

Activity Progress Narrative:

Project complete. Initiating financial and programmatic closeout.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/12



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	1014	527	2145	71.84

LMI%:	71.84
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800700018 08-357014 0600

Activity Title: Phoenix Sewer Improvements

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Community Stabilization Program

Project Title:

35-7 Ike Community Stabilization Program

Projected Start Date:

10/01/2011

Projected End Date:

01/31/2015

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Village of Phoenix

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$1,065,216.92

Total Budget

\$44,716.92

\$1,065,216.92

Total Obligated

\$44,716.92

\$1,065,216.92

Total Funds Drawdown

\$254,116.50

\$1,065,216.92

Program Funds Drawdown

\$254,116.50

\$1,065,216.92

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$254,116.50

\$1,065,216.92

Village of Phoenix

\$254,116.50

\$1,065,216.92

Match Contributed

\$0.00

\$0.00

Activity Description:

60191 linear feet of sewer improvement

Location Description:

Phoenix, IL

Activity Progress Narrative:

Project complete. Initiating financial and programmatic closeout.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/60191



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	1014	527	2145	71.84

LMI%:	71.84
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800700025 CO10645 1100

Activity Title: Program Delivery LMI

Activity Category:

Clearance and Demolition

Project Number:

IKE Community Stabilization Program

Projected Start Date:

06/30/2010

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

35-7 Ike Community Stabilization Program

Projected End Date:

08/31/2014

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$1,229,309.61

Total Budget

\$0.00

\$1,229,309.61

Total Obligated

(\$0.22)

\$1,229,309.61

Total Funds Drawdown

\$0.00

\$1,229,309.61

Program Funds Drawdown

\$0.00

\$1,229,309.61

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$1,229,309.61

State of Illinois Department of Commerce and Economic

\$0.00

\$1,229,309.61

Match Contributed

\$0.00

\$0.00

Activity Description:

Funds directly related to implementing the Community Stabilization Program

Location Description:

Activity Progress Narrative:

Activity is complete. Unspent funds were deobligated this period.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800700028 CO12144 1100

Activity Title: Program Delivery LMI

Activity Category:

Clearance and Demolition

Project Number:

IKE Community Stabilization Program

Projected Start Date:

09/07/2011

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-7 Ike Community Stabilization Program

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$948,336.81
Total Budget	(\$95,690.61)	\$948,336.81
Total Obligated	(\$95,690.61)	\$948,336.81
Total Funds Drawdown	\$48,682.19	\$919,112.76
Program Funds Drawdown	\$48,682.19	\$919,112.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$48,682.19	\$919,112.76
State of Illinois Department of Commerce and Economic	\$48,682.19	\$919,112.76
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Community Stabilization Program

Location Description:

Activity Progress Narrative:

For the Community Stabilization Program, completed a new grant agreement for the final activity that will be funded under this program. Continued with environmental review for two projects and one achieved release of funds this period. The final environmental review will be completed by a professional services firm that is procured. Assisted with procurement and construction bidding requirements, procurement continued for one activity and was initiated for another activity. Continued to provide technical assistance to a new recipient on procurement and administration requirements. The recipients of the housing rehab funds in the Community Stabilization Program continued with acquisition and rehab this period; 56 properties have been identified which is down one from last quarter, 56 properties have been acquired, 2 rehabs are underway, 54 property rehabs are complete and 37 properties have been sold to LMI qualified homebuyers to date, 5 this period. The recipient has identified 17 homes for acquisition and rehab with reuse funds; 7 this period. Continued providing technical assistance by completing site specific environmental reviews for the reuse properties; 3 this period. Onsite monitoring was conducted for 4 recipients in June 2015: Chicago, CNI, Rockford, IFF and Lansing. Monitoring letters are forthcoming. Continued with close out of completed activities this period. Continued preparing or



processing draw requests and reports and other program delivery tasks to support the Community Stabilization Program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800700029 CO12144 1100

Activity Title: Program Delivery SLB

Activity Category:

Clearance and Demolition

Project Number:

IKE Community Stabilization Program

Projected Start Date:

09/07/2011

Benefit Type:

N/A

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

35-7 Ike Community Stabilization Program

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$212,495.43
Total Budget	(\$21,441.56)	\$212,495.43
Total Obligated	(\$21,441.56)	\$212,495.43
Total Funds Drawdown	\$10,908.30	\$205,947.14
Program Funds Drawdown	\$10,908.30	\$205,947.14
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$10,908.30	\$205,947.14
State of Illinois Department of Commerce and Economic	\$10,908.30	\$205,947.14
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Community Stabilization Program

Location Description:

Activity Progress Narrative:

For the Community Stabilization Program, completed a new grant agreement for the final activity that will be funded under this program. Continued with environmental review for two projects and one achieved release of funds this period. The final environmental review will be completed by a professional services firm that is procured. Assisted with procurement and construction bidding requirements, procurement continued for one activity and was initiated for another activity. Continued to provide technical assistance to a new recipient on procurement and administration requirements. The recipients of the housing rehab funds in the Community Stabilization Program continued with acquisition and rehab this period; 56 properties have been identified which is down one from last quarter, 56 properties have been acquired, 2 rehabs are underway, 54 property rehabs are complete and 37 properties have been sold to LMI qualified homebuyers to date, 5 this period. The recipient has identified 17 homes for acquisition and rehab with reuse funds; 7 this period. Continued providing technical assistance by completing site specific environmental reviews for the reuse properties; 3 this period. Onsite monitoring was conducted for 4 recipients in June 2015: Chicago, CNI, Rockford, IFF and Lansing. Monitoring letters are forthcoming. Continued with close out of completed activities this period. Continued preparing or



processing draw requests and reports and other program delivery tasks to support the Community Stabilization Program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800700030 CO12144 1100

Activity Title: Program Delivery URG

Activity Category:

Clearance and Demolition

Project Number:

IKE Community Stabilization Program

Projected Start Date:

09/07/2011

Benefit Type:

N/A

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-7 Ike Community Stabilization Program

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$53,427.39
Total Budget	(\$5,391.03)	\$53,427.39
Total Obligated	(\$5,391.03)	\$53,427.39
Total Funds Drawdown	\$2,742.66	\$51,780.97
Program Funds Drawdown	\$2,742.66	\$51,780.97
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,742.66	\$51,780.97
State of Illinois Department of Commerce and Economic	\$2,742.66	\$51,780.97
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Community Stabilization Program

Location Description:

Activity Progress Narrative:

For the Community Stabilization Program, completed a new grant agreement for the final activity that will be funded under this program. Continued with environmental review for two projects and one achieved release of funds this period. The final environmental review will be completed by a professional services firm that is procured. Assisted with procurement and construction bidding requirements, procurement continued for one activity and was initiated for another activity. Continued to provide technical assistance to a new recipient on procurement and administration requirements. The recipients of the housing rehab funds in the Community Stabilization Program continued with acquisition and rehab this period; 56 properties have been identified which is down one from last quarter, 56 properties have been acquired, 2 rehabs are underway, 54 property rehabs are complete and 37 properties have been sold to LMI qualified homebuyers to date, 5 this period. The recipient has identified 17 homes for acquisition and rehab with reuse funds; 7 this period. Continued providing technical assistance by completing site specific environmental reviews for the reuse properties; 3 this period. Onsite monitoring was conducted for 4 recipients in June 2015: Chicago, CNI, Rockford, IFF and Lansing. Monitoring letters are forthcoming. Continued with close out of completed activities this period. Continued preparing or



processing draw requests and reports and other program delivery tasks to support the Community Stabilization Program.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800700031 08-357017 0601

Activity Title: Rockford Ingersoll Building

Activity Category:

Rehabilitation/reconstruction of other non-residential

Project Number:

IKE Community Stabilization Program

Projected Start Date:

12/31/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

35-7 Ike Community Stabilization Program

Projected End Date:

08/30/2016

Completed Activity Actual End Date:

Responsible Organization:

City of Rockford1

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$5,389,190.00

Total Budget

\$0.00

\$5,389,190.00

Total Obligated

\$0.00

\$5,389,190.00

Total Funds Drawdown

\$77,121.00

\$77,121.00

Program Funds Drawdown

\$77,121.00

\$77,121.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$77,121.00

\$77,121.00

City of Rockford1

\$77,121.00

\$77,121.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Reconstruction of old Ingersoll building

Location Description:

Rockford, IL

Activity Progress Narrative:

Design engineering is complete. (funded from another source). Grant modification to extend the grant until August 2016 and increase funding by \$1,389,190 complete. Demolition and building construction activities have started. A Monitoring visit was conducted on June 24, 2015.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800700032 08-357018 0600

Activity Title: Chicago Green Bay Road

Activity Category:

Construction/reconstruction of streets

Project Number:

IKE Community Stabilization Program

Projected Start Date:

12/31/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-7 Ike Community Stabilization Program

Projected End Date:

07/31/2016

Completed Activity Actual End Date:

Responsible Organization:

City of Chicago1

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$6,158,898.00
Total Budget	\$0.00	\$6,158,898.00
Total Obligated	\$0.00	\$6,158,898.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

In support of the Chicago Lakeside Redevelopment of the former US Steel South Works Facility, this project involves the reconstruction of 2,600 linear feet of Green Bay Ave between 83rd St and 87th St and the construction of 340 linear feet of 84th St between Green Bay Ave and South Lakeshore Dr. The roadway improvement project will also include the separation of storm and sanitary sewers, the implementation of permeable pavement and other "green" infrastructure, and the re-establishment of natural drainage patterns.

Location Description:

Green Bay Ave., between 83rd St. and 87th St., Chicago

Activity Progress Narrative:

Preliminary design plans submitted in Aug 2014. The grantee provided an updated scope of work in January 2015 and the Environmental Release of Funds was issued June 25, 2015. Estimated design completion date is August 2015 and estimated construction completion is July 2016. A Monitoring visit was conducted on June 30, 2015.

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected
Total



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	972	421	1570	88.73

LMI%:				88.73
-------	--	--	--	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800700034 08-357020 0600

Activity Title: CNI Pullman Community Center Sitework

Activity Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

IKE Community Stabilization Program

Projected Start Date:

07/01/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-7 Ike Community Stabilization Program

Projected End Date:

10/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Chicago Neighborhood Initiatives

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$4,998,600.00
Total Budget	\$0.00	\$4,998,600.00
Total Obligated	\$0.00	\$4,998,600.00
Total Funds Drawdown	\$527,893.25	\$789,187.61
Program Funds Drawdown	\$527,893.25	\$789,187.61
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$527,893.25	\$789,187.61
Chicago Neighborhood Initiatives	\$527,893.25	\$789,187.61
Match Contributed	\$0.00	\$0.00

Activity Description:

Site and infrastructure work on a 12-acre unimproved parcel of land. Project includes environmental remediation, erosion control, installation of utilities and mass grading in preparation for the overall development of a 138,000 square foot Community/Recreation Center facility. Upon completion, the facility will serve the surrounding low-income, primarily residential communities through its offerings of community meeting rooms and facilities for community sports activities. This is a unique combination not currently offered anywhere in the City of Chicago. The facility will provide a secure, well run indoor facility with appropriate professional staffing. The facility is anticipated to serve an area approximately 3-miles wide, including residents in the neighboring areas traveling to and shopping at the adjacent, newly developed Walmart shopping center.

Location Description:

10355 S Woodlawn in the Pullman neighborhood on the far South Side of Chicago.

Activity Progress Narrative:

CNI opened bids on November 12, 2014. The contractor has completed administrative requirement and construction is underway on the sitework improvements. Inclement Weather has delayed construction and an extension through October 2015 was issued. A Monitoring visit was conducted on June 18, 2015.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
	0	79600	132395	60.12

LMI%:	60.12
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: IKE Economic Development Program / 35-3 Economic

Grantee Activity Number: 1800300002 08-353002 0900

Activity Title: City of Centreville - Steel Rebar Manufacturing

Activity Category:

Econ. development or recovery activity that creates/retains

Project Number:

IKE Economic Development Program

Projected Start Date:

04/07/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-3 Economic Development Program

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Centreville



Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$750,000.00
Total Funds Drawdown	\$0.00	\$750,000.00
Program Funds Drawdown	\$0.00	\$750,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$750,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The city will use this grant to construct a new facility and to acquire equipment for purposes of capitalizing a new manufacturing business, Steel Rebar Manufacturing LLC d/b/a SRM Construction Material and Supply, that is involved in the construction trades of rebar manufacturing, trucking and hauling, concrete placement, rebar installation and concrete ready mix distribution.

Location Description:

4962 Church Rd., Centreville, IL 62207

Activity Progress Narrative:

Another source of funding was approved in October 2014. Funds will enable payment of past due contractor invoices and complete the building. Grant modification to extend the grant end date to August 2015 to allow time to meet job creation targets was approved in June. Contacted business for update on job creation and awaiting reports.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	14/0	8/22	36/40	61.11

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	34/0	20/22	96/40	56.25

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800300005 CO12144 1100

Activity Title: Program Delivery LMI

Activity Category:

Econ. development or recovery activity that creates/retains

Project Number:

IKE Economic Development Program

Projected Start Date:

09/07/2011

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-3 Economic Development Program

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$783,367.31

Total Budget

\$0.00

\$783,367.31

Total Obligated

\$0.00

\$827,707.31

Total Funds Drawdown

\$31,742.44

\$769,984.19

Program Funds Drawdown

\$31,742.44

\$769,984.19

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$31,742.44

\$769,984.19

State of Illinois Department of Commerce and Economic

\$31,742.44

\$769,984.19

Match Contributed

\$0.00

\$0.00

Activity Description:

Funds directly related to implementing the ED Program

Location Description:

Activity Progress Narrative:

For the Economic Development Program, activity primarily consisted of continuing to close out completed activities. Of the two awards previously reported as pending, one is cancelled and one is still on hold. Continued preparing or processing reports and other program delivery tasks to support the Economic Development Program.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800300006 CO12144 1100

Activity Title: Program Delivery URG

Activity Category:

Econ. development or recovery activity that creates/retains

Project Number:

IKE Economic Development Program

Projected Start Date:

09/07/2011

Benefit Type:

N/A

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-3 Economic Development Program

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$279,616.13

Total Budget

\$0.00

\$279,616.13

Total Obligated

\$0.00

\$295,276.13

Total Funds Drawdown

\$11,210.79

\$274,889.49

Program Funds Drawdown

\$11,210.79

\$274,889.49

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$11,210.79

\$274,889.49

State of Illinois Department of Commerce and Economic

\$11,210.79

\$274,889.49

Match Contributed

\$0.00

\$0.00

Activity Description:

Funds directly related to implementing the ED Program

Location Description:

Activity Progress Narrative:

For the Economic Development Program, activity primarily consisted of continuing to close out completed activities. Of the two awards previously reported as pending, one is cancelled and one is still on hold. Continued preparing or processing reports and other program delivery tasks to support the Economic Development Program.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800300007 08-353004 0600

Activity Title: CNI Road Improvements

Activity Category:

Construction/reconstruction of streets

Project Number:

IKE Economic Development Program

Projected Start Date:

10/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-3 Economic Development Program

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Chicago Neighborhood Initiatives

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$4,120,418.70

Total Budget

\$0.00

\$4,120,418.70

Total Obligated

\$0.00

\$4,120,418.70

Total Funds Drawdown

\$0.00

\$4,120,418.70

Program Funds Drawdown

\$0.00

\$4,120,418.70

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$4,120,418.70

Match Contributed

\$0.00

\$0.00

Activity Description:

Chicago Pullman road improvement construction

Location Description:

Chicago

Activity Progress Narrative:

Construction complete. Funds deobligated. Programmatic close-out is underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	1675/2300



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	29440	14379	68372	64.09

LMI%:	64.09
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800300012 08-353007 0600

Activity Title: Grafton Fisheries Public Improvements LMI

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Economic Development Program

Project Title:

35-3 Economic Development Program

Projected Start Date:

04/01/2012

Projected End Date:

12/31/2014

Benefit Type:

Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Grafton

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$323,184.00
Total Budget	\$0.00	\$323,184.00
Total Obligated	\$0.00	\$323,184.00
Total Funds Drawdown	\$0.00	\$321,471.60
Program Funds Drawdown	\$0.00	\$321,471.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$12,075.75
Total Funds Expended	\$0.00	\$321,471.60
City of Grafton	\$0.00	\$321,471.60
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of new sewer, water supply improvements and ancillary roadway improvements to support the proposed Asian Carp fish processing plant. Performance measures will be reported under Activity 1800300013 08-353007 0900.

Location Description:

Grafton, IL

Activity Progress Narrative:

The company was served a nuisance order for malicious odors and has shut down operations and is now delinquent on nine months of loan payments to the City and the state. A follow up monitoring visit occurred in February and the state is awaiting City and business to respond with decision on the future of the business. The business is evaluating options to resume operations.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800300013 08-353007 0900

Activity Title: Grafton Fisheries Equipment LMI

Activity Category:

Econ. development or recovery activity that creates/retains

Activity Status:

Under Way

Project Number:

IKE Economic Development Program

Project Title:

35-3 Economic Development Program

Projected Start Date:

04/01/2012

Projected End Date:

12/31/2014

Benefit Type:

Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Grafton

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$222,000.00
Total Budget	\$0.00	\$222,000.00
Total Obligated	\$0.00	\$222,000.00
Total Funds Drawdown	\$0.00	\$222,000.00
Program Funds Drawdown	\$0.00	\$222,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$6,200.50
Total Funds Expended	\$0.00	\$222,000.00
City of Grafton	\$0.00	\$222,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Loan to purchase and install equipment for the proposed Asian Carp fish processing plant. Activity is tied to 1800300012 08-353007 0600.

Location Description:

Grafton, IL

Activity Progress Narrative:

The company was served a nuisance order for malicious odors and has shut down operations and is now delinquent on nine months of loan payments to the City and the state. A follow up monitoring visit occurred in February and the state is awaiting City and business to respond with decision on the future of the business. The business is evaluating options to resume operations.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	0/1



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/6	0/11	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/6	0/11	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800300015 08-353012 0600

Activity Title: TDS Transportation, Inc.

Activity Category:

Econ. development or recovery activity that creates/retains

Activity Status:

Planned

Project Number:

IKE Economic Development Program

Project Title:

35-3 Economic Development Program

Projected Start Date:

03/01/2014

Projected End Date:

03/01/2016

Benefit Type:

Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Staunton

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$609,800.00
Total Budget	\$0.00	\$609,800.00
Total Obligated	\$0.00	\$625,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Staunton	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Staunton has applied on behalf of TDS Transportation, Inc. to extend water and transportation infrastructure to lands adjacent to the business so that the company can expand onto the site. Expansion will create 13 FTE jobs. The proposed roadway will allow for much safer access to and from IL Route 4 by TDS vehicles and safer driving conditions for the general public.

Location Description:

City of Staunton

Activity Progress Narrative:

Participation agreement was provided to the business again in the second quarter but at this time, the business has not signed and returned the agreement. Project award on hold at this time as grant was not executed in time for fiscal shut down.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/0



of Businesses

0

0/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/7	0/13	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/7	0/13	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800300021 08-353011 0900

Activity Title: PacTrans Air and Sea, Inc

Activity Category:

Econ. development or recovery activity that creates/retains

Project Number:

IKE Economic Development Program

Projected Start Date:

10/01/2013

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Cancelled

Project Title:

35-3 Economic Development Program

Projected End Date:

08/01/2014

Completed Activity Actual End Date:

Responsible Organization:

PacTrans Air and Sea, Inc

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$405,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project is designed to grow the company with an expansion to its portfolio of services. The loan funding provided will be used to construct and develop a start-up assembly distribution line of solar LED lighting, equipment, and working capital.

Location Description:

951 Thorndale Avenue, Bensenville, Illinois

Activity Progress Narrative:

Final loan documents and scope of work previously submitted to DCEO Legal back in 2014. DCEO may not fund this project as working capital is tough to monitor appropriately and the recipient has not been in contact with IDR for well over a year.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/1
# of Businesses	0	0/1



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/5	0/9	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/5	0/9	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: IKE Housing Rehabilitation and Repair / 35-2 Housing Rehab

Grantee Activity Number: 1800200001 CO12144 1100

Activity Title: Program Delivery LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

IKE Housing Rehabilitation and Repair

Projected Start Date:

09/07/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-2 Housing Rehab and Repair

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$2,375,170.98



Total Budget	\$8,663.06	\$2,375,170.98
Total Obligated	\$8,663.06	\$2,375,170.98
Total Funds Drawdown	\$1,145.53	\$2,360,336.63
Program Funds Drawdown	\$1,145.53	\$2,360,336.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,145.53	\$2,360,336.63
State of Illinois Department of Commerce and Economic	\$1,145.53	\$2,360,336.63
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Housing Rehab & Repair Program

Location Description:

Activity Progress Narrative:

For the Housing Rehab and Repair program, all grants are closed for this program. Continued with programmatic closeout of the grants and file review and organization in preparation for turnover to DCEO for archive.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: IKE Planning Program / 35-5 IKE Planning Grants

Grantee Activity Number: 1800500002 CO12144 1100

Activity Title: Program Delivery

Activity Category:

Planning

Project Number:

IKE Planning Program

Projected Start Date:

09/07/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-5 IKE Planning Grants

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$1,014,399.55

Total Budget

\$50,998.30

\$1,014,399.55

Total Obligated

\$50,998.30

\$1,049,399.55

Total Funds Drawdown

\$22,404.59

\$1,005,559.13

Program Funds Drawdown

\$22,404.59

\$1,005,559.13

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$22,404.59

\$1,005,559.13

State of Illinois Department of Commerce and Economic

\$22,404.59

\$1,005,559.13

Match Contributed

\$0.00

\$0.00

Activity Description:

Funds directly related to implementing the Planning Program

Location Description:

Activity Progress Narrative:

For the Planning Program, all grants are closed for this program. Continued with programmatic closeout of the grants and file review and organization in preparation for turnover to DCEO for archive.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800500008 08-355035 0910
Activity Title: Peoria County Planning Grant

Activity Category:

Planning

Project Number:

IKE Planning Program

Projected Start Date:

09/05/2012

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35-5 IKE Planning Grants

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Peoria County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$385,590.00
Total Budget	\$0.00	\$385,590.00
Total Obligated	\$0.00	\$385,590.00
Total Funds Drawdown	\$10,590.00	\$385,590.00
Program Funds Drawdown	\$10,590.00	\$385,590.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$10,590.00	\$385,590.00
Peoria County	\$10,590.00	\$385,590.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds for planning activity

Location Description:

Throughout the county

Activity Progress Narrative:

Closed in eGrants. Funds deobligated. Programmatic closeout is underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	45800	32111	176513	44.14

LMI%:	44.14
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800500047 08-355033 0910

Activity Title: Village of Oquawka Planning Grant

Activity Category:

Planning

Project Number:

IKE Planning Program

Projected Start Date:

09/06/2012

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Completed

Project Title:

35-5 IKE Planning Grants

Projected End Date:

04/30/2014

Completed Activity Actual End Date:

04/30/2014

Responsible Organization:

Village of Oquawka

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$71,848.08

Total Budget

(\$7.26)

\$71,848.08

Total Obligated

(\$7.26)

\$71,848.08

Total Funds Drawdown

\$0.00

\$71,848.08

Program Funds Drawdown

\$0.00

\$71,848.08

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$71,855.34

 Village of Oquawka

\$0.00

\$71,855.34

Match Contributed

\$0.00

\$0.00

Activity Description:

Comprehensive Plan for the Village of Oquawka

Location Description:

Throughout the village

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	1/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	0	949	1992	47.64

LMI%:	47.64
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: IKE Property Buyout Program / 35-8 Buyout Program

Grantee Activity Number: 18000800704 08-358014 0802

Activity Title: Woodford County Relocation Assistance URG

Activity Category:

Relocation payments and assistance

Activity Status:

Under Way

Project Number:

IKE Property Buyout Program

Project Title:

35-8 Buyout Program

Projected Start Date:

11/01/2012

Projected End Date:

06/30/2015

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Woodford County

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$1,600.00



Total Budget	\$0.00	\$1,600.00
Total Obligated	\$0.00	\$1,600.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Woodford County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Relocation Assistance

Location Description:

Woodford County

Activity Progress Narrative:

Demolition is complete. Grant agreement extended until 6/30/15. Final invoice has been submitted.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	0/1600

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/1	0
# Renter Households	0	0	0	0/0	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800004 CO12144 1100

Activity Title: Program Delivery LMI

Activity Category:

Acquisition - buyout of residential properties

Project Number:

IKE Property Buyout Program

Projected Start Date:

09/07/2011

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$628,381.59
Total Budget	\$22,491.58	\$628,381.59
Total Obligated	\$22,491.58	\$634,717.59
Total Funds Drawdown	\$7,543.11	\$619,612.04
Program Funds Drawdown	\$7,543.11	\$619,612.04
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$7,543.11	\$619,612.04
State of Illinois Department of Commerce and Economic	\$7,543.11	\$619,612.04
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Buyout Program

Location Description:

Activity Progress Narrative:

For the Property Buyout Program, continued to determine budget adjustments and grant end date modifications needed to complete the remaining demolition, expenditure reimbursement and reporting activities in the funded communities. All acquisition activities are complete, 207 in total. Eleven additional properties were demolished this period: 206 to date. Only one demolition remains to be completed. Reviewed and oversaw two subrecipient administered buyout grants; 75 acquisitions and 75 demolitions are complete. One subrecipient administered grant was closed in the prior period and the second one will be closed in the next quarter. The Illinois Emergency Management Agency requested information on seven funded property buyout grants that were conducted as part of the global match agreement with FEMA. Initiated preparing the requested materials for submission and records for three of the seven were transmitted this period. Continued with review of the homeowner files and closeout of completed grants this period. Other program delivery tasks in order to support the property buyout program.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800800005 CO12144 1100

Activity Title: Program Delivery SLB

Activity Category:

Acquisition - buyout of residential properties

Project Number:

IKE Property Buyout Program

Projected Start Date:

09/07/2011

Benefit Type:

N/A

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$137,458.46
Total Budget	\$4,920.02	\$137,458.46
Total Obligated	\$4,920.02	\$138,844.46
Total Funds Drawdown	\$1,650.06	\$135,540.12
Program Funds Drawdown	\$1,650.06	\$135,540.12
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,650.06	\$135,540.12
State of Illinois Department of Commerce and Economic	\$1,650.06	\$135,540.12
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Buyout Program

Location Description:

Activity Progress Narrative:

For the Property Buyout Program, continued to determine budget adjustments and grant end date modifications needed to complete the remaining demolition, expenditure reimbursement and reporting activities in the funded communities. All acquisition activities are complete, 207 in total. Eleven additional properties were demolished this period: 206 to date. Only one demolition remains to be completed. Reviewed and oversaw two subrecipient administered buyout grants; 75 acquisitions and 75 demolitions are complete. One subrecipient administered grant was closed in the prior period and the second one will be closed in the next quarter. The Illinois Emergency Management Agency requested information on seven funded property buyout grants that were conducted as part of the global match agreement with FEMA. Initiated preparing the requested materials for submission and records for three of the seven were transmitted this period. Continued with review of the homeowner files and closeout of completed grants this period. Other program delivery tasks in order to support the property buyout program.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800800006 CO12144 1100

Activity Title: Program Delivery URG

Activity Category:

Acquisition - buyout of residential properties

Project Number:

IKE Property Buyout Program

Projected Start Date:

09/07/2011

Benefit Type:

N/A

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$870,570.32
Total Budget	\$31,160.24	\$870,570.32
Total Obligated	\$31,160.24	\$879,348.32
Total Funds Drawdown	\$10,450.36	\$858,420.83
Program Funds Drawdown	\$10,450.36	\$858,420.83
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$10,450.36	\$858,420.83
State of Illinois Department of Commerce and Economic	\$10,450.36	\$858,420.83
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Buyout Program

Location Description:

Activity Progress Narrative:

For the Property Buyout Program, continued to determine budget adjustments and grant end date modifications needed to complete the remaining demolition, expenditure reimbursement and reporting activities in the funded communities. All acquisition activities are complete, 207 in total. Eleven additional properties were demolished this period: 206 to date. Only one demolition remains to be completed. Reviewed and oversaw two subrecipient administered buyout grants; 75 acquisitions and 75 demolitions are complete. One subrecipient administered grant was closed in the prior period and the second one will be closed in the next quarter. The Illinois Emergency Management Agency requested information on seven funded property buyout grants that were conducted as part of the global match agreement with FEMA. Initiated preparing the requested materials for submission and records for three of the seven were transmitted this period. Continued with review of the homeowner files and closeout of completed grants this period. Other program delivery tasks in order to support the property buyout program.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800800301 08-358008 0100

Activity Title: Pontoosuc Buyout Acquisition LMI

Activity Category:

Acquisition - buyout of residential properties

Project Number:

IKE Property Buyout Program

Projected Start Date:

03/01/2012

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Village of Pontoosuc

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$438,972.70
Total Budget	(\$619.80)	\$438,972.70
Total Obligated	(\$619.80)	\$438,972.70
Total Funds Drawdown	\$0.00	\$438,972.70
Program Funds Drawdown	\$0.00	\$438,972.70
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$438,972.70
Match Contributed	\$0.00	\$0.00

Activity Description:

acquisition and incentives of 16 properties

Location Description:

pontoosuc, il

Activity Progress Narrative:

Demolition is complete. Re-seeding necessary but area was flooded so re-seeding likely will be delayed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	13/16
# of Parcels acquired voluntarily	0	13/16
Total acquisition compensation to	0	280039/50000
Activity funds eligible for DREF	0	280039/53459



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	10/8	1/8	11/16	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800302 08-358008 0102

Activity Title: Pontoosuc Buyout Acquisition URG

Activity Category:

Acquisition - buyout of residential properties

Project Number:

IKE Property Buyout Program

Projected Start Date:

03/01/2012

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Village of Pontoosuc

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$155,049.14

Total Budget

(\$79,543.36)

\$155,049.14

Total Obligated

(\$79,543.36)

\$155,049.14

Total Funds Drawdown

\$0.00

\$155,049.14

Program Funds Drawdown

\$0.00

\$155,049.14

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$155,049.14

Match Contributed

\$0.00

\$0.00

Activity Description:

acquisition and incentive of 16 properties

Location Description:

pontoosuc, il

Activity Progress Narrative:

Demolition is complete. Re-seeding necessary but area was flooded so re-seeding likely will be delayed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	3/16
# of Parcels acquired voluntarily	0	3/16
Total acquisition compensation to	0	96826/500000
Activity funds eligible for DREF	0	96826/534592



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	3/16	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800303 08-358008 0200

Activity Title: Pontoosuc Buyout Demo-Clearance LMI

Activity Category:

Clearance and Demolition

Project Number:

IKE Property Buyout Program

Projected Start Date:

03/01/2012

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Village of Pontoosuc

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$131,317.50
Total Budget	\$0.00	\$131,317.50
Total Obligated	\$0.00	\$131,317.50
Total Funds Drawdown	\$33,678.00	\$47,616.37
Program Funds Drawdown	\$33,678.00	\$47,616.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$33,678.00	\$47,616.37
Village of Pontoosuc	\$33,678.00	\$47,616.37
Match Contributed	\$0.00	\$0.00

Activity Description:

clearance and demo of 16 properties

Location Description:

pontoosuc, il

Activity Progress Narrative:

Demolition is complete. Re-seeding necessary but area was flooded so re-seeding likely will be delayed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/16
Activity funds eligible for DREF	0	0/76317



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/8	0/8	0/16	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800304 08-358008 0202

Activity Title: Pontoosuc Buyout Demo-Clearance URG

Activity Category:

Clearance and Demolition

Project Number:

IKE Property Buyout Program

Projected Start Date:

03/01/2012

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Village of Pontoosuc

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$21,317.50
Total Budget	\$0.00	\$21,317.50
Total Obligated	\$0.00	\$21,317.50
Total Funds Drawdown	\$9,210.00	\$13,856.55
Program Funds Drawdown	\$9,210.00	\$13,856.55
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$9,210.00	\$13,856.55
Village of Pontoosuc	\$9,210.00	\$13,856.55
Match Contributed	\$0.00	\$0.00

Activity Description:

clearance and demo of 16 properties

Location Description:

pontoosuc, il

Activity Progress Narrative:

Demolition is complete. Re-seeding necessary but area was flooded so re-seeding likely will be delayed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/16
Activity funds eligible for DREF	0	0/76317



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	0/16	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800401 08-358006 0100

Activity Title: Will County Buyout Acquisition LMI

Activity Category:

Acquisition - buyout of residential properties

Project Number:

IKE Property Buyout Program

Projected Start Date:

03/01/2012

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Will County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,274,395.91
Total Budget	\$0.00	\$1,274,395.91
Total Obligated	\$0.00	\$1,274,395.91
Total Funds Drawdown	\$0.00	\$1,274,395.91
Program Funds Drawdown	\$0.00	\$1,274,395.91
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,274,395.91
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition and incentive of 20 LMI properties

Location Description:

Will County

Activity Progress Narrative:

Demolition is complete. Grant agreement extended until 6/30/15. Final invoice has been submitted.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	8/20
# of Parcels acquired voluntarily	0	8/20
Total acquisition compensation to	0	194939/15000
Activity funds eligible for DREF	0	194939/23457



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	1/0	5/0	14/0	42.86

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800402 08-358006 0102

Activity Title: Will County Buyout Acquisition URG

Activity Category:

Acquisition - buyout of residential properties

Project Number:

IKE Property Buyout Program

Projected Start Date:

03/01/2012

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Will County

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$4,738,174.50

Total Budget

\$0.00

\$4,738,174.50

Total Obligated

\$0.00

\$4,738,174.50

Total Funds Drawdown

\$0.00

\$4,738,174.50

Program Funds Drawdown

\$0.00

\$4,738,174.50

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$4,738,174.50

Match Contributed

\$0.00

\$0.00

Activity Description:

Acquisition and incentive of 20 urgent need properties

Location Description:

Will County

Activity Progress Narrative:

Demolition is complete. Grant agreement extended until 6/30/15. Final invoice has been submitted.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	11/20
# of Parcels acquired voluntarily	0	11/20
Total acquisition compensation to	0	798103/15000
Activity funds eligible for DREF	0	2245796/2345



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	11/0	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800403 08-358006 0200

Activity Title: Will County Buyout Demo-Clearance LMI

Activity Category:

Clearance and Demolition

Project Number:

IKE Property Buyout Program

Projected Start Date:

03/01/2012

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Will County

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$111,645.00

Total Budget

\$93,405.00

\$111,645.00

Total Obligated

\$93,405.00

\$111,645.00

Total Funds Drawdown

\$0.00

\$18,240.00

Program Funds Drawdown

\$0.00

\$18,240.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$18,240.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Clearance and demo of 20 LMI properties

Location Description:

Will County, IL

Activity Progress Narrative:

Demolition is complete. Grant agreement extended until 6/30/15. Final invoice has been submitted.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/20
Activity funds eligible for DREF	0	0/219704



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/10	0/10	0/20	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800404 08-358006 0202

Activity Title: Will County Buyout Demo-Clearance URG

Activity Category:

Clearance and Demolition

Project Number:

IKE Property Buyout Program

Projected Start Date:

03/01/2012

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Will County

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$387,991.00

Total Budget

(\$93,405.00)

\$387,991.00

Total Obligated

(\$93,405.00)

\$387,991.00

Total Funds Drawdown

\$86,100.00

\$353,465.00

Program Funds Drawdown

\$86,100.00

\$353,465.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$86,100.00

\$353,465.00

 Will County

\$86,100.00

\$353,465.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Clearance and demo of 20 urgent need properties

Location Description:

Will County, IL

Activity Progress Narrative:

Demolition is complete. Grant agreement extended until 6/30/15. Final invoice has been submitted.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	5/20
Activity funds eligible for DREF	0	0/219704



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	9/20	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800406 08-358006 0802

Activity Title: Will County Buyout Relocation URG

Activity Category:

Relocation payments and assistance

Project Number:

IKE Property Buyout Program

Projected Start Date:

03/01/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Will County

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$21,390.00
Total Budget	\$0.00	\$21,390.00
Total Obligated	\$0.00	\$21,390.00
Total Funds Drawdown	\$0.00	\$21,390.00
Program Funds Drawdown	\$0.00	\$21,390.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$21,390.00

Match Contributed \$0.00 \$0.00

Activity Description:

Relocation payment assistance

Location Description:

Will County, IL

Activity Progress Narrative:

Demolition is complete. Grant agreement extended until 6/30/15. Final invoice has been submitted.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	0/7500



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800501 08-358004 0100

Activity Title: Keithsburg Buyout Res Acquisition LMI

Activity Category:

Acquisition - buyout of residential properties

Project Number:

IKE Property Buyout Program

Projected Start Date:

12/01/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Keithsburg

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$284,927.14
Total Budget	\$0.00	\$284,927.14
Total Obligated	\$0.00	\$284,927.14
Total Funds Drawdown	\$0.00	\$284,927.14
Program Funds Drawdown	\$0.00	\$284,927.14
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$284,927.14
Match Contributed	\$0.00	\$0.00

Activity Description:

acquisition and incentive of 13 properties

Location Description:

Keithsburg

Activity Progress Narrative:

Demolition is complete and final draw has been submitted.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	9/13
# of Parcels acquired voluntarily	0	9/13
Total acquisition compensation to	0	191064/47114
Activity funds eligible for DREF	0	191064/63234



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	3/6	6/7	9/13	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800502 08-358004 0102

Activity Title: Keithsburg Buyout Res Acquisition URG

Activity Category:

Acquisition - buyout of residential properties

Project Number:

IKE Property Buyout Program

Projected Start Date:

12/01/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Keithsburg

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$402,391.15

Total Budget

\$0.00

\$402,391.15

Total Obligated

\$0.00

\$402,391.15

Total Funds Drawdown

\$0.00

\$402,391.15

Program Funds Drawdown

\$0.00

\$402,391.15

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$402,391.15

Match Contributed

\$0.00

\$0.00

Activity Description:

Acquisition and incentive of 13 properties

Location Description:

Keithsburg

Activity Progress Narrative:

Demolition is complete and final draw has been submitted.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	7/13
# of Parcels acquired voluntarily	0	7/13
Total acquisition compensation to	0	364448/47114
Activity funds eligible for DREF	0	364448/63234



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	8/13	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800503 08-358004 0200

Activity Title: Keithsburg Buyout Demo-Clearance LMI

Activity Category:

Clearance and Demolition

Project Number:

IKE Property Buyout Program

Projected Start Date:

12/01/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Keithsburg

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$176,000.00
Total Budget	\$0.00	\$176,000.00
Total Obligated	\$0.00	\$176,000.00
Total Funds Drawdown	\$29,371.61	\$141,196.61
Program Funds Drawdown	\$29,371.61	\$141,196.61
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$29,371.61	\$141,196.61
City of Keithsburg	\$29,371.61	\$141,196.61
Match Contributed	\$0.00	\$0.00

Activity Description:

Clearance and demo of 13 LMI properties

Location Description:

Keithsburg

Activity Progress Narrative:

Demolition is complete and final draw has been submitted.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/13
Activity funds eligible for DREF	0	0/176000



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/6	0/7	0/13	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800504 08-358004 0202

Activity Title: Keithsburg Buyout Demo-Clearance URG

Activity Category:

Clearance and Demolition

Project Number:

IKE Property Buyout Program

Projected Start Date:

12/01/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Keithsburg

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$316,000.00
Total Budget	\$0.00	\$316,000.00
Total Obligated	\$0.00	\$316,000.00
Total Funds Drawdown	\$65,167.95	\$183,993.15
Program Funds Drawdown	\$65,167.95	\$183,993.15
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$65,167.95	\$177,312.95
City of Keithsburg	\$65,167.95	\$177,312.95
Match Contributed	\$0.00	\$0.00

Activity Description:

Clearance and demo of 21 properties, 13 residential and 8 non residential

Location Description:

Keithsburg

Activity Progress Narrative:

Demolition is complete and final draw has been submitted.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/21
# of buildings (non-residential)	0	0/8
Activity funds eligible for DREF	0	0/316000



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	0/21	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 1800800505 08-358004 0302

Activity Title: Keithsburg Buyout Non-Res Acquisition URG

Activity Category:

Rental Assistance (waiver only)

Project Number:

IKE Property Buyout Program

Projected Start Date:

12/01/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Keithsburg

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$123,640.03
Total Budget	\$0.00	\$123,640.03
Total Obligated	\$0.00	\$123,640.03
Total Funds Drawdown	\$0.00	\$123,640.03
Program Funds Drawdown	\$0.00	\$123,640.03
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$123,640.03
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 8 nonresidential properties

Location Description:

Keithsburg

Activity Progress Narrative:

Demolition is complete and final draw has been submitted.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/8
# of buildings (non-residential)	0	0/8
# of Parcels acquired voluntarily	0	0/8
Activity funds eligible for DREF	0	0/306432



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Persons	0	0	0	0/0	0/0	0/8	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800506 08-358004 0800

Activity Title: Keithsburg Buyout Relocation LMI

Activity Category:

Relocation payments and assistance

Project Number:

IKE Property Buyout Program

Projected Start Date:

12/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Cancelled

Project Title:

35-8 Buyout Program

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Keithsburg

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$0.00

Total Budget

\$0.00

\$0.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Relocation assistance to residents

Location Description:

Keithsburg

Activity Progress Narrative:

Demolition is complete and final draw has been submitted.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800507 08-358004 0802
Activity Title: Keithsburg Buyout Relocation URG

Activity Category:
 Relocation payments and assistance

Activity Status:
 Cancelled

Project Number:
 IKE Property Buyout Program

Project Title:
 35-8 Buyout Program

Projected Start Date:
 12/01/2011

Projected End Date:
 06/30/2015

Benefit Type:
 Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
 Urgent Need

Responsible Organization:
 City of Keithsburg

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
 Match Contributed	 \$0.00	 \$0.00

Activity Description:
 Relocation assistance for those eligible

Location Description:
 Keithsburg

Activity Progress Narrative:
 Demolition is complete and final draw has been submitted.

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 1800800509 08-358004 0300

Activity Title: Keithsburg Buyout Non-Res Acquisition LMI

Activity Category:

Rental Assistance (waiver only)

Project Number:

IKE Property Buyout Program

Projected Start Date:

12/01/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Keithsburg

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$25,490.99

Total Budget

\$0.00

\$25,490.99

Total Obligated

\$0.00

\$25,490.99

Total Funds Drawdown

\$0.00

\$18,810.79

Program Funds Drawdown

\$0.00

\$18,810.79

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$25,490.99

Match Contributed

\$0.00

\$0.00

Activity Description:

Acquisition of non-residential property.

Location Description:

City of Keithsburg

Activity Progress Narrative:

Demolition is complete and final draw has been submitted.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/1	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800601 08-358005 0100

Activity Title: Grafton Buyout Res Acquisition LMI

Activity Category:

Acquisition - buyout of residential properties

Project Number:

IKE Property Buyout Program

Projected Start Date:

03/01/2012

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

35-8 Buyout Program

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

01/31/2015

Responsible Organization:

City of Grafton

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$217,999.32
Total Budget	\$0.00	\$217,999.32
Total Obligated	\$0.00	\$217,999.32
Total Funds Drawdown	\$0.00	\$217,999.32
Program Funds Drawdown	\$0.00	\$217,999.32
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$217,999.32
City of Grafton	\$0.00	\$217,999.32
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition and incentives for LMI homeowners.

Location Description:

Grafton, IL

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	2	2/2
# of Parcels acquired voluntarily	2	2/2
Total acquisition compensation to	217999	217999/21799
Activity funds eligible for DREF	217999	217999/21799



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	2	-2	0	2/2	0/0	2/2	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
11 Cedar Street	Grafton		Illinois	62037	No Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800602 08-358005 0102

Activity Title: Grafton Buyout Res Acquisition URG

Activity Category:

Acquisition - buyout of residential properties

Project Number:

IKE Property Buyout Program

Projected Start Date:

03/01/2012

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

35-8 Buyout Program

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

01/31/2015

Responsible Organization:

City of Grafton

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$357,940.42

Total Budget

\$0.00

\$357,940.42

Total Obligated

\$0.00

\$357,940.42

Total Funds Drawdown

\$0.00

\$357,940.42

Program Funds Drawdown

\$0.00

\$357,940.42

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$357,940.42

 City of Grafton

\$0.00

\$357,940.42

Match Contributed

\$0.00

\$0.00

Activity Description:

Acquisition and incentives of three URG residential properties.

Location Description:

Grafton, IL

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	2	3/3
# of Parcels acquired voluntarily	2	3/3
Total acquisition compensation to	357940	357940/35794
Activity funds eligible for DREF	357940	357940/35794



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	2	0/0	0/0	3/3	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800603 08-358005 0200

Activity Title: Grafton Buyout Demo-Clearance LMI

Activity Category:

Clearance and Demolition

Project Number:

IKE Property Buyout Program

Projected Start Date:

03/01/2012

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

35-8 Buyout Program

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

01/31/2015

Responsible Organization:

City of Grafton

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$62,665.98
Total Budget	\$0.00	\$62,665.98
Total Obligated	\$0.00	\$62,665.98
Total Funds Drawdown	\$0.00	\$62,665.98
Program Funds Drawdown	\$0.00	\$62,665.98
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$62,665.98
City of Grafton	\$0.00	\$62,665.98
Match Contributed	\$0.00	\$0.00

Activity Description:

Clearance and demo of 3 properties.

Location Description:

Grafton, IL

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	3	3/3
Activity funds eligible for DREF	62665	62665/62666



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	3	0	3	3/3	0/0	3/3	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
109 West Main Street	Grafton		Illinois	62037	Match / Y
11 South Cedar	Grafton		Illinois	62037	No Match / Y
1304 West Main Street	Grafton		Illinois	62037	No Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800604 08-358005 0202

Activity Title: Grafton Buyout Demo-Clearance URG

Activity Category:

Clearance and Demolition

Project Number:

IKE Property Buyout Program

Projected Start Date:

03/01/2012

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

35-8 Buyout Program

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

01/31/2015

Responsible Organization:

City of Grafton

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$124,905.31
Total Budget	\$0.00	\$124,905.31
Total Obligated	\$0.00	\$124,905.31
Total Funds Drawdown	\$0.00	\$124,905.31
Program Funds Drawdown	\$0.00	\$124,905.31
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$124,905.31
City of Grafton	\$0.00	\$124,905.31
Match Contributed	\$0.00	\$0.00

Activity Description:

Clearance and demo of 6 properties, 3 residential and 3 non residential.

Location Description:

Grafton, IL

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	6	6/6
# of buildings (non-residential)	3	3/3
Activity funds eligible for DREF	124905	124905/12490



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	6	0/0	0/0	6/6	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800605 08-358005 0302

Activity Title: Grafton Buyout Non-Res Acquisition URG

Activity Category:

Rental Assistance (waiver only)

Project Number:

IKE Property Buyout Program

Projected Start Date:

03/01/2012

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

35-8 Buyout Program

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

01/31/2015

Responsible Organization:

City of Grafton

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$599,906.21

Total Budget

\$0.00

\$599,906.21

Total Obligated

\$0.00

\$599,906.21

Total Funds Drawdown

\$0.00

\$599,906.21

Program Funds Drawdown

\$0.00

\$599,906.21

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$599,906.21

 City of Grafton

\$0.00

\$599,906.21

Match Contributed

\$0.00

\$0.00

Activity Description:

Acquisition of 3 non-residential properties

Location Description:

Grafton, IL

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	3/3
# of buildings (non-residential)	1	3/3
# of Parcels acquired voluntarily	1	3/3
Activity funds eligible for DREF	599906	599906/59990



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	-2	0	-1	0/0	0/0	3/3	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800609 08-358005 0300

Activity Title: Grafton Buyout Non-Res Acquisition LMI

Activity Category:

Rental Assistance (waiver only)

Project Number:

IKE Property Buyout Program

Projected Start Date:

03/01/2012

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

35-8 Buyout Program

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

01/31/2015

Responsible Organization:

City of Grafton

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$98,199.00
Total Budget	\$0.00	\$98,199.00
Total Obligated	\$0.00	\$98,199.00
Total Funds Drawdown	\$0.00	\$98,199.00
Program Funds Drawdown	\$0.00	\$98,199.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$98,199.00
City of Grafton	\$0.00	\$98,199.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of non-residential LMI property.

Location Description:

City of Grafton

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/1
# of Parcels acquired voluntarily	1	1/1
Activity funds eligible for DREF	98199	98199/98199



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	1	0	1	1/1	0/0	1/1	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
1304 W Main St	Grafton		Illinois	62307	No Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800700 08-358014 0100

Activity Title: Woodford County Acquisition LMI

Activity Category:

Acquisition - buyout of residential properties

Project Number:

IKE Property Buyout Program

Projected Start Date:

11/01/2012

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Woodford County

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$165,151.00
Total Budget	\$0.00	\$165,151.00
Total Obligated	\$0.00	\$165,151.00
Total Funds Drawdown	\$0.00	\$150,000.00
Program Funds Drawdown	\$0.00	\$150,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$150,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of residential LMI property.

Location Description:

Woodford County

Activity Progress Narrative:

Demolition is complete. Grant agreement extended until 6/30/15. Final invoice has been submitted.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



of Housing Units

0

0/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/1	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800701 08-358014 0102
Activity Title: Woodford County Acquisition URG

Activity Category:
 Acquisition - buyout of residential properties
Project Number:
 IKE Property Buyout Program
Projected Start Date:
 11/01/2012
Benefit Type:
 Direct Benefit (Persons)
National Objective:
 Urgent Need

Activity Status:
 Under Way
Project Title:
 35-8 Buyout Program
Projected End Date:
 06/30/2015
Completed Activity Actual End Date:

Responsible Organization:
 Woodford County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,303,906.58
Total Budget	(\$20,372.42)	\$1,303,906.58
Total Obligated	(\$20,372.42)	\$1,303,906.58
Total Funds Drawdown	\$0.00	\$1,201,994.71
Program Funds Drawdown	\$0.00	\$1,201,994.71
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,216,843.71
 Match Contributed	 \$0.00	 \$0.00

Activity Description:

Acquisition of property

Location Description:

Throughout Woodford County

Activity Progress Narrative:

Demolition is complete. Grant agreement extended until 6/30/15. Final invoice has been submitted.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/12
# of Parcels acquired voluntarily	0	1/12



	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		1/12	
# of Singlefamily Units	0		1/12	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	0/12	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800702 08-358014 0202

Activity Title: Woodford County Clear & Demo URG

Activity Category:

Clearance and Demolition

Project Number:

IKE Property Buyout Program

Projected Start Date:

11/01/2012

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Woodford County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$175,342.42
Total Budget	\$20,372.42	\$175,342.42
Total Obligated	\$20,372.42	\$175,342.42
Total Funds Drawdown	\$2,098.94	\$76,542.60
Program Funds Drawdown	\$2,098.94	\$76,542.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,098.94	\$61,693.60
Woodford County	\$2,098.94	\$61,693.60
Match Contributed	\$0.00	\$0.00

Activity Description:

Clearance and demolition of acquired properties.

Location Description:

Woodford County

Activity Progress Narrative:

Demolition is complete. Grant agreement extended until 6/30/15. Final invoice has been submitted.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/9



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Persons	0	0	0	0/0	0/0	0/9	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 1800800703 08-358014 0200

Activity Title: Woodford County Clear & Demo LMI

Activity Category:

Clearance and Demolition

Project Number:

IKE Property Buyout Program

Projected Start Date:

11/01/2012

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Woodford County

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$14,000.00
Total Budget	\$0.00	\$14,000.00
Total Obligated	\$0.00	\$14,000.00
Total Funds Drawdown	\$190.81	\$1,163.79
Program Funds Drawdown	\$190.81	\$1,163.79
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$190.81	\$1,163.79
Woodford County	\$190.81	\$1,163.79
Match Contributed	\$0.00	\$0.00

Activity Description:

Clearance and demolition of acquired properties.

Location Description:

Woodford County

Activity Progress Narrative:

Demolition is complete. Grant agreement extended until 6/30/15. Final invoice has been submitted.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/1	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800801 08-358010 0100

Activity Title: Machesney Park Buyout Acquisition LMI

Activity Category:

Acquisition - buyout of residential properties

Project Number:

IKE Property Buyout Program

Projected Start Date:

04/01/2012

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Village of Machesney Park2

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$2,103,164.50

Total Budget

\$0.00

\$2,103,164.50

Total Obligated

\$0.00

\$2,103,164.50

Total Funds Drawdown

\$0.00

\$1,729,008.76

Program Funds Drawdown

\$0.00

\$1,729,008.76

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$1,831,233.36

Match Contributed

\$0.00

\$0.00

Activity Description:

Acquisition and incentive of residential property

Location Description:

Machesney Park, IL

Activity Progress Narrative:

Demolition is complete and final draw has been submitted.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	3/23
# of Parcels acquired voluntarily	0	3/23
Total acquisition compensation to	0	0/1000000
Activity funds eligible for DREF	0	0/1270023



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/11	0/12	0/23	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800802 08-358010 0102

Activity Title: Machesney Park Buyout Acquisition URG

Activity Category:

Acquisition - buyout of residential properties

Project Number:

IKE Property Buyout Program

Projected Start Date:

04/01/2012

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Village of Machesney Park2

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$2,103,163.50

Total Budget

\$0.00

\$2,103,163.50

Total Obligated

\$0.00

\$2,103,163.50

Total Funds Drawdown

\$0.00

\$2,099,054.00

Program Funds Drawdown

\$0.00

\$2,099,054.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$1,996,829.40

Match Contributed

\$0.00

\$0.00

Activity Description:

Acquisition and incentive of 23 residential urgent need properties

Location Description:

Machesney Park, IL

Activity Progress Narrative:

Demolition is complete and final draw has been submitted.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	9/23
# of Parcels acquired voluntarily	0	9/23
Total acquisition compensation to	0	0/1000000
Activity funds eligible for DREF	0	0/1270023



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	0/23	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 1800800803 08-358010 0200

Activity Title: Machesney Park Buyout Demo-Clearance LMI

Activity Category:

Clearance and Demolition

Project Number:

IKE Property Buyout Program

Projected Start Date:

04/01/2012

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Village of Machesney Park2

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$314,771.00
Total Budget	\$0.00	\$314,771.00
Total Obligated	\$0.00	\$314,771.00
Total Funds Drawdown	\$0.00	\$131,021.43
Program Funds Drawdown	\$0.00	\$131,021.43
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$134,145.33
Match Contributed	\$0.00	\$0.00

Activity Description:

Clearance and demo of 23 LMI properties

Location Description:

Machesney Park, IL

Activity Progress Narrative:

Demolition is complete and final draw has been submitted.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/23
Activity funds eligible for DREF	0	0/144971



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/11	0/12	0/23	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800804 08-358010 0202

Activity Title: Machesney Park Buyout Demo-Clearance URG

Activity Category:

Clearance and Demolition

Project Number:

IKE Property Buyout Program

Projected Start Date:

03/01/2012

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Village of Machesney Park2

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$314,771.00
Total Budget	\$0.00	\$314,771.00
Total Obligated	\$0.00	\$314,771.00
Total Funds Drawdown	\$0.00	\$203,976.14
Program Funds Drawdown	\$0.00	\$203,976.14
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$192,325.14
Match Contributed	\$0.00	\$0.00

Activity Description:

Clearance and demo of 23 urgent need properties

Location Description:

Machesney Park, IL

Activity Progress Narrative:

Demolition is complete and final draw has been submitted.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/23
Activity funds eligible for DREF	0	0/144971



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	0/23	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 1800800805 08-358010 0800

Activity Title: Machesney Park Buyout Relocation LMI

Activity Category:

Relocation payments and assistance

Project Number:

IKE Property Buyout Program

Projected Start Date:

03/01/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Village of Machesney Park2

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$26,250.00

Total Budget

\$0.00

\$26,250.00

Total Obligated

\$0.00

\$26,250.00

Total Funds Drawdown

\$0.00

\$8,250.00

Program Funds Drawdown

\$0.00

\$8,250.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$19,901.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Relocation assistance

Location Description:

Machensey Park, Il

Activity Progress Narrative:

Demolition is complete and final draw has been submitted.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	0/16250



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/1	0/2	0/3	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800806 08-358010 0802

Activity Title: Machesney Park Buyout Relocation URG

Activity Category:

Relocation payments and assistance

Project Number:

IKE Property Buyout Program

Projected Start Date:

03/01/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Village of Machesney Park2

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$26,250.00

Total Budget

\$0.00

\$26,250.00

Total Obligated

\$0.00

\$26,250.00

Total Funds Drawdown

\$0.00

\$22,432.40

Program Funds Drawdown

\$0.00

\$22,432.40

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$19,308.50

Match Contributed

\$0.00

\$0.00

Activity Description:

Relocation assistance

Location Description:

Machesney Park, IL

Activity Progress Narrative:

Demolition is complete and final draw has been submitted.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	0/16250



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/3	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 1800800911 08-358013 0202
Activity Title: Ottawa Central School Buyout Demo-Clearance URG

Activity Category:

Clearance and Demolition

Project Number:

IKE Property Buyout Program

Projected Start Date:

04/01/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

11/30/2016

Completed Activity Actual End Date:

Responsible Organization:

City of Ottawa

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,150,000.00
Total Budget	\$0.00	\$1,150,000.00
Total Obligated	\$0.00	\$1,150,000.00
Total Funds Drawdown	\$0.00	\$930,114.95
Program Funds Drawdown	\$0.00	\$930,114.95
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$930,114.95
Match Contributed	\$0.00	\$0.00

Activity Description:

Clearance and demo of Ottawa Central School

Location Description:

Ottawa, Il

Activity Progress Narrative:

Demolition is complete. Site clearance is underway but involves oversight and monitoring of remediation by another responsible entity. Grant agreement extended to 11/30/2016.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of buildings (non-residential)	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	4570	3304	17924	43.93

LMI%:	43.93
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800912 08-358013 0302

Activity Title: Ottawa Central School Buyout NonRes AcquisitionURG

Activity Category:

Acquisition - general

Project Number:

IKE Property Buyout Program

Projected Start Date:

04/01/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

11/30/2016

Completed Activity Actual End Date:

Responsible Organization:

City of Ottawa

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$149.00
Total Budget	\$0.00	\$149.00
Total Obligated	\$0.00	\$149.00
Total Funds Drawdown	\$0.00	\$149.00
Program Funds Drawdown	\$0.00	\$149.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$149.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition funds

Location Description:

Ottawa, Il

Activity Progress Narrative:

Demolition is complete. Site clearance is underway but involves oversight and monitoring of remediation by another responsible entity. Grant agreement extended to 11/30/2016.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	4570	3304	17924	43.93

LMI%:	43.93
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800801501 08-358015 0102

Activity Title: Itasca Buyout Res Acquisition URG

Activity Category:

Acquisition - buyout of residential properties

Project Number:

IKE Property Buyout Program

Projected Start Date:

06/30/2013

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Village of Itasca

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$380,000.00
Total Budget	\$0.00	\$380,000.00
Total Obligated	\$0.00	\$380,000.00
Total Funds Drawdown	\$0.00	\$339,332.94
Program Funds Drawdown	\$0.00	\$339,332.94
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$339,332.94
Village of Itasca	\$0.00	\$339,332.94
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of an existing repetitively flooded single family home located.

Location Description:

Village of Itasca -200 Forest Avenue

Activity Progress Narrative:

Property acquisition is complete. Demolition is underway

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of Parcels acquired voluntarily	0	0/1



	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/1	
# of Singlefamily Units	0		0/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800801502 08-358015 0202

Activity Title: Itasca Buyout Demo-Clearance URG

Activity Category:

Clearance and Demolition

Project Number:

IKE Property Buyout Program

Projected Start Date:

06/30/2013

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Village of Itasca

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$20,000.00
Total Budget	\$0.00	\$20,000.00
Total Obligated	\$0.00	\$20,000.00
Total Funds Drawdown	\$0.00	\$2,175.00
Program Funds Drawdown	\$0.00	\$2,175.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,175.00
Village of Itasca	\$0.00	\$2,175.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition and clearance of an existing repetitively flooded single family home. Following demolition, the property will be converted to permanent open space.

Location Description:

Village of Itasca - 200 Forest Ave.

Activity Progress Narrative:

Property acquisition is complete. Demolition is underway

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1



	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/1	
# of Singlefamily Units	0		0/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: IKE Public Infrastructure Program / 35-4 Public Infrastructure

Grantee Activity Number: 1800400001 08-354029 0602

Activity Title: City of Barry

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

04/30/2013

Responsible Organization:

City of Barry

Overall

Total Projected Budget from All Sources

Total Budget

Apr 1 thru Jun 30, 2015

N/A

\$0.00

To Date

\$478,000.00

\$478,000.00



Total Obligated	\$0.00	\$478,000.00
Total Funds Drawdown	\$0.00	\$478,000.00
Program Funds Drawdown	\$0.00	\$476,380.00
Program Income Drawdown	\$0.00	\$1,620.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$478,000.00
City of Barry	\$0.00	\$478,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Abandonment of existing wastewater lift station and installation of a new interceptor line, new lift station and force main.

Location Description:

West of town from south of Barry Cemetery to Smith St, then east to Decatur St.

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	1	1/1
# of Linear feet of Public	110	2340/2340
Activity funds eligible for DREF	-191200	167300/16730

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	0	373	854	43.68

LMI%:	43.68
--------------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400002 08-354037 0600

Activity Title: Village of Shabbona

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

05/24/2013

Responsible Organization:

Village of Shabbona

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$750,000.00
Total Funds Drawdown	\$0.00	\$750,000.00
Program Funds Drawdown	\$0.00	\$750,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$750,000.00
Village of Shabbona	\$0.00	\$750,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Upgrade existing 6" and 8" sanitary sewers that have a .22% slope by replacing with 8" sanitary sewer that will be built at .40% slope, replace 10" and 18" existing storm sewers with 18" and 30" sewers, replace 4" dead end main with 10" looped water main.

Location Description:

North east Shabbona east of Illini St North of Comanche Ave

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	4447	11841/11841
Activity funds eligible for DREF	750000	750000/750000



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	27	50	54.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400003 08-354030 0600

Activity Title: City of Calumet City

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

08/31/2015

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Calumet City

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$750,000.00
Total Funds Drawdown	\$0.00	\$642,509.13
Program Funds Drawdown	\$0.00	\$642,509.13
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$642,509.13
Match Contributed	\$0.00	\$0.00

Activity Description:

Retrofit pump station into a submersible pump station relative to energy efficiency objectives, replace pumps, demolish existing building and construct control room and bar screen building including energy efficient building technology, wet well rehabilitation, new bar screen, pipe gallery renovations, and installation of a new motor-control facility.

Location Description:

State Street and Burnham Avenue

Activity Progress Narrative:

Construction complete awaiting final paperwork. Project was FEIN locked for several months and a modification was issued through 8/31/2015 to address final payment request.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	0/570000



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	12330	9517	38969	56.06

LMI%:	56.06
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400004 08-354009 0600

Activity Title: Village of Diamond

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

04/30/2013

Responsible Organization:

Village of Diamond

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$117,102.00
Total Budget	\$0.00	\$117,102.00
Total Obligated	\$0.00	\$117,102.00
Total Funds Drawdown	\$0.00	\$117,102.00
Program Funds Drawdown	\$0.00	\$117,102.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$117,102.00
Village of Diamond	\$0.00	\$117,102.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Reimbursement of funds spent to address 2008 flooding that caused sanitary sewer backup. Extension of Stellan St sanitary trunk sewer.

Location Description:

Stellan St between Berta St and Country Line Road

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	1582/1582
Activity funds eligible for DREF	39495	114759/11475



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	134	233	57.51

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400005 08-354036 0600

Activity Title: Village of Riverdale

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

05/31/2015

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Village of Riverdale

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,101,948.00
Total Budget	(\$32,550.00)	\$1,101,948.00
Total Obligated	(\$32,550.00)	\$1,101,948.00
Total Funds Drawdown	\$190,270.50	\$1,101,948.00
Program Funds Drawdown	\$190,270.50	\$1,101,948.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$190,270.50	\$1,101,948.00
Village of Riverdale	\$190,270.50	\$1,101,948.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The 146th Street lift station, the pumps, the electrical controls, and the emergency generator will be replaced. The building will be refurbished through cleaning, replacement of skylights and HVAC equipment with energy efficient technology, new louvers, sealing the floor, and installing an access ramp. Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%.

Location Description:

146th and Union

Activity Progress Narrative:

Construction Complete. Awaiting Final Grantee Report to complete eGrants Closeout.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	5348	3892	14991	61.64

LMI%:	61.64
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400006 08-354038 0602

Activity Title: City of Robinson

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

08/30/2013

Completed Activity Actual End Date:

08/30/2013

Responsible Organization:

City of Robinson

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$500,000.00
Program Funds Drawdown	\$0.00	\$500,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$500,000.00
City of Robinson	\$0.00	\$500,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replacement of the Jefferson Street Bridge that suffered severe damage in the flood of 2008. Removal of existing structure, pedestrian railings, pavement and sidewalk, then replacing the existing structure, pedestrian railings, pavement and sidewalk.

Location Description:

Jefferson St bridge, near Oak St

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	475000	475000/47500
# of Elevated Structures	1	1/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	0	515	1162	44.32

LMI%:	44.32
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400007 08-354021 0602

Activity Title: City of Carrollton

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

08/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Carrollton

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$750,000.00
Total Funds Drawdown	\$0.00	\$750,000.00
Program Funds Drawdown	\$0.00	\$750,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$750,000.00
City of Carrollton	\$0.00	\$750,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Carrollton waste water sewer rehabilitation.

Location Description:

Carrollton sewers throughout town

Activity Progress Narrative:

Project complete. Grant amount increased by \$17,350. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/17600
Activity funds eligible for DREF	0	0/725324



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	523	633	2521	45.85

LMI%:	45.85
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400008 08-354039 0602

Activity Title: City of Newton

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

12/31/2013

Responsible Organization:

City of Newton-Treas

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$566,580.79
Total Budget	\$0.00	\$566,580.79
Total Obligated	\$0.00	\$566,580.79
Total Funds Drawdown	\$0.00	\$566,580.79
Program Funds Drawdown	\$0.00	\$566,580.79
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$566,580.79
City of Newton-Treas	\$0.00	\$566,580.79
Match Contributed	\$0.00	\$0.00

Activity Description:

This project includes channel widening, construction of an inlet/outlets structure, rerouting drainage channel and the replacement of a box culvert.

Location Description:

Near Maple and Reynolds, east end of Curles St, Decatur St south of 2nd St

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	2	3/3
Activity funds eligible for DREF	169974	169974/16997



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	0	1042	2117	49.22

LMI%:	49.22
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400009 08-354023 0602

Activity Title: Village of Arenzville

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

02/01/2013

Responsible Organization:

Village of Arenzville

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$62,938.90

Total Budget

\$0.00

\$62,938.90

Total Obligated

\$0.00

\$62,938.90

Total Funds Drawdown

\$0.00

\$62,938.90

Program Funds Drawdown

\$0.00

\$62,938.90

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$62,938.90

 Village of Arenzville

\$0.00

\$62,938.90

Match Contributed

\$0.00

\$0.00

Activity Description:

Install new sanitary sewer.

Location Description:

South of Charles St

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	-465	1135/1135
Activity funds eligible for DREF	-1889	61050/61050



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	0	147	754	19.50

LMI%:	19.5
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400010 08-354040 0600

Activity Title: City of Sumner

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Completed

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

08/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

08/31/2013

National Objective:

Low/Mod

Responsible Organization:

City of Sumner

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$329,506.00
Total Budget	\$0.00	\$329,506.00
Total Obligated	\$0.00	\$329,506.00
Total Funds Drawdown	\$0.00	\$329,506.00
Program Funds Drawdown	\$0.00	\$329,506.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$329,506.00
City of Sumner	\$0.00	\$329,506.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replacement of sanitary sewer lift station that was damaged in 2008. Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%.

Location Description:

Smith St and Elm St

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	1	1/1
Activity funds eligible for DREF	313030	313030/31303



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	0	348	578	60.21

LMI%:	60.21
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400012 08-354041 0600

Activity Title: Jasper County

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

03/31/2014

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Jasper County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$863,886.73
Total Budget	\$0.00	\$863,886.73
Total Obligated	\$0.00	\$865,949.23
Total Funds Drawdown	\$0.00	\$863,886.73
Program Funds Drawdown	\$0.00	\$863,886.73
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$863,886.73
Match Contributed	\$0.00	\$0.00

Activity Description:

It is proposed that a new Well Field be drilled. The current North Well Field is frequently polluted as a result of a surface water infiltration compromising drinking water quality for persons by this well field.

Location Description:

Northwest of the river, directly west of rose hill

Activity Progress Narrative:

Project complete. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/7500



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	779	1458	53.43

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400013 08-354042 0602

Activity Title: Nauvoo Township

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

09/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Nauvoo Township

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$482,403.06
Total Budget	\$0.00	\$482,403.06
Total Obligated	\$0.00	\$482,403.06
Total Funds Drawdown	\$0.00	\$482,403.06
Program Funds Drawdown	\$0.00	\$482,403.06
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$482,403.06
Match Contributed	\$0.00	\$0.00

Activity Description:

Stabilization of Mississippi River Bank in Nauvoo Township to prevent loss of township road Sycamore Haven Dr., which is currently a safety hazard for persons traveling on this section of roadway.

Location Description:

Bank by N Sycamore Haven Dr past the bend northeast of Durphy St

Activity Progress Narrative:

Project complete. Grant reduced by \$62,149.94. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/1800



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	153	209	987	36.68

LMI%:	36.68
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400014 08-354032 0600

Activity Title: Village of Harwood Heights

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Village of Harwood Heights

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$826,419.43
Total Budget	\$0.00	\$826,419.43
Total Obligated	(\$0.23)	\$826,419.43
Total Funds Drawdown	\$0.00	\$826,419.43
Program Funds Drawdown	\$0.00	\$826,419.43
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$826,419.43
Village of Harwood Heights	\$0.00	\$826,419.43
Match Contributed	\$0.00	\$0.00

Activity Description:

The Village will construct a floodwater storage facility consisting of a concrete box culvert on west Leland Avenue between N New England Ave and Oak Park Ave. The box culvert will store excess runoff during heavy rainstorms until the downstream combined sewer has sufficient capacity to drain this excess stormwater.

Location Description:

Leland Ave from New England Ave to Oak Park AVE

Activity Progress Narrative:

Project complete. Deobligated \$19,120.57. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	6700/6700
Activity funds eligible for DREF	0	790353/80730



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	509	402	1765	51.61

LMI%:	51.61
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400015 08-354043 0602

Activity Title: Reading Township

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Reading Township

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$731,250.00
Total Budget	\$0.00	\$731,250.00
Total Obligated	\$0.00	\$731,250.00
Total Funds Drawdown	\$0.00	\$731,250.00
Program Funds Drawdown	\$0.00	\$731,250.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$731,250.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Provide a wastewater collection system for the residents and connection to this new system

Location Description:

Streator

Activity Progress Narrative:

Project complete. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	140000/14000



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	1051	2242	46.88

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800400016 08-354002 0600

Activity Title: Village of Vermilion

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

06/30/2013

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Village of Vermilion

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$209,009.21
Total Budget	\$0.00	\$209,009.21
Total Obligated	(\$0.79)	\$209,009.21
Total Funds Drawdown	\$0.00	\$209,009.21
Program Funds Drawdown	\$0.00	\$209,009.21
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$209,009.21
Match Contributed	\$0.00	\$0.00

Activity Description:

This storm drainage project is comprised of excavating and rehabilitation of the main trunk line, providing proper catch basins, and cleaning the system to free it from debris and blockage to restore flow and decrease the overwhelming flooding problems in the Village.

Location Description:

Railroad from Edgar to Church, Church south of Pine, Sulphur Spring east of church, 2025E from Main to 650N

Activity Progress Narrative:

Project complete. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/18160
Activity funds eligible for DREF	0	0/157780



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	136	168	80.95

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400017 08-354027 0602

Activity Title: Village of Roanoke

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Completed

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

04/30/2013

National Objective:

Urgent Need

Responsible Organization:

Village of Roanoke

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$320,803.84
Total Budget	\$0.00	\$320,803.84
Total Obligated	\$0.00	\$320,803.84
Total Funds Drawdown	\$0.00	\$320,803.84
Program Funds Drawdown	\$0.00	\$320,803.84
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$320,803.84
Village of Roanoke	\$0.00	\$320,803.84
Match Contributed	\$0.00	\$0.00

Activity Description:

The first project is to reline the trunk sewer to prevent further infiltration of storm water and to prevent our lagoon from reaching maximum capacity. The second part is to reconstruct the sidewalk in front of the post office on Main St; the third part of the project is to reline sewer lines that run under Panther Creek where flood waters also cause infiltration of storm water into the lagoon. The fourth part of the project is to do a hydraulic study and design to determine the benefits of having a retention pond or levee system.

Location Description:

South from High near Olga, then southeast from near Cleveland, then east on Front, then northeast from near Main

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	355/355



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	0	1056	2900	36.41

LMI%:	36.41
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400018 08-354026 0602

Activity Title: Village of Metamora

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

04/30/2013

Responsible Organization:

Village of Metamora

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$731,250.00
Total Budget	\$0.00	\$731,250.00
Total Obligated	\$0.00	\$731,250.00
Total Funds Drawdown	\$0.00	\$731,250.00
Program Funds Drawdown	\$0.00	\$731,250.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$731,250.00
Village of Metamora	\$0.00	\$731,250.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitate, reline, and replace sanitary sewer lines.

Location Description:

Metamora

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	55157	55157/55157
Activity funds eligible for DREF	554287	554287/55428



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	0	891	3320	26.84

LMI%:	26.84
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400019 08-354044 0600

Activity Title: Village of Kansas

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

11/30/2014

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Village of Kansas

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$878,246.59
Total Budget	\$0.00	\$878,246.59
Total Obligated	\$0.00	\$878,246.59
Total Funds Drawdown	\$0.00	\$878,246.59
Program Funds Drawdown	\$0.00	\$875,146.34
Program Income Drawdown	\$0.00	\$3,100.25
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$878,246.59
Match Contributed	\$0.00	\$0.00

Activity Description:

Strengthening the main trunk line, installation of catch basins, and cleaning the system. Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%.

Location Description:

Throughout Village of Kansas

Activity Progress Narrative:

Project complete. Budget increased by \$33,000. Closeout paperwork in progress.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/87000
Activity funds eligible for DREF	0	0/469575



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	0	567	1054	53.80

LMI%:	53.8
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400020 08-354045 0600

Activity Title: Village of Sheldon

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

11/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Village of Sheldon

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$313,902.00
Total Budget	\$0.00	\$313,902.00
Total Obligated	\$0.00	\$313,902.00
Total Funds Drawdown	\$0.00	\$313,902.00
Program Funds Drawdown	\$0.00	\$313,902.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$313,902.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Sheldon will construct new storm sewers in areas of the Village to replace the failed outfall tile. The project will include new storm sewer pipes, manholes, and inlets.

Location Description:

Concord to Iroquois along 2nd, 6th to 8th along concord, 6th to 7th along Center, Center to "C" along 6th

Activity Progress Narrative:

Project complete. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/2818
Activity funds eligible for DREF	0	22996/313902



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	240	329	72.95

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400021 08-354046 0600

Activity Title: City of Lawrenceville

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Completed

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

02/28/2014

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

08/29/2013

National Objective:

Low/Mod

Responsible Organization:

City of Lawrenceville

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$267,729.15
Total Budget	\$0.00	\$267,729.15
Total Obligated	\$0.00	\$267,729.15
Total Funds Drawdown	\$0.00	\$267,729.15
Program Funds Drawdown	\$0.00	\$267,729.15
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$267,729.15
City of Lawrenceville	\$0.00	\$267,729.15
Match Contributed	\$0.00	\$0.00

Activity Description:

The water transmission line became exposed and broke. This line connects the water wells to the city and without it no drinking water could enter the city's water system. Currently, the water transmission line has been temporarily repaired. To properly repair the line, mitigation measures must be taken. This includes moving the line. Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%.

Location Description:

Around US Highway 50 and 1650E

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	1553	1553/1553



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	0	2676	5158	51.88

LMI%:	51.88
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400022 08-354050 0600

Activity Title: Village of Metcalf

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

08/14/2013

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Village of Metcalf

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$203,178.28
Total Budget	\$0.00	\$203,178.28
Total Obligated	\$0.00	\$203,178.28
Total Funds Drawdown	\$0.00	\$203,178.28
Program Funds Drawdown	\$0.00	\$203,178.28
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$203,178.28
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will restore functionality to the current storm drainage system through relocation of a water line that currently runs through the storm drainage system, providing proper catch basins, and cleaning the system to free it from debris and blockage in order to restore flow and decrease the overwhelming flooding problems in the village.

Location Description:

Douglas to near Crawford along West and then west, near 2300N to near Prairie and then southeast, near the east end of Wabash and Crawford

Activity Progress Narrative:

Project complete. Deobligated \$236.72. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/40450
Activity funds eligible for DREF	0	7220/133672



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	160	200	80.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400023 08-354051 0600

Activity Title: Village of Brocton

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

06/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Village of Brocton

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$230,502.82
Total Budget	\$0.00	\$230,502.82
Total Obligated	\$0.00	\$230,502.82
Total Funds Drawdown	\$0.00	\$230,502.82
Program Funds Drawdown	\$0.00	\$230,502.82
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$230,502.82
Village of Brocton	\$0.00	\$230,502.82
Match Contributed	\$0.00	\$0.00

Activity Description:

This storm drainage project is comprised of installing catch basins, and cleaning the system to free it from debris and blockage in order to restore flow and decrease the overwhelming flooding problems in the village. Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

Location Description:

Brocton

Activity Progress Narrative:

Project complete. Deobligated \$1738.18. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/18160
Activity funds eligible for DREF	0	0/202958



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	98	101	338	58.88

LMI%:	44.02
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400026 08-354008 0602

Activity Title: Village of Coal City

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

04/30/2014

Completed Activity Actual End Date:

04/30/2013

Responsible Organization:

Village of Coal City

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$709,843.50
Total Budget	\$0.00	\$709,843.50
Total Obligated	\$0.00	\$709,843.50
Total Funds Drawdown	\$0.00	\$709,843.50
Program Funds Drawdown	\$0.00	\$569,280.24
Program Income Drawdown	\$0.00	\$140,563.26
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$709,843.50
Village of Coal City	\$0.00	\$709,843.50
Match Contributed	\$0.00	\$0.00

Activity Description:

The Village would like to be reimbursed for replacement of approximately 2300 LF of storm sewer along Broadway St to mitigate flooding from the rains of IKE.

Location Description:

North Park near Broadway Rd

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	2437/2437
Activity funds eligible for DREF	49688	709843/70984



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	0	176	758	23.22

LMI%:	23.22
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400027 08-354033 0600

Activity Title: City of White Hall

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

09/11/2014

Responsible Organization:

City of White Hall

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,216,657.69
Total Budget	\$0.00	\$1,216,657.69
Total Obligated	\$0.00	\$1,216,657.69
Total Funds Drawdown	\$0.00	\$1,216,657.69
Program Funds Drawdown	\$0.00	\$1,216,657.69
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,216,657.69
City of White Hall	\$0.00	\$1,216,657.69
Match Contributed	\$0.00	\$0.00

Activity Description:

Replacement of 1000 LF of sanitary sewer main, as well as improvements to the wastewater treatment facilities such as replacement of pumps, controls and electrical components, process modifications and upgrades.

Location Description:

South of White Hall Cemetery

Activity Progress Narrative:

Project complete. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	32	1000/1000
Activity funds eligible for DREF	928816	1116891/1116



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	1500	2085	71.94

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400028 08-354028 0600

Activity Title: Village of Forest Park

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Completed

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

06/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

06/30/2013

National Objective:

Low/Mod

Responsible Organization:

Village of Forest Park

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$750,000.00
Total Funds Drawdown	\$0.00	\$750,000.00
Program Funds Drawdown	\$0.00	\$750,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$750,000.00
Village of Forest Park	\$0.00	\$750,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The proposed work consists of removing and replacing damaged sewers and separating the existing combined sewer system.

Location Description:

Between Des Plaines and Circle, Madison and Jackson

Activity Progress Narrative:

Project complete. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	-5121	5879/5879
Activity funds eligible for DREF	246360	616500/61650



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	370	364	1265	58.02

LMI%:	58.02
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400029 08-354052 0600

Activity Title: City of Neoga

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

02/28/2015

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Neoga

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$519,697.53
Total Budget	(\$9,038.80)	\$519,697.53
Total Obligated	(\$9,038.80)	\$519,697.53
Total Funds Drawdown	\$168,478.34	\$519,697.53
Program Funds Drawdown	\$168,478.34	\$519,697.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$168,478.34	\$519,697.53
City of Neoga	\$168,478.34	\$519,697.53
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of a storm water detention facility combined with channel improvements is proposed to protect the benefit area. Flood water will temporarily be stored in a dry basin and discharge at a lower rate.

Location Description:

Northeast Neoga

Activity Progress Narrative:

Construction complete. Modification for budget increase of \$40,485.33 and an extension through 2/28/15 completed. eGrants closeout in process.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/5899
Activity funds eligible for DREF	0	0/439426



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	221	353	62.61

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400030 08-354001 0600

Activity Title: Village of Alsej

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

12/31/2013

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Village of Alsej

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$270,856.11
Total Budget	\$0.00	\$270,856.11
Total Obligated	\$0.00	\$270,856.11
Total Funds Drawdown	\$0.00	\$270,856.11
Program Funds Drawdown	\$0.00	\$270,856.11
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$270,856.11
Match Contributed	\$0.00	\$0.00

Activity Description:

The water main in the village crosses little Sandy Creek. During the 2008 flooding, a break was incurred at this crossing leaving the drinking water susceptible to contamination. The village would like to replace 10,200 LF of water main and construct an emergency water connection with Scott County Rural Water Cooperative. Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

Location Description:

Between Alsej and Glasgow, northeast of Glasgow

Activity Progress Narrative:

Project complete. Deobligated \$30,644. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/23689



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	299	438	68.26

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400031 08-354053 0600

Activity Title: Village of Ford Heights

Activity Category:

Construction/reconstruction of streets

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

07/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Village of Ford Heights

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$750,000.00
Total Funds Drawdown	\$0.00	\$292,425.02
Program Funds Drawdown	\$0.00	\$292,425.02
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$292,425.02
Village of Ford Heights	\$0.00	\$292,425.02
Match Contributed	\$0.00	\$0.00

Activity Description:

Proposed project encompasses the reconstruction/replacement of streets within identified project areas including curbs, gutters, and sidewalks to improve drainage issues. In addition the project includes sewer restoration and drainage replacement where needed.

Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

Location Description:

Embassy to Congress from Woodlawn to Kennedy, 16th from Ellis to Woodlawn, Lexington 15th to 16th, 9th west from Woodlawn

Activity Progress Narrative:

Construction complete; additional project paperwork is pending.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/15000



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	2572	407	3487	85.43

LMI%:	85.43
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400032 08-354054 0600

Activity Title: Village of Liberty

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

10/01/2013

Completed Activity Actual End Date:

10/01/2013

Responsible Organization:

Village of Liberty

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$138,708.65
Total Budget	\$0.00	\$138,708.65
Total Obligated	\$0.00	\$138,708.65
Total Funds Drawdown	\$0.00	\$138,708.65
Program Funds Drawdown	\$0.00	\$138,708.65
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$138,708.65
Village of Liberty	\$0.00	\$138,708.65
Match Contributed	\$0.00	\$0.00

Activity Description:

Replace culverts and repair drainage ditches.

Location Description:

Village of Liberty

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	2483	2483/2483
Activity funds eligible for DREF	138708	138708/13870



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	283	527	53.70

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400033 08-354019 0600

Activity Title: City of Paris

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

02/28/2014

Completed Activity Actual End Date:

02/28/2014

Responsible Organization:

City of Paris

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$748,233.95
Total Budget	(\$549.05)	\$748,233.95
Total Obligated	(\$549.05)	\$748,233.95
Total Funds Drawdown	\$0.00	\$748,233.95
Program Funds Drawdown	\$0.00	\$748,233.95
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$748,233.95
City of Paris	\$0.00	\$748,233.95
Match Contributed	\$0.00	\$0.00

Activity Description:

Proposed project involves the construction of drainage improvements and storm sewers in the north central part of the city.

Location Description:

South of Union to Foundry west of Buena Vista, Ann from Buena Vista to Hockett, Hockett from Ann to north of Blackburn

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	2765	2765/2765
Activity funds eligible for DREF	561175	561175/56117



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	240	298	80.54

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400034 08-354055 0602

Activity Title: City of Wilmington

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Wilmington

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$515,443.91
Total Budget	\$0.00	\$515,443.91
Total Obligated	\$0.00	\$515,443.91
Total Funds Drawdown	\$0.00	\$515,443.91
Program Funds Drawdown	\$0.00	\$515,443.91
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$515,443.91
Match Contributed	\$0.00	\$0.00

Activity Description:

Replace storm sewers and regrade ditches.

Location Description:

Along Luther Dr to north of Lexington Ct, north of Lexington Ct

Activity Progress Narrative:

Project complete. Deobligated \$56.09. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	5800/3180



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	356	261	1339	46.08

LMI%:	46.08
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400035 08-354024 0602

Activity Title: Village of Sheridan

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Completed

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2014

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

08/31/2013

National Objective:

Urgent Need

Responsible Organization:

Village of Sheridan

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$669,935.41
Total Budget	\$0.00	\$669,935.41
Total Obligated	\$0.00	\$669,935.41
Total Funds Drawdown	\$0.00	\$669,935.41
Program Funds Drawdown	\$0.00	\$659,017.20
Program Income Drawdown	\$0.00	\$10,918.21
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$669,935.41
Village of Sheridan	\$0.00	\$669,935.41
Match Contributed	\$0.00	\$0.00

Activity Description:

The village intends to perform a system wide infiltration and inflow study, and then working within a budgeted quantity, line key sanitary sewer lines with cured in place piping to maximize the reduction of infiltration and inflow.

Location Description:

Barr to Robinson on Sheridan, Bushnell to Robinson on Park, Hickory to Barr on Johnson, Prairie to Dwight on Pleasant

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	2300/2300
Activity funds eligible for DREF	469892	602941/60294



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	0	339	1078	31.45

LMI%:	31.45
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400036 08-354015 0600

Activity Title: City of Staunton

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

08/31/2014

Completed Activity Actual End Date:

08/31/2014

Responsible Organization:

City of Staunton

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$774,997.44
Total Budget	(\$2.56)	\$774,997.44
Total Obligated	(\$2.56)	\$774,997.44
Total Funds Drawdown	\$0.00	\$774,997.44
Program Funds Drawdown	\$0.00	\$752,771.36
Program Income Drawdown	\$0.00	\$22,226.08
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$774,997.44
City of Staunton	\$0.00	\$774,997.44
Match Contributed	\$0.00	\$0.00

Activity Description:

Replace culvert and storm sewer. Also widen and grade ditches.

Location Description:

Southeast Staunton, next to the railroad tracks

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	3250	3250/3250
Activity funds eligible for DREF	743997	743997/74399



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	666	1000	66.60

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400037 08-354018 0602

Activity Title: Village of Schram City

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Completed

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

09/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

09/30/2013

National Objective:

Urgent Need

Responsible Organization:

Village of Schram City2

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$742,326.11
Total Budget	\$0.00	\$742,326.11
Total Obligated	\$0.00	\$742,326.11
Total Funds Drawdown	\$0.00	\$742,326.11
Program Funds Drawdown	\$0.00	\$742,326.11
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$742,326.11
Village of Schram City2	\$0.00	\$742,326.11
Match Contributed	\$0.00	\$0.00

Activity Description:

The City's sewer line will be lined to prevent inflow and infiltration.

Location Description:

Northeast Schram City

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	24204	24204/24204
Activity funds eligible for DREF	742326	742326/742326



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	120	146	652	40.80

LMI%:	40.8
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400038 08-354017 0602

Activity Title: Village of Sheridan

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

09/30/2013

Completed Activity Actual End Date:

09/30/2013

Responsible Organization:

Village of Sheridan

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$247,415.21
Total Budget	\$0.00	\$247,415.21
Total Obligated	\$0.00	\$247,415.21
Total Funds Drawdown	\$0.00	\$247,415.21
Program Funds Drawdown	\$0.00	\$247,415.21
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$247,415.21
Village of Sheridan	\$0.00	\$247,415.21
Match Contributed	\$0.00	\$0.00

Activity Description:

Regrade ditches and replace storm sewer to increase capacity.

Location Description:

From Hickory and Hwy 32 west to the river, staying south of the railroad

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	3842/3842
Activity funds eligible for DREF	-37113	210302/21030



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	0	339	1078	31.45

LMI%:	31.45
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400039 08-354056 0602

Activity Title: Village of Viola

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Completed

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

01/31/2015

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

07/01/2013

National Objective:

Urgent Need

Responsible Organization:

Village of Viola

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$731,454.23
Total Budget	(\$18,545.77)	\$731,454.23
Total Obligated	(\$18,545.77)	\$731,454.23
Total Funds Drawdown	\$0.00	\$731,454.23
Program Funds Drawdown	\$0.00	\$731,454.23
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$731,454.23
Village of Viola	\$0.00	\$731,454.23
Match Contributed	\$0.00	\$0.00

Activity Description:

The proposed project will televise sanitary sewer lines to identify problem areas and install CIP sewer lining to prevent future infiltration.

Location Description:

Viola

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	25550	25550/25550
Activity funds eligible for DREF	709510	709510/70951



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	0	821	1853	44.31

LMI%:	44.31
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400040 08-354057 0602

Activity Title: City of Watseka

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Completed

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

08/01/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

08/01/2013

National Objective:

Urgent Need

Responsible Organization:

City of Watseka

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$750,000.00
Total Funds Drawdown	\$0.00	\$750,000.00
Program Funds Drawdown	\$0.00	\$750,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$750,000.00
City of Watseka	\$0.00	\$750,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will consist of the construction of storm sewer and appurtenances in the area generally bordered by Grant Street, Porter Avenue, Faith Street, and Tenth Street as this area was adversely impacted by the 2008 Flood Disaster.

Location Description:

south of Faith to Mulberry, Ralph to 10th

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	5102	5102/5102
Activity funds eligible for DREF	750000	750000/750000



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	0	519	1659	31.28

LMI%:	31.28
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400041 08-354034 0600

Activity Title: City of Jerseyville

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

08/31/2014

Completed Activity Actual End Date:

07/18/2014

Responsible Organization:

City of Jerseyville

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$1,000,000.00
Program Funds Drawdown	\$0.00	\$996,899.75
Program Income Drawdown	\$0.00	\$3,100.25
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,000,000.00
City of Jerseyville	\$0.00	\$1,000,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project will improve the drainage infrastructure in the southeastern quadrant of the City of Jerseyville. The improvements will consist of replacing storm sewer and culverts, widening ditches, construction of a detention basin and grading.

Location Description:

Southeast Jerseyville

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	5770	5770/5770
Activity funds eligible for DREF	850000	850000/850000



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	332	464	71.55

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400042 08-354048 0602

Activity Title: City of Plano

Activity Category:

Construction/reconstruction of streets

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

06/30/2014

Completed Activity Actual End Date:

09/30/2013

Responsible Organization:

City of Plano

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$713,774.39
Total Budget	\$0.00	\$713,774.39
Total Obligated	\$0.00	\$713,774.39
Total Funds Drawdown	\$0.00	\$713,774.39
Program Funds Drawdown	\$0.00	\$713,774.39
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$713,774.39
City of Plano	\$0.00	\$713,774.39
Match Contributed	\$0.00	\$0.00

Activity Description:

Reconstruct Hale Street in those portions where uncontrolled storm water runoff damages the street, impairs access to the municipal wastewater treatment plant and storm sewer or controlled/safe storm water facilities do not exist.

Location Description:

Hale Street, from Larson to Big Rock Creek.

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	11938	11938/11938
Activity funds eligible for DREF	670947	670947/67094



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	0	365	570	64.04

LMI%:	64.04
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400043 08-354035 0602

Activity Title: Village of La Moille

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Completed

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

08/31/2014

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

08/31/2014

National Objective:

Urgent Need

Responsible Organization:

Village of La Moille

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$749,819.00
Total Budget	\$0.00	\$749,819.00
Total Obligated	\$0.00	\$749,819.00
Total Funds Drawdown	\$0.00	\$749,819.00
Program Funds Drawdown	\$0.00	\$749,819.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$749,819.00
Village of La Moille	\$0.00	\$749,819.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project will consist of installing 14,146 LF of new storm sewer throughout the village and outside the village limits. This project will effectively alleviate flooding issues by diverting excess stormwater out of the village to nearby Pine Creek

Location Description:

LaMoille

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	14146	14146/14146
Activity funds eligible for DREF	749819	749819/74981



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	0	628	1600	39.25

LMI%:	39.25
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400044 08-354020 0602

Activity Title: City of Marseilles

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

03/31/2015

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Marseilles

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$937,810.30
Total Budget	\$0.00	\$937,810.30
Total Obligated	\$0.00	\$937,810.30
Total Funds Drawdown	\$193,006.30	\$937,810.30
Program Funds Drawdown	\$193,006.30	\$937,810.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$193,006.30	\$937,810.30
City of Marseilles	\$193,006.30	\$937,810.30
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of a new sanitary sewer system at Wallace St and the surrounding area. Inflow and infiltration adds excess water to the system which the treatment plant cannot handle. When the overloaded treatment plant stops functioning it causes homes throughout the city to back up with sewage.

Location Description:

Wallace Street

Activity Progress Narrative:

Construction complete. Project closeout in progress.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/6285
Activity funds eligible for DREF	0	0/729908



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	358	439	1557	51.19

LMI%:	51.19
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400045 08-354004 0600

Activity Title: City of LaSalle

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

City of La Salle

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,705,353.00
Total Budget	\$0.00	\$2,705,353.00
Total Obligated	\$0.00	\$2,705,353.00
Total Funds Drawdown	\$0.00	\$2,195,058.41
Program Funds Drawdown	\$0.00	\$2,184,120.91
Program Income Drawdown	\$0.00	\$10,937.50
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,195,058.41
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of a sheet pile retaining wall below grade and an integral concrete wall above grade to protect the wastewater treatment plant from a 100 year flood.

Location Description:

400 River Road

Activity Progress Narrative:

Construction complete except for installation of new pumps. Construction was to be completed by 7/28/14. Grant increased by \$245,000 and extended to 11/30/14. Contractor performance issues causing delays, construction now underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/6477



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	5150	8863	58.11

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400046 08-354016 0602

Activity Title: Village of Mazon

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Village of Mazon

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$749,340.00
Total Budget	\$0.00	\$749,340.00
Total Obligated	\$0.00	\$749,340.00
Total Funds Drawdown	\$0.00	\$749,340.00
Program Funds Drawdown	\$0.00	\$749,340.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$749,340.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construct a storm sewer along North St to alleviate drainage issues.

Location Description:

North Street

Activity Progress Narrative:

Project complete. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	3160/3160
Activity funds eligible for DREF	0	487071/48707



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	152	190	910	37.58

LMI%:	37.58
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400047 08-354058 0600

Activity Title: Village of Melrose Park

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

08/31/2015

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Village of Melrose Park

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$218,200.00
Total Budget	\$0.00	\$218,200.00
Total Obligated	\$0.00	\$218,200.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Melrose Park	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Make necessary repairs and improvements to the storm lift station serving the western portion of the village, including HVAC, pipe repairs, pump repair, relocating existing generator, and sump pump replacement; and making electrical repairs at the 15th avenue pumping station.

Location Description:

Lake Street, near 33rd Ave

Activity Progress Narrative:

Grant extension through 8/31/15 complete. Awaiting payroll paperwork to process final payment request.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	0/61280



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	2206	1784	5774	69.10

LMI%:	69.1
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 1800400048 08-354059 0600

Activity Title: City of Harvey

Activity Category:

Construction/reconstruction of streets

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

09/30/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Harvey

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$471,851.32
Total Budget	\$0.00	\$471,851.32
Total Obligated	\$0.00	\$471,851.32
Total Funds Drawdown	\$0.00	\$471,851.32
Program Funds Drawdown	\$0.00	\$471,276.32
Program Income Drawdown	\$0.00	\$575.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$471,851.32
Match Contributed	\$0.00	\$0.00

Activity Description:

Scope of work includes sewer repairs and reconstruction/replacement of streets within identified project areas where damage was caused by 2008 flood disaster. Sewer and roadway repairs and restoration will improve drainage issues. Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

Location Description:

Southwest Harvey near Halsted

Activity Progress Narrative:

Construction Complete. Grant amount reduced by \$278,148.68. Project closeout in progress.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/7400



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	1724	1262	4252	70.23

LMI%:	70.23
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400051 08-354013 0600

Activity Title: Canteen Township

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

07/31/2013

Responsible Organization:

Canteen Township General

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$560,830.41
Total Budget	\$0.00	\$560,830.41
Total Obligated	\$0.00	\$560,830.41
Total Funds Drawdown	\$0.00	\$560,830.41
Program Funds Drawdown	\$0.00	\$560,830.41
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$560,830.41
Canteen Township General	\$0.00	\$560,830.41
Match Contributed	\$0.00	\$0.00

Activity Description:

Construct cured-in-place liner for manholes and sanitary mains in the Mound Public Water District sanitary sewer system. Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%.

Location Description:

South Collinsville

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	53	53/53
Activity funds eligible for DREF	532788	532788/532788



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	0	843	1071	78.71

LMI%:	78.71
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400052 08-354049 0602

Activity Title: City of Spring Valley

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

11/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Spring Valley

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$719,325.00
Total Budget	\$0.00	\$719,325.00
Total Obligated	\$0.00	\$719,325.00
Total Funds Drawdown	\$0.00	\$719,325.00
Program Funds Drawdown	\$0.00	\$719,325.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$719,325.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Project activities to be undertaken are 1) installation of a stand by generator to operate in the event of a flood related power outage; 2) rehabilitation of the WWTP lagoon levee and 3) rehabilitation of the drainage culvert at the WWTP to prevent blockages.

Location Description:

South of sown, west of Spalding St

Activity Progress Narrative:

Project complete. Deobligated \$30,675. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	1204	1002	5268	41.88

LMI%:	41.88
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400053 08-354060 0602

Activity Title: City of Quincy

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Completed

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

01/30/2014

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

01/30/2014

National Objective:

Low/Mod

Responsible Organization:

City of Quincy2

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$339,861.00
Total Budget	\$0.00	\$339,861.00
Total Obligated	\$0.00	\$339,861.00
Total Funds Drawdown	\$0.00	\$339,861.00
Program Funds Drawdown	\$0.00	\$339,861.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$339,861.00
City of Quincy2	\$0.00	\$339,861.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Project includes installation of two emergency generators for the City of Quincy's water treatment facility. One generator will power the raw water pump and one will be used to power the high service pump. The generators will alleviate the need to rent generators.

Location Description:

East end of Quincy Memorial bridge.

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	2	2/2
Activity funds eligible for DREF	112154	112154/11215



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	0	1011	1358	74.45

LMI%:	74.45
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400054 08-354010 0602

Activity Title: Village of Coal City

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Completed

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2014

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

04/30/2013

National Objective:

Urgent Need

Responsible Organization:

Village of Coal City

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$750,000.00
Total Funds Drawdown	\$0.00	\$750,000.00
Program Funds Drawdown	\$0.00	\$749,450.00
Program Income Drawdown	\$0.00	\$550.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$750,000.00
Village of Coal City	\$0.00	\$750,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Village will install a new interceptor line to take the flow from the Gordon Street lift station to the WWTP. Currently, the lift station comes over run by storm events. This project would install a 24 in gravity sewer line that would take the flows from the area and alleviate the basement backups. Also storm sewer will be installed along the path of the Gordon Street interceptor.

Location Description:

Gordon Street, Marguerite Street

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	11225	11225/11225
Activity funds eligible for DREF	750000	750000/75000



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	0	1247	3935	31.69

LMI%:	31.69
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400055 08-354061 0600

Activity Title: Village of Matherville

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Village of Matherville

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$450,291.16
Total Budget	\$0.00	\$450,291.16
Total Obligated	\$0.00	\$429,645.00
Total Funds Drawdown	\$0.00	\$268,009.51
Program Funds Drawdown	\$0.00	\$268,009.51
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$268,009.51
Match Contributed	\$0.00	\$0.00

Activity Description:

Raising the current levee system surrounding the two lagoons that are used for waste water treatment for the village.

Location Description:

Near sewage lagoon

Activity Progress Narrative:

Construction underway. An additional grant extension through 12/31/2015 and \$20,000 was processed to address wetland mitigation issues.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/2350



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	217	210	771	55.38

LMI%:	55.38
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 1800400056 08-354062 0600

Activity Title: Village of Maywood

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

03/31/2014

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Village of Maywood

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$856,581.00
Total Budget	\$0.00	\$856,581.00
Total Obligated	\$0.00	\$856,581.00
Total Funds Drawdown	\$0.00	\$856,036.65
Program Funds Drawdown	\$0.00	\$856,036.65
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$856,036.65
Match Contributed	\$0.00	\$0.00

Activity Description:

The project would disconnect the roadway drainage from the existing combined sewer and connect street drainage structures to an existing relief sewer.

Location Description:

Between Washington and Madison, 15th and 22nd

Activity Progress Narrative:

Project complete. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/8580
Activity funds eligible for DREF	0	0/675000



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	9039	5922	26797	55.83

LMI%:	55.83
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400057 08-354071 0602

Activity Title: Village of Richton Park

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

07/31/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Village of Richton Park

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$750,000.00
Total Funds Drawdown	\$0.00	\$750,000.00
Program Funds Drawdown	\$0.00	\$750,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$750,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Installation of a bypass storm sewer that will be a 60-in reinforced concrete pipe draining east to the detention basin.

Location Description:

Farm Trace drive to Central Park Avenue along Steger Road

Activity Progress Narrative:

Project complete. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/3100



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	636	764	2732	51.24

LMI%:	51.24
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400058 08-354022 0602

Activity Title: Monroe County

Activity Category:

Construction/reconstruction of streets

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

09/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Monroe County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$295,557.78
Total Budget	\$0.00	\$295,557.78
Total Obligated	\$0.00	\$295,557.78
Total Funds Drawdown	\$0.00	\$295,557.78
Program Funds Drawdown	\$0.00	\$295,557.78
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$295,557.78
Match Contributed	\$0.00	\$0.00

Activity Description:

Reconstruction of Bluff Road / County Highway 3 by addition of approximately 2'-6" of aggregate base on existing roadway from Monroe City Creek Bridge South to Union Pacific Railroad crossing. Also providing A-2 oil and chip surface, pipe culverts and drainage ditches.

Location Description:

County Highway 3 south of KK Road

Activity Progress Narrative:

Construction complete. Grant reduced by \$284,438.22. Project closeout in progress.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/0



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	3375	4408	27234	28.58

LMI%:	28.58
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 1800400059 08-354063 0602

Activity Title: Village of Oquawka

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

07/31/2015

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Village of Oquawka

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$554,186.00
Total Budget	\$0.00	\$554,186.00
Total Obligated	\$0.00	\$554,186.00
Total Funds Drawdown	\$0.00	\$495,421.47
Program Funds Drawdown	\$0.00	\$495,421.47
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$495,421.47
Match Contributed	\$0.00	\$0.00

Activity Description:

Reconstruction of the existing non functional storm sewer collection and drainage system on Schuyler Street.

Location Description:

Schuyler Street from Front Street to Sixth St

Activity Progress Narrative:

Construction complete. Awaiting paperwork for final payment.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/5000



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	403	343	1492	50.00

LMI%:	50
-------	----

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400060 08-354047 0602

Activity Title: City of Martinsville

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

08/30/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Martinsville

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$750,000.00
Total Funds Drawdown	\$0.00	\$750,000.00
Program Funds Drawdown	\$0.00	\$750,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$750,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City proposes the emergency repair of their Sanitary Sewer plant containment lagoon. Activities include installing a liner in the lagoon and replacement of the aeration system.

Location Description:

Sewer treatment facility of S York Street

Activity Progress Narrative:

Project complete. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	115	108	519	42.97

LMI%:	42.97
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400063 08-354064 0600

Activity Title: City of Keithsburg

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

08/31/2016

Completed Activity Actual End Date:

Responsible Organization:

City of Keithsburg

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,789,665.08
Total Budget	\$0.00	\$2,789,665.08
Total Obligated	\$0.00	\$2,789,665.08
Total Funds Drawdown	\$15,830.24	\$142,800.00
Program Funds Drawdown	\$15,830.24	\$142,800.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$15,830.24	\$142,792.74
City of Keithsburg	\$15,830.24	\$142,792.74
Match Contributed	\$0.00	\$0.00

Activity Description:

Restore the protective Mississippi River and Pope Creek levee system. Specifically, this includes upgrades to the levee system to comply with US Army Corps of Engineers. Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

Location Description:

Along riverbank from Jefferson St to north of Jackson St, then east to 15th St

Activity Progress Narrative:

Anticipated design completion December 2015, bid advertisement April 2016. Anticipated construction completion June 2017. Modification requested for an extension through August 2017 and state granted an initial extension through August 2016.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/120



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	161	174	609	55.01

LMI%:	55.01
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400064 08-354005 0600

Activity Title: City of Keithsburg

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

09/30/2016

Completed Activity Actual End Date:

Responsible Organization:

City of Keithsburg

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,370,132.92
Total Budget	\$0.00	\$2,370,132.92
Total Obligated	\$0.00	\$440,040.00
Total Funds Drawdown	\$20,070.00	\$30,070.00
Program Funds Drawdown	\$20,070.00	\$30,070.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$20,070.00	\$30,070.00
City of Keithsburg	\$20,070.00	\$30,070.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Improvements would include upgrades to the current Main Street storm water lift station to become compliant with USACE standards and construction of a new storm water pump station northwest of Jackson St and 4th Street intersection. This new pump station would collect surface water from the east and west sides of 4th st and discharge north of the existing levee. Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

Location Description:

Around 4th St north of Jackson, Main St at the riverbank

Activity Progress Narrative:

Anticipated design completion December 2015, bid advertisement April 2016. Anticipated construction completion June 2017. Modification completed for a budget increase of \$1,930,093 and an extension through August 2016.

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**



# of Linear feet of Public	0	0/270
Activity funds eligible for DREF	0	0/38535

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	161	174	609	55.01

LMI%:	55.01
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400065 08-354065 0600

Activity Title: City of Keithsburg

Activity Category:

Construction/reconstruction of streets

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

10/31/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Keithsburg

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,270,959.81
Total Budget	\$0.00	\$1,270,959.81
Total Obligated	\$0.00	\$1,270,959.81
Total Funds Drawdown	\$0.00	\$1,270,959.81
Program Funds Drawdown	\$0.00	\$1,270,959.81
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,270,959.81
Match Contributed	\$0.00	\$0.00

Activity Description:

The project will include roadway excavation, modification to sub base, pavement replacement with some curb and gutter work and storm sewer improvements within the project area
Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

Location Description:

Main St from 4th to 10th, 10th St from Main to Short

Activity Progress Narrative:

Project complete. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/3300



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	181	185	690	53.04

LMI%:	53.04
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400068 08-354025 0602

Activity Title: City of Peru

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Peru

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$250,794.27
Total Budget	\$0.00	\$250,794.27
Total Obligated	\$0.00	\$250,794.27
Total Funds Drawdown	\$0.00	\$250,794.27
Program Funds Drawdown	\$0.00	\$250,794.27
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$250,794.27
Match Contributed	\$0.00	\$0.00

Activity Description:

Replace 2 existing undersized culverts with new culverts properly designed to handle the drainage area within the residential area.

Location Description:

Near Westclox Ave and 11th St, Water St near Fulton St and near Plum St

Activity Progress Narrative:

Project complete. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/180
Activity funds eligible for DREF	0	0/472000



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	412	483	1649	54.28

LMI%:	54.28
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400069 08-354003 0600

Activity Title: City of Oakland

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

04/30/2014

Completed Activity Actual End Date:

Responsible Organization:

city of Oakland

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$842,505.25
Total Budget	\$0.00	\$842,505.25
Total Obligated	\$0.00	\$842,505.25
Total Funds Drawdown	\$0.00	\$842,505.25
Program Funds Drawdown	\$0.00	\$842,005.25
Program Income Drawdown	\$0.00	\$500.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$842,505.25
city of Oakland	\$0.00	\$842,505.25
Match Contributed	\$0.00	\$0.00

Activity Description:

Activities for this project consist primarily of the installation of PVC storm sewer pipe

Location Description:

Hazel St north of Route 133, Danville Road to past Blevins

Activity Progress Narrative:

Construction complete. Grant increased \$51,100, then additionally increased \$16,405.25. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/2700
Activity funds eligible for DREF	0	0/434000



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	90	102	88.24

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400073 08-354012 0600

Activity Title: City of Marshall

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

08/31/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Marshall

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$769,252.69
Total Budget	(\$2,298.75)	\$769,252.69
Total Obligated	(\$2,298.75)	\$769,252.69
Total Funds Drawdown	\$7,903.78	\$769,252.69
Program Funds Drawdown	\$7,903.78	\$769,252.69
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$7,903.78	\$769,252.69
City of Marshall	\$7,903.78	\$769,252.69
Match Contributed	\$0.00	\$0.00

Activity Description:

Proposed project includes construction of drainage improvements and construction of storm sewers in the northeast portion of the city.

Location Description:

Northeast Marshall

Activity Progress Narrative:

Construction Complete. Closeout in progress.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/3983
Activity funds eligible for DREF	0	0/593360



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	219	339	64.60

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400074 08-354066 0602

Activity Title: City of Highwood

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Completed

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

06/28/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

06/28/2013

National Objective:

Urgent Need

Responsible Organization:

City of Highwood

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$539,563.51
Total Budget	\$0.00	\$539,563.51
Total Obligated	\$0.00	\$539,563.51
Total Funds Drawdown	\$0.00	\$539,563.51
Program Funds Drawdown	\$0.00	\$539,563.51
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$539,563.51
City of Highwood	\$0.00	\$539,563.51
Match Contributed	\$0.00	\$0.00

Activity Description:

Project consists of a new sanitary sewage pumping station and forcemain to supplement the capacity of the existing sanitary sewage pumping station and the forcemain. The existing pumping station and forcemain would continue to operate as designed and constructed, while the new pumping station and forcemain would be designed, constructed, operated and maintained to pump excess sanitary sewage flow rates resulting from inflow during storm events.

Location Description:

Michigan and Western, north along Western past Underwood

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	1	1/1



# of Linear feet of Public	720	720/720
Activity funds eligible for DREF	431650	431650/43165

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	575	417	2106	47.10

LMI%:	47.1
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400075 08-354011 0600

Activity Title: City of Pontiac

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

12/01/2013

Completed Activity Actual End Date:

08/12/2013

Responsible Organization:

City of Pontiac

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$750,000.00
Total Funds Drawdown	\$0.00	\$750,000.00
Program Funds Drawdown	\$0.00	\$750,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$750,000.00
City of Pontiac	\$0.00	\$750,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The proposed North Street sewer separation project involves construction of over 3400 feet of 12" RCP storm sewer, 1900 ft of 18" storm sewer, 280 ft of 24" storm sewer, over 950 ft of 48" storm sewer, replacement of 30 existing inlet structures, replacement of 2 sanitary manhole lids with new concealed pick hole self sealing lids, installation of 2 storm manholes, and the disconnection and abandonment of existing sewer piping from existing storm inlets to the sanitary sewer system.

Location Description:

Approximately two blocks around the intersection of North and Oak

Activity Progress Narrative:

Activity is completed and closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	7915	7915/7915



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	0	1729	3215	53.78

LMI%:	53.78
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400078 08-354014 0600

Activity Title: Village of Bluffs

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

11/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Village of Bluffs

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$154,977.91
Total Budget	\$0.00	\$154,977.91
Total Obligated	\$0.00	\$154,977.91
Total Funds Drawdown	\$0.00	\$154,977.91
Program Funds Drawdown	\$0.00	\$154,977.91
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$154,977.91
Match Contributed	\$0.00	\$0.00

Activity Description:

Project includes the implementation of necessary flood control measures to the banks and channel of Wolf Run Creek that flows through the Village. The Village is currently prone to flooding due to debris buildup in the creek causing the water to dam up, flood the waste water treatment plant and back up the sanitary sewer into private homes and flood streets. Also growth along the banks will be removed and the creek will be excavated to adjust the left bank and increase channel volume.

Location Description:

4230 feet of Wolf Run creek channel going west from Bluffs St

Activity Progress Narrative:

Project complete. Deobligated \$22.09. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/4230



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	545	820	66.46

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800400081 08-354067 0600

Activity Title: City of Villa Grove

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

07/31/2015

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Villa Grove

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$682,364.06
Total Budget	\$0.00	\$682,364.06
Total Obligated	\$0.00	\$682,364.05
Total Funds Drawdown	\$172,191.67	\$626,557.48
Program Funds Drawdown	\$172,191.67	\$626,557.48
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$172,191.67	\$626,557.48
City of Villa Grove	\$172,191.67	\$626,557.48
Match Contributed	\$0.00	\$0.00

Activity Description:

Villa Grove will construct a new outfall storm sewer to serve portions of the City to replace the outfall tile. The project will include new storm sewer pipes, manholes, and inlets.

Location Description:

Maple Street to Matteson Drive, Ash Street to Willow Lane

Activity Progress Narrative:

Construction complete. Budget increased by \$87,769.06 and grant extended through 12/31/14. Project extended through 7/31/2015 to complete final paperwork.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/4889
Activity funds eligible for DREF	0	0/582703



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	346	411	84.18

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400082 08-354007 0600

Activity Title: Village of Loda Water

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

12/31/2014

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Village of Loda

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$345,167.00
Total Budget	\$0.00	\$345,167.00
Total Obligated	\$0.00	\$345,167.00
Total Funds Drawdown	\$0.00	\$345,167.00
Program Funds Drawdown	\$0.00	\$342,066.75
Program Income Drawdown	\$0.00	\$3,100.25
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$345,167.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Loda will construct a new outfall storm sewer to serve portions of the Village that were impacted by the 2008 disaster and to replace the old outfall tile. The project will include new storm sewer pipes, manholes, inlets and other items of construction.

Location Description:

Maple to Locust, Jefferson to Virginia

Activity Progress Narrative:

Construction Complete. Grant extended to 12/31/14 and budget increased by \$25,249. Project closeout in progress.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/2964
Activity funds eligible for DREF	0	0/303922



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	192	267	71.91

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400085 08-354068 0600

Activity Title: Village of Glen Ellyn

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2014

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Village of Glen Ellyn

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$567,635.07
Total Budget	(\$2,364.93)	\$567,635.07
Total Obligated	(\$2,364.93)	\$567,635.07
Total Funds Drawdown	\$0.00	\$567,635.07
Program Funds Drawdown	\$0.00	\$567,635.07
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$567,635.07
Match Contributed	\$0.00	\$0.00

Activity Description:

Install additional storm sewers and related components along the backyards of homes in the Braeside Area, including 2,700 feet of new storm sewer pipe, 13 drainage structures and 2750 square yards of re grading. The project is designed to further improve drainage primarily throughout the backyards of properties to prevent yard and basement flooding.

Location Description:

Valley to Royal Glen, Surrey to Roosevelt

Activity Progress Narrative:

Project complete. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/6420



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	444	657	67.58

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400086 08-354086 0600

Activity Title: Jasper County

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2014

Projected End Date:

08/31/2015

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Jasper County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$537,000.00
Total Budget	\$0.00	\$537,000.00
Total Obligated	\$0.00	\$537,000.00
Total Funds Drawdown	\$0.00	\$440,108.47
Program Funds Drawdown	\$0.00	\$440,108.47
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$440,108.47
Jasper County	\$0.00	\$440,108.47
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will undertake essential improvements to the existing 30-year old water treatment plant.

Location Description:

Located approximately 2.5 miles southeast of the unincorporated town of Gila (within Grove Township) in the northeastern corner of Jasper County.

Activity Progress Narrative:

Construction underway. Phase 1 substantially complete. Phase 2 was anticipated to be complete in May 2015 but is delayed until August 2015. Anticipate construction completion of Phase 3 by September 2015.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	607	1135	53.48

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800400090 08-354087 0600

Activity Title: Madison County

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

07/01/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

09/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Madison County Community Development

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$13,020.85
Total Budget	\$0.00	\$13,020.85
Total Obligated	\$0.00	\$13,020.85
Total Funds Drawdown	\$0.00	\$13,020.85
Program Funds Drawdown	\$0.00	\$13,020.85
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$13,020.85
Match Contributed	\$0.00	\$0.00

Activity Description:

The proposed improvement includes cleaning and lining the trunk sewer from Bissell Ave to the 48" interceptor sewer. Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%.

Location Description:

South of Bissell near Circle.

Activity Progress Narrative:

Project complete. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/140



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	0	1834	2528	72.55

LMI%:	72.55
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400098 08-354069 0600

Activity Title: Abington Township

Activity Category:

Construction/reconstruction of streets

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Abington Township, Mercer County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$131,200.00
Total Budget	\$0.00	\$131,200.00
Total Obligated	\$0.00	\$131,200.00
Total Funds Drawdown	\$0.00	\$131,200.00
Program Funds Drawdown	\$0.00	\$131,200.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$131,200.00
Match Contributed	\$0.00	\$0.00

Activity Description:

cleaning of ditches along roads to provide better water flow and reduce erosion to roads. Replacement of culverts to provide better water flow under roads and to ditches. Repair of ditches and roads with severe erosion from excess water. Resurface roads that need repair.

Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

Location Description:

Ditches on 35th, 30th and 110th

Activity Progress Narrative:

Project complete. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	13200/13200



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	95	104	345	57.68

LMI%:	57.68
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400099 08-354070 0600

Activity Title: City of East Moline

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

City of East Moline

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,255,455.00
Total Budget	\$0.00	\$1,255,455.00
Total Obligated	\$0.00	\$1,255,455.00
Total Funds Drawdown	\$0.00	\$1,255,455.00
Program Funds Drawdown	\$0.00	\$1,255,455.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,255,455.00
Match Contributed	\$0.00	\$0.00

Activity Description:

As a result of flash flooding in June 2008, urgent flood protection facility upgrades were made in 2009; including Sugar Creek levee improvements and the installation of a permanent emergency generator to provide back up power to the Sugar Creek Pump Station.

Location Description:

Sugar Creek from 3rd Ave to the Mississippi, Mississippi shore from south of Campbells Island to 7th St

Activity Progress Narrative:

Project complete. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/1
# of Linear feet of Public	0	17597/17597



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	1522	899	3731	64.89

LMI%:	64.89
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400100 08-354072 0600

Activity Title: Madison County

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

01/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Madison County Community Development

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$680,228.09
Total Budget	\$0.00	\$680,228.09
Total Obligated	\$0.00	\$680,228.09
Total Funds Drawdown	\$0.00	\$680,228.09
Program Funds Drawdown	\$0.00	\$680,228.09
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$680,228.09
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for sewer cleaning and for CIP liners. The project will also include the removal of debris from catch basins.

Location Description:

All of Baucum, Klein and 3rd

Activity Progress Narrative:

Project complete. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	95/578



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	0	1834	2528	72.55

LMI%:	72.55
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400102 08-354073 0600

Activity Title: Madison County

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

01/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Madison County Community Development

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$714,462.20
Total Budget	\$0.00	\$714,462.20
Total Obligated	\$0.00	\$714,462.20
Total Funds Drawdown	\$0.00	\$714,462.20
Program Funds Drawdown	\$0.00	\$714,462.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$714,462.20
Match Contributed	\$0.00	\$0.00

Activity Description:

The proposed improvements include cleaning and lining of the existing manholes and sewers city-wide.

Location Description:

Throughout Madison

Activity Progress Narrative:

Project complete. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/1006



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	1657	793	3427	71.49

LMI%:	71.49
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400104 08-354074 0600

Activity Title: Madison County

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

01/31/2014

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Madison County Community Development

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$731,249.30
Total Budget	\$0.00	\$731,249.30
Total Obligated	\$0.00	\$731,249.30
Total Funds Drawdown	\$0.00	\$731,249.30
Program Funds Drawdown	\$0.00	\$731,249.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$731,249.30
Match Contributed	\$0.00	\$0.00

Activity Description:

Repairs to the sewer line at the following locations throughout Granite City, IL.

Location Description:

Maple St. alley between Chicago and Niedringhaus; Alleyway between Poplar & Spruce; Denver between Rt. 3 & Leyden; 23rd & Bryan; Harding between Jefferson and McKinley; McKinley Ave. and Cayuga; McKinley Ave. between W. 22nd and Cayuga; St. Louis Ave. between Maple & Spruce; and St. Louis Ave. between Spruce and Poplar. All located in Granite City, IL.

Activity Progress Narrative:

Project complete. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	0	3373	5122	65.85

LMI%:	65.85
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400106 08-354075 0600

Activity Title: Madison County

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

10/01/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Madison County Community Development

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$117,187.65
Total Budget	\$0.00	\$117,187.65
Total Obligated	\$0.00	\$117,187.65
Total Funds Drawdown	\$0.00	\$117,187.65
Program Funds Drawdown	\$0.00	\$117,187.65
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$117,187.65
Match Contributed	\$0.00	\$0.00

Activity Description:

The proposed improvement includes cleaning and lining the trunk sewer from Bissell Ave to the 48" interceptor sewer. Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%.

Location Description:

South of Bissell near Circle

Activity Progress Narrative:

Project complete. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/140



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	0	1834	2528	72.55

LMI%:	72.55
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400112 08-354076 0602

Activity Title: Madison County

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

12/31/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Madison County Community Development

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$350,900.00
Total Budget	\$0.00	\$350,900.00
Total Obligated	\$0.00	\$350,900.00
Total Funds Drawdown	\$0.00	\$350,900.00
Program Funds Drawdown	\$0.00	\$350,900.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$350,900.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for improvements to the 4 pump stations serving the sanitary sewer system. The project includes pump replacement and updated control panels including generator receptacles. The alarm systems will also be updated to improve village response time.

Location Description:

Livingston

Activity Progress Narrative:

Project complete. Deobligated \$2,153. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/4



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	392	314	2063	34.22

LMI%:	34.22
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400114 08-354083 0600

Activity Title: City of Rock Island

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

01/31/2016

Completed Activity Actual End Date:

Responsible Organization:

City of Rock Island2

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$731,250.00
Total Budget	\$0.00	\$731,250.00
Total Obligated	\$0.00	\$731,250.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to install a relief sewer to help eliminate CSOs during wet weather and flooding events.

Location Description:

Northwest Rock Island

Activity Progress Narrative:

Construction underway. Estimated completion date December 2015. A Monitoring visit was conducted June 25, 2015.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/6900



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	3437	1712	7935	64.89

LMI%:	64.89
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400116 08-354080 0602

Activity Title: Kane County

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Kane County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$286,586.07
Total Budget	\$0.00	\$286,586.07
Total Obligated	\$0.00	\$286,586.07
Total Funds Drawdown	\$0.00	\$286,586.07
Program Funds Drawdown	\$0.00	\$286,586.07
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$286,586.07
Match Contributed	\$0.00	\$0.00

Activity Description:

Installation of new drainage tile in the project area.

Location Description:

John St and Raymond Rd, Northwest of Co Hwy 24 and Dungan Rd

Activity Progress Narrative:

Project complete. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/3496



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	420	609	4361	23.60

LMI%:	23.6
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400118 08-354081 0602

Activity Title: Kane County

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Kane County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$731,250.00
Total Budget	\$0.00	\$731,250.00
Total Obligated	\$0.00	\$731,250.00
Total Funds Drawdown	\$0.00	\$731,250.00
Program Funds Drawdown	\$0.00	\$731,250.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$731,250.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Separation of the combined sanitary and storm sewer.

Location Description:

Throughout Big Rock

Activity Progress Narrative:

Project complete. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	22675/22675



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	72443	70736	394892	36.26

LMI%:	36.26
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400120 08-354085 0600

Activity Title: Will County

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Will County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,219,000.00
Total Budget	\$0.00	\$1,219,000.00
Total Obligated	\$0.00	\$1,219,000.00
Total Funds Drawdown	\$0.00	\$1,219,000.00
Program Funds Drawdown	\$0.00	\$1,219,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,219,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Install storm sewer and cleanout and rehabilitate ditches.

Location Description:

Noth and central Sunnyland subdivision

Activity Progress Narrative:

Project complete. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/13850



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	428	649	65.95

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400121 08-354082 0600

Activity Title: Kane County

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Kane County

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$316,504.00

Total Budget

\$0.00

\$316,504.00

Total Obligated

\$0.00

\$316,504.00

Total Funds Drawdown

\$0.00

\$316,504.00

Program Funds Drawdown

\$0.00

\$316,504.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$316,504.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Installation of 2875 LF of storm sewer pipe.

Location Description:

Pasadena Dr

Activity Progress Narrative:

Project complete. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	2875/2875



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	41	70	58.57

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400123 08-354084 0602

Activity Title: City of North Chicago

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of North Chicago

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$97,602.00
Total Budget	\$0.00	\$97,602.00
Total Obligated	\$0.00	\$97,602.00
Total Funds Drawdown	\$0.00	\$97,602.00
Program Funds Drawdown	\$0.00	\$97,602.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$97,602.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Sewer lining installation on Hervey Ave from 15th St to Argonne Dr.

Location Description:

Hervey Ave from 15th St to Argonne Dr

Activity Progress Narrative:

Project complete. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	3195/3195



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	832	244	1408	76.42

LMI%:	76.42
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400124 08-354077 0600

Activity Title: Madison County

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Madison County Community Development

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$459,072.95
Total Budget	\$0.00	\$459,072.95
Total Obligated	\$0.00	\$459,072.95
Total Funds Drawdown	\$0.00	\$459,072.95
Program Funds Drawdown	\$0.00	\$459,072.95
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$459,072.95
Match Contributed	\$0.00	\$0.00

Activity Description:

Storm water improvements including sealing of leaking sanitary sewer manhole joints and lining old brick sanitary sewer manholes throughout the village, installation of sanitary sewer manhole infiltration prevention lids on manholes throughout the village, installation of sanitary sewer manhole lid adjustment rings to raise lids above existing gutters on manholes throughout the village, jet cleaning of existing 30" storm sewer on Amherst Ave, and installation of new 24" storm sewer and inlets on Willoway Ave.

Location Description:

Throughout East Alton

Activity Progress Narrative:

Project complete. Closed in e-grants and programmatic closeout underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/861



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	0	3907	5739	68.08

LMI%:	68.08
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800400128 CO12144 1100

Activity Title: Program Delivery LMI

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

09/07/2011

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$860,154.07
Total Budget	\$0.00	\$860,154.07
Total Obligated	\$0.00	\$795,818.57
Total Funds Drawdown	\$66,008.76	\$749,651.35
Program Funds Drawdown	\$66,008.76	\$749,651.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$66,008.76	\$749,651.35
State of Illinois Department of Commerce and Economic	\$66,008.76	\$749,651.35
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the PI Program

Location Description:

Activity Progress Narrative:

For the Public Infrastructure Program, continued to modify grant agreements to extend grant date or grant funding amount. Conducted Davis Bacon labor reviews associated with draw requests. No additional activities reached substantial completion this period; 81 to date. Onsite monitoring was conducted for two recipients this quarter: Joy and Rock Island. Monitoring letters are forthcoming. A monitoring letter was issued for one monitoring visit conducted in the prior quarter. Five projects are continuing construction, two are still being designed and all other projects are complete and either programmatically closed or undergoing programmatic closeout. Continued with programmatic closeout of the grants and file review and organization in preparation for turnover to DCEO for archive. Also continued to prepare the paper and electronic files for the active projects for turnover and use by DCEO. Reviewed draw requests, completed reports and other program delivery tasks to support the Public Infrastructure program.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800400129 CO12144 1100

Activity Title: Program Delivery URG

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

09/07/2011

Benefit Type:

N/A

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$630,580.90
Total Budget	\$0.00	\$630,580.90
Total Obligated	\$0.00	\$583,416.40
Total Funds Drawdown	\$48,391.17	\$549,571.13
Program Funds Drawdown	\$48,391.17	\$549,571.13
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$48,391.17	\$549,571.13
State of Illinois Department of Commerce and Economic	\$48,391.17	\$549,571.13
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the PI Program

Location Description:

Activity Progress Narrative:

For the Public Infrastructure Program, continued to modify grant agreements to extend grant date or grant funding amount. Conducted Davis Bacon labor reviews associated with draw requests. No additional activities reached substantial completion this period; 81 to date. Onsite monitoring was conducted for two recipients this quarter: Joy and Rock Island. Monitoring letters are forthcoming. A monitoring letter was issued for one monitoring visit conducted in the prior quarter. Five projects are continuing construction, two are still being designed and all other projects are complete and either programmatically closed or undergoing programmatic closeout. Continued with programmatic closeout of the grants and file review and organization in preparation for turnover to DCEO for archive. Also continued to prepare the paper and electronic files for the active projects for turnover and use by DCEO. Reviewed draw requests, completed reports and other program delivery tasks to support the Public Infrastructure program.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	1800400130 354089 0600
Activity Title:	St Clair County East St. Louis Storm Water Pump St

Activity Category:

Construction/reconstruction of water lift stations

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

07/01/2015

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

07/31/2015

Completed Activity Actual End Date:

Responsible Organization:

St. Clair County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$129,352.00
Total Budget	\$0.00	\$129,352.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. Clair County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitate storm water pumping station and construction of a new forcemain.

Location Description:

3rd Street and Riverpark Dr in East St. Louis

Activity Progress Narrative:

Design complete, anticipated construction completion November 30, 2015. Environmental Release of Funds issued April 30, 2015. Project bid opening was in June 2015 and additional funds of \$169,000 have been requested to cover the construction costs. Extra costs to be provided in Midwest (\$39,648) plus Ike. Project extension is requested for March 31, 2016 to allow for weather delays and completion of project paperwork. A new grant agreement to provide additional funding from Ike for this activity will be issued in the next quarter.

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected
Total



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	3713	603	4992	86.46

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 1800400150 08-354088 0600

Activity Title: Village of Joy Main Street Lift Station

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

04/01/2012

Projected End Date:

07/31/2015

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Village of Joy

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$77,500.00
Total Budget	\$0.00	\$77,500.00
Total Obligated	\$0.00	\$77,500.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will upgrade the Village of Joy's existing Main Street Lift Station and 6-inch force main.

Location Description:

Village of Joy

Activity Progress Narrative:

Grant Agreement completed. Construction underway. Anticipated construction completion July 2015. A monitoring visit was conducted May 13, 2015.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	129	87	421	51.31

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: IKE Technical Assistance / 35-0 Technical Assistance funds

Grantee Activity Number: 1800500001 CO12144 1100

Activity Title: Program Delivery URG

Activity Category:

Planning

Project Number:

IKE Technical Assistance

Projected Start Date:

09/07/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-0 Technical Assistance funds

Projected End Date:

08/30/2015

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$196,305.23

Total Budget

\$4,290.00

\$196,305.23

Total Obligated

\$4,290.00

\$181,305.23

Total Funds Drawdown

\$120.00

\$171,425.23



Program Funds Drawdown	\$120.00	\$171,425.23
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$120.00	\$171,425.23
State of Illinois Department of Commerce and Economic	\$120.00	\$171,425.23
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the TA program

Location Description:

Activity Progress Narrative:

Under the technical assistance activity, assisted IFF with completing site specific environmental review for 3 properties being funded under their reuse plan.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

