

Grantee: State of Illinois

Grant: B-08-DI-17-0001

July 1, 2011 thru September 30, 2011 Performance Report



Grant Number:

B-08-DI-17-0001

Obligation Date:**Award Date:****Grantee Name:**

State of Illinois

Contract End Date:**Review by HUD:**

Rejected - Await for Modification

Grant Amount:

\$193,700,004.00

Grant Status:

Active

QPR Contact:

Maureen Palmer

Estimated PI/RL Funds:

\$69,098.51

Total Budget:

\$193,769,102.51

Disasters:

Declaration Number

No Disasters Found

Narratives

Disaster Damage:

The upper Midwest and the state of Illinois was hit with heavy rains in 2008 and as a result suffered significant damage and financial impacts. The statewide average precipitation in 2008 was 50.7 inches, 11.4 inches above normal and the second wettest year since 1895. Based on preliminary data, the statewide average precipitation for September 2008 was 7.98 inches, making this the third wettest September on record (going back to 1895) for Illinois. Chicago (at O'Hare airport) reported 6.64 inches on September 13, 2008 setting a new record for the most rain in one calendar day in Chicago's history.

Major flooding in three regions of the state kept the State Emergency Operations Center (SEOC) activated for more than three weeks in June and early July. A large contingent of state resources, including more than 1,400 Illinois National Guard troops, was activated to help communities along the Mississippi River and other rivers in northern and southeastern Illinois battle floodwaters. In total, 26 levees overtopped or breached along the Mississippi River between Rock Island, Illinois and St. Louis, Missouri. Six of the 26 overtopped or breached levee systems are located in Illinois. As a result of the June 2008 flooding, 25 Illinois counties were declared federal disaster areas per FEMA-1771-DR. Twenty-one of these 25 counties are located along the Mississippi, Embarras, and Wabash Rivers. The state's requests for federal disaster assistance for people and businesses in 18 counties and for local governments in 22 counties were approved by FEMA, bringing welcomed relief to many persons in these flood-battered areas. HUD previously allocated \$17,341,434 to assist these counties in their efforts to recover from the devastation caused by the severe flooding.

Flooding in September again ravaged homes, businesses and communities. Heavy rains, including precipitation from Hurricane Ike, caused extensive flooding in the northern and central regions of the state in September. The severe flooding caused tremendous damage, which, in turn, left most communities without electricity for days, and many for weeks. The state was successful in getting federal assistance for people and businesses in nine counties, as well as federal reimbursement for some flood-related expenses incurred by local governments in 13 counties. A total of 41 counties were included in FEMA 1800-DR, FEMA 1771-DR and FEMA 1747-DR.

The following counties were declared eligible for federal assistance in the three 2008 Disaster Declarations:

>Illinois Counties Declared Under FEMA-1800-DR (These Counties must be Supported by IL CDBG 1800 Disaster Recovery Funding) - Bureau County, Cass County, Cook County, DeKalb County, DuPage County, Greene County, Grundy County, Kane County, Kendall County, LaSalle County, Macoupin County, Montgomery County, Peoria County, Scott County, Will County, Woodford County

>

>Illinois Counties Declared Under FEMA-1771-DR (These Counties may also be Supported by IL CDBG 1800 Disaster Recovery Funding) - Adams County, Calhoun County, Clark County, Coles County, Crawford County, Cumberland County, Douglas County, Edgar County, Greene County, Hancock County, Henderson County, Jasper County, Jersey County, Lake County, Lawrence County, Madison County, Mercer County, Monroe County, Pike County, Randolph County, Rock Island County, St. Clair County, Scott County, Whiteside County, Winnebago County

Illinois Counties Declared Under FEMA-1747-DR (These Counties may also be Supported by IL CDBG 1800 Disaster Recovery Funding) - Iroquois County and Livingston County

Recovery Needs:

ECONOMIC IMPACT

Small Business Economic Impact

>According to preliminary estimates from the US Small Business Administration (SBA), Illinois' small businesses experienced approximately \$43 million in economic losses from flooding and other disasters in 2008. As of September 2009, 1224 Illinois small businesses in areas affected by 2008 flood and storm disaster have been approved for SBA loans. Approximately 1224 businesses experienced at least some business interruption. The state must have resources to provide low-cost financing, grants and technical assistance to businesses in order to jumpstart its economic recovery. Funding for small businesses in impacted Illinois communities needing financial support will be prioritized



under the economic development program, as part of this disaster plan.

Large Business and Other Economic Impact

>The 2008 disasters forced many families out of communities that were impacted by severe flood damage. Employers need their workforce back in their communities. Accelerated provision of temporary affordable housing and the development of permanent affordable housing are critical for the state's employers to get back into commerce and expedite recovery. Funding is needed to support impacted Illinois communities with large businesses needing financial support to remain or locate in these areas of the state. Resources will also be prioritized for support to these communities under the economic development stimulus program, as part of this disaster plan.

HOUSING IMPACT

Over 5,500 homes were impacted by the storms and flooding. According to data provided by FEMA and SBA, it is estimated that there remains approximately \$172,069,178 in unmet housing needs in the affected counties for the 2008 floods. As of September 2009, \$48,115,937 was been approved for disaster housing assistance to help with temporary housing and home repairs for FEMA 1800-DR alone. The Department will consider the damage rating level among other criteria in approving funding to assist residents in affected counties. Damage level is rated by FEMA from "affected"(insignificant), "minor" (low), "major" (significant) and "destroyed" (high).The State will prioritize resources to assist homeowners repair and rebuild their homes. Resources will also be provided to build affordable rental housing for the workforce as well as those that were displaced due to flooding.

>

>PUBLIC INFRASTRUCTURE IMPACT

The state estimates more than \$94.6 million in public infrastructure damage requiring short term recovery assistance in counties declared under federal DR 1800 and DR 1771 in 2008. To address this damage, the state has or will receive approximately \$75 million in emergency response and immediate recovery activities through funds made available under FEMA. The difference remaining after FEMA funding is approximately \$31.6 million and represents the current unmet, short term financial need identified in affected counties as of September 2009. In addition to addressing short term need, the supplemental appropriation also will support communities in long term disaster mitigation strategies, to avoid the level of damage and severe impact resulting to communities. The extent of the impact to affected areas in Illinois in 2008 made the state one of several eligible for this disaster recovery assistance to address both short and long term recovery, restoration and mitigation needs in these counties.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$193,700,004.00
Total Budget	\$0.00	\$193,700,004.00
Total Obligated	\$1,618,772.02	\$7,110,918.41
Total Funds Drawdown	\$1,804,576.58	\$7,110,918.41
Program Funds Drawdown	\$1,804,576.58	\$7,110,918.41
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$33,928.76	\$57,910.24
Total Funds Expended	\$1,097,360.59	\$7,111,144.70
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		65.88%
Overall Benefit Percentage (Actual)		81.54%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$29,055,000.60	\$0.00
Limit on Admin/Planning	\$38,740,000.80	\$1,720,557.68
Limit on State Admin	\$9,685,000.20	\$1,720,557.68

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Affordable Rental Housing (KRW and Ike Grants)	\$21,694,400.45	\$25,200,911.00



Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	\$96,850,002.00	\$113,126,936.57

Overall Progress Narrative:

Overall program progress during the period consisted primarily of working with applicants, providing technical assistance to grantees, and completing grant agreements for awarded projects, initiating engineering procurement and continued implementation of grants. Another 42 microloans were closed in the Business Assistance Program. The first grantee in the Community Stabilization Program continued engineering design and the environmental review was completed. Official announcement was made for 5 additional projects in the Community Stabilization Program and grant agreements were initiated. The first two grantees in the economic development program created jobs in the period; additional applications for this program continued to be received and reviewed; two more awards were made to assist businesses in the south Chicago suburbs and Grafton IL. For the first grantee in the property buyout program, receipt of homeowner documentation, title reports and appraisals, and environmental reviews continued; additional applications for this program continued to be received and reviewed and 11 of those projects were selected for awards. Continued completing grant agreements for the 85 public infrastructure program projects and initiated procurement for engineering services. Note that the Progress Toward Activity Type Target for Affordable Rental Housing is being calculated incorrectly. Target with added DREF funding remains at 18,950,911. Note also that the Progress Toward National Objective Targets - Low/Mod is being calculated incorrectly as it is including admin and planning program funds in the total grant amount multiplied by 50% whereas admin and planning program funds are not required to meet a national objective.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$24,508,755.00	\$0.00
IKE Administration Fund, 35- State and Local Admin	\$267,187.75	\$9,684,999.00	\$1,720,557.68
IKE Affordable Rental Housing, 35-1 Affordable Rental Housing	\$0.00	\$19,700,911.00	\$0.00
IKE Business Assistance Program, 35-6 Business Assistance	\$620,952.97	\$5,000,000.00	\$1,669,633.62
IKE Community Stabilization Program, 35-7 Ike Community	\$164,281.34	\$18,600,000.00	\$616,007.07
IKE Economic Development Program, 35-3 Economic	\$434,796.81	\$20,000,000.00	\$1,445,658.80
IKE Housing Rehabilitation and Repair, 35-2 Housing Rehab and	\$0.00	\$0.00	\$0.00
IKE Planning Program, 35-5 IKE Planning Grants	\$0.00	\$11,919,125.00	\$0.00
IKE Property Buyout Program, 35-8 Buyout Program	\$125,810.11	\$24,275,143.75	\$795,991.87
IKE Public Infrastructure Program, 35-4 Public Infrastructure	\$191,547.60	\$50,993,238.00	\$863,069.37
IKE Technical Assistance, 35-0 Technical Assistance funds	\$0.00	\$1,691,913.00	\$0.00
Test IKE, Test IKE	\$0.00	\$0.00	\$0.00



Activities

Grantee Activity Number: 18001000011 08-351002 1101
Activity Title: Cedar Ridge Apartments-- Rural dev. hous

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

IKE Affordable Rental Housing

Projected Start Date:

06/01/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-1 Affordable Rental Housing Program

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

St. Clair Housing Authority

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$947,912.00
Total Budget	\$0.00	\$947,912.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. Clair Housing Authority	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehab

Location Description:

203 North Fritz Street

Activity Progress Narrative:

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	0/24
# of Multifamily Units	0	0/24

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/24	0/0	0/24	0
# Renter Households	0	0	0	0/24	0/0	0/24	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 18001000031 08-351002 1121

Activity Title: Riverside Apts-- Public housing rehab

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

IKE Affordable Rental Housing

Projected Start Date:

04/01/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-1 Affordable Rental Housing Program

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Housing Authority of the County of Cass

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$560,000.00
Total Budget	\$0.00	\$560,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Housing Authority of the County of Cass	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

rehab

Location Description:

Scattered sites on Otto Turner Drive and Frank Wessel Drive

Activity Progress Narrative:

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/7

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/17
# of Multifamily Units	0	0/17



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/5	0/2	0/17	0
# Renter Households	0	0	0	0/5	0/2	0/17	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800100005 08-351002 0111

Activity Title: AHP PERM SUPP HOUSING

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

IKE Affordable Rental Housing

Projected Start Date:

06/01/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

35-1 Affordable Rental Housing Program

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Illinois Housing Development Authority

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,500,652.00
Total Budget	\$0.00	\$1,500,652.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Illinois Housing Development Authority	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Capital grants for permanent supportive housing.

Location Description:

Projects will be located within any of the 41 Illinois counties federally designated as eligible for CDBG Ike assistance.

Activity Progress Narrative:

Solicited and received 8 applications for program funding.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/1	0/0	0/1	0



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800100005 CO12144 1100

Activity Title: Program Delivery LMI

Activity Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

IKE Affordable Rental Housing

Projected Start Date:

09/07/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-1 Affordable Rental Housing Program

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Affordable Rental Housing Program

Location Description:

Activity Progress Narrative:

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800100006 08-351002 1000

Activity Title: IHDA Admin

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

07/01/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Illinois Housing Development Authority

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2011

N/A

To Date

\$947,545.00

Total Budget

\$0.00

\$947,545.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Illinois Housing Development Authority

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Admin funds for IHDA Housing program

Location Description:

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800200001 CO12144 1100

Activity Title: Program Delivery LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

IKE Housing Rehabilitation and Repair

Projected Start Date:

09/07/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-2 Housing Rehab and Repair

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,830,962.00
Total Budget	\$0.00	\$1,830,962.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Housing Rehab & Repair Program

Location Description:

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	1800200999
Activity Title:	Housing Rehab and Repair Program Unobligated Fund

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

IKE Housing Rehabilitation and Repair

Projected Start Date:

12/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

35-2 Housing Rehab and Repair

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2011

N/A

To Date

\$3,240,877.00

Total Budget

\$0.00

\$3,240,877.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

State of Illinois Department of Commerce and Economic

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Funds yet to be obligated to eligible activities for the Housing Rehab and Repair Program

Location Description:

Activity Progress Narrative:

Funding for the Housing Rehab & Repair project that has not yet been awarded for activities. It is anticipated that the remaining funding will be obligated by June 2012.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total	Low/Mod%



Grantee Activity Number: 1800300001 08-353001 0901

Activity Title: Belleville Wagner Motor ED Project

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Activity Status:

Under Way

Project Number:

IKE Economic Development Program

Project Title:

35-3 Economic Development Program

Projected Start Date:

09/01/2010

Projected End Date:

08/31/2012

Benefit Type:

Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Belleville

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$1,000,000.00
Program Funds Drawdown	\$0.00	\$1,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$33,928.76	\$57,910.24
Total Funds Expended	\$0.00	\$1,000,000.00
City of Belleville	\$0.00	\$1,000,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

IKE funds on behalf of Wagner Motor Car Company to establish Wagner as a viable automobile dealer and stabilize the economy of southwestern Illinois

Location Description:

Belleville, IL

Activity Progress Narrative:

No costs were incurred by the City of Belleville during this period since the entire grant award amount was provided to the assisted business during the 4th Qtr 2010. The business is continuing operations and reporting on job creation. Program income in the amount was received by DCEO from the City during the period as a result of the loan portion of the award to the business. Additionally, the DCEO vendor team conducted onsite monitoring of the project on 9/22/2011 in its efforts to assess program compliance and project performance.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total	Low/Mod%



# of Permanent Jobs Created	1	0	3	3/0	2/15	11/29	45.45
-----------------------------	---	---	---	-----	------	-------	-------

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	1	0	3	3/0	2/15	11/29	45.45

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800300002 08-353002 0900

Activity Title: City of Centreville

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Activity Status:

Under Way

Project Number:

IKE Economic Development Program

Project Title:

35-3 Economic Development Program

Projected Start Date:

04/07/2011

Projected End Date:

03/31/2013

Benefit Type:

Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Centreville

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$426,656.37	\$426,656.37
Total Funds Drawdown	\$426,656.37	\$426,656.37
Program Funds Drawdown	\$426,656.37	\$426,656.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$71,660.00	\$426,650.37
City of Centreville	\$71,660.00	\$426,650.37
Match Contributed	\$0.00	\$0.00

Activity Description:

The city will use this grant to construct a new facility and to acquire equipment for purposes of capitalizing a new manufacturing business, Steel Rebar Manufacturing LLC d/b/a SRM Construction Material and Supply, that is involved in the construction trades of rebar manufacturing, trucking and hauling, concrete placement, rebar installation and concrete ready mix distribution.

Location Description:

Centerville IL

Activity Progress Narrative:

During this quarter, the assisted business incurred costs for the acquisition of a building kit and continued to move forward in the construction of its facilities. The assisted business continued to create jobs as construction continued. Additionally, the DCEO vendor team conducted onsite monitoring of the project on 9/21/2011 in its efforts to assess program compliance and project performance.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	0/1



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	8	3	17	10/0	5/22	27/40	55.56

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	15	9	48	17/0	13/22	62/40	48.39

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800300003 CO10645 1100

Activity Title: Program Delivery LMI

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

IKE Economic Development Program

Projected Start Date:

06/30/2010

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-3 Economic Development Program

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$192,435.00
Total Budget	\$0.00	\$192,435.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$6,015.78	\$14,042.79
Program Funds Drawdown	\$6,015.78	\$14,042.79
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,015.78	\$14,042.79
State of Illinois Department of Commerce and Economic	\$6,015.78	\$14,042.79
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the ED Program

Location Description:

Activity Progress Narrative:

Completed applicant and grantee technical assistance, assisted in awards to two new assisted businesses, performed two on-site monitoring visits and other program delivery tasks in order to support the Economic Development program. The action plan was last revised on April 10, 2012. The "To Date" budget amount reflects these changes. However, the "To Date" obligated amount will only reflect the changes made during the quarter for the QPR, not changes that have been made after the QPR end date. Therefore, the "To Date" budgets cannot be accurately compared to the "To Date" obligations. For this activity, the state completed voucher corrections to record payment of vendor program delivery to the appropriate activity and national objective. This was done after the action plan was revised on December 16, 2011, after the period of this QPR. This correction is why the drawdown is reflected whereas the obligated amount is shown as \$0.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800300004 CO10645 1100

Activity Title: Program Delivery URG

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

IKE Economic Development Program

Projected Start Date:

06/30/2010

Benefit Type:

N/A

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-3 Economic Development Program

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$67,964.00
Total Budget	\$0.00	\$67,964.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$2,124.66	\$4,959.64
Program Funds Drawdown	\$2,124.66	\$4,959.64
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,124.66	\$4,959.64
State of Illinois Department of Commerce and Economic	\$2,124.66	\$4,959.64
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the ED Program

Location Description:

Activity Progress Narrative:

Completed applicant and grantee technical assistance, assisted in awards to two new assisted businesses, performed two on-site monitoring visits and other program delivery tasks in order to support the Economic Development program. The action plan was last revised on April 10, 2012. The "To Date" budget amount reflects these changes. However, the "To Date" obligated amount will only reflect the changes made during the quarter for the QPR, not changes that have been made after the QPR end date. Therefore, the "To Date" budgets cannot be accurately compared to the "To Date" obligations. For this activity, the state completed voucher corrections to record payment of vendor program delivery to the appropriate activity and national objective. This was done after the action plan was revised on December 16, 2011, after the period of this QPR. This correction is why the drawdown is reflected whereas the obligated amount is shown as \$0.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800300005 CO12144 1100

Activity Title: Program Delivery LMI

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

IKE Economic Development Program

Projected Start Date:

09/07/2011

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-3 Economic Development Program

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2011

N/A

To Date

\$2,128,727.00

Total Budget

\$0.00

\$2,128,727.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

State of Illinois Department of Commerce and Economic

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Funds directly related to implementing the ED Program

Location Description:

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800300006 CO12144 1100

Activity Title: Program Delivery URG

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

IKE Economic Development Program

Projected Start Date:

09/07/2011

Benefit Type:

N/A

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-3 Economic Development Program

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

State of Illinois Department of Commerce and Economic

Match Contributed

Jul 1 thru Sep 30, 2011

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

To Date

\$751,824.00

\$751,824.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Activity Description:

Funds directly related to implementing the ED Program

Location Description:

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	1800300999
Activity Title:	Business Stimulus Project Unobligated Funds

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Activity Status:

Planned

Project Number:

IKE Economic Development Program

Project Title:

35-3 Economic Development Program

Projected Start Date:

12/01/2010

Projected End Date:

12/31/2012

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$2,515,731.00
Total Budget	\$0.00	\$2,515,731.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds yet to be obligated to eligible activities for the Economic Development Program

Location Description:

Activity Progress Narrative:

Funding for the Economic Development project that has not yet been awarded for activities. It is anticipated that the remaining funding will be obligated by June 2012.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400001 08-354029 0602

Activity Title: City of Barry

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Barry

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$478,000.00
Total Budget	\$0.00	\$478,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Barry	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

abandonment of existing wastewater lift station and installation of a new interceptor line, new lift station and force main

Location Description:

West of town from south of Barry cemetery to Smith st, then east to Decatur St

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/2340



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	102	128	533	43.15

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400002 08-354037 0600

Activity Title: Village of Shabbona

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Village of Shabbona

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Shabbona	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Upgrade existing 6" and 8" sanitary sewers that have a .22% slope by replacing with 8" sanitary sewer that will be built at .40% slope, replace 10" and 18" existing storm sewers with 18" and 30" sewers, replace 4" dead end main with 10" looped water main.

Location Description:

North east Shabbona east of Illini St North of Comanche Ave

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/11841



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	27	50	54.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400003 08-354030 0600

Activity Title: City of Calumet City

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Calumet City

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Calumet City	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Retrofit pump station into a submersible pump station relative to energy efficiency objectives, replace pumps, demolish existing building and construct control room and bar screen building including energy efficient building technology, wet well rehabilitation, new bar screen, pipe gallery renovations, and installation of a new motor control facility.

Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

Location Description:

State Street and Burnham Avenue

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	1097	927	3434	58.94

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400004 08-354009 0600

Activity Title: Village of Diamond

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Village of Diamond

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$130,395.00
Total Budget	\$0.00	\$130,395.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Diamond	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Reimbursement of funds spent to address 2008 flooding that caused sanitary sewer backup. Extension of Stellan St sanitary trunk sewer
Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

Location Description:

Stellan St between Berta St and Country Line Road

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/1582



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400005 08-354036 0600

Activity Title: Village of Riverdale

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Village of Riverdale

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Riverdale	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The 146th Street lift station, the pumps, the electrical controls, and the emergency generator will be replaced. The building will be refurbished through cleaning, replacement of skylights and HVAC equipment with energy efficient technology, new louvers, sealing the floor, and installing an access ramp.

Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

Location Description:

146th and Union

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800400006 08-354038 0602

Activity Title: City of Robinson

Activity Category:

Construction/reconstruction of streets

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Robinson

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Robinson	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replacement of the Jefferson Street Bridge that suffered severe damage in the flood of 2008. Removal of existing structure, pedestrian railings, pavement and sidewalk, then replacing the existing structure, pedestrian railings, pavement and sidewalk.

Location Description:

Jefferson St bridge, near Oak St

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/2400



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	0	1049	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400007 08-354021 0602

Activity Title: City of Carrollton

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Carrollton

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$732,650.00
Total Budget	\$0.00	\$732,650.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Carrollton	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Carrollton Waste water sewer rehabilitation

Location Description:

Carrollton sewers throughout town

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/17600



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	0	2521	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400008 08-354039 0602

Activity Title: City of Newton

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Newton-Treas

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$642,300.00
Total Budget	\$0.00	\$642,300.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Newton-Treas	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project includes channel widening, construction of an inlet/outlet structure, rerouting drainage channel and the replacement of a box culvert

Location Description:

Near Maple and Reynolds, east end of Curtis St, Decatur St south of 2nd St

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/3



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	0	2079	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400009 08-354023 0602

Activity Title: Village of Arenzville

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Village of Arenzville

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$125,000.00
Total Budget	\$0.00	\$125,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Arenzville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

install new sanitary sewer

Location Description:

south of Charles St

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/1600



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	0	423	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400010 08-354040 0600

Activity Title: City of Sumner

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Sumner

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$285,000.00
Total Budget	\$0.00	\$285,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Sumner	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replacement of sanitary sewer lift station that was damaged in 2008
Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

Location Description:

Smith St and Elm St

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	194	113	506	60.67

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400011 08-354031 0602

Activity Title: City of Oak Forest

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Oak Forest

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$593,000.00
Total Budget	\$0.00	\$593,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Oak Forest	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replacement of a failing 15 foot wide by 8 foot tall corrugated metal arch pipe culvert on Midlothian Creek with a two cell reinforced concrete box culvert of 8 foot span by 8 foot rise

Location Description:

Waverly and Kilpatrick

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/2135



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	8223	27426	29.98

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400012 08-354041 0600

Activity Title: Jasper County

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Jasper County

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Jasper County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

It is proposed that a new Well Field be drilled. the current North Well Field is frequently polluted as a result of a surface water infiltration compromising drinking water quality for persons by this well field.

Location Description:

Northwest of the river, directly west of rose hill

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/7500



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	779	1458	53.43

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400013 08-354042 0602

Activity Title: Nauvoo Township

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Nauvoo Township

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$544,553.00
Total Budget	\$0.00	\$544,553.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Nauvoo Township	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Stabilization of Mississippi River Bank in Nauvoo Township to prevent loss of township road Sycamore Haven Dr which is currently a safety hazard for persons traveling on this section of roadway

Location Description:

Bank by N Sycamore Haven Dr past the bend northeast of Durphy St

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/1800



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	9	0	18	50.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400014 08-354032 0600

Activity Title: Village of Harwood Heights

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Village of Harwood Heights

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$807,300.00
Total Budget	\$0.00	\$807,300.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Harwood Heights	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Village will construct a floodwater storage facility consisting of a concrete box culvert on west Leland Avenue between N New England Ave and Oak Park Ave. The box culvert will store excess runoff during heavy rainstorms until the downstream combined sewer has sufficient capacity to drain this excess stormwater.

Location Description:

Leland Ave from New England Ave to Oak Park AVE

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/6700



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	509	402	1765	51.61

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400015 08-354043 0602

Activity Title: Reading Township

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Reading Township

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$731,250.00
Total Budget	\$0.00	\$731,250.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Reading Township	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Provide a wastewater collection system for the residents and connection to this new system

Location Description:

Streator

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/140000



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	1051	2242	46.88

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400016 08-354002 0600

Activity Title: Village of Vermilion

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Village of Vermilion

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$161,000.00
Total Budget	\$0.00	\$161,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Vermilion	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This storm drainage project is comprised of excavating and rehabilitation of the main trunk line, providing proper catch basins, and cleaning the system to free it from debris and blockage to restore flow and decrease the overwhelming flooding problems in the Village

Location Description:

Railroad from Edgar to Church, Church south of Pine, Sulphur Spring east of church, 2025E from Main to 650N

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/18160



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	136	168	80.95

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400017 08-354027 0602

Activity Title: Village of Roanoke

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Woodford County

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00
Total Budget	\$0.00	\$400,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Woodford County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The first project is to reline the trunk sewer to prevent further infiltration of storm water and to prevent our lagoon from reaching maximum capacity. The second part is to reconstruct the sidewalk in front of the post office on Main St; the third part of the project is to reline sewer lines that run under Panther Creek where flood waters also cause infiltration of storm water into the lagoon. the fourth part of the project is to do a hydraulic study and design to determine the benefits of having a retention pond or levee system.

Location Description:

South from High near Olga, then southeast from near Cleveland, then east on Front, then northeast from near Main

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/355



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	721	1914	37.67

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400018 08-354026 0602

Activity Title: Village of Metamora

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Village of Metamora

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$731,250.00
Total Budget	\$0.00	\$731,250.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Metamora	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitate, reline, and replace sanitary sewer lines.

Location Description:

Metamora

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/0
# of Linear feet of Public Improvement	0	0/0
# of Linear miles of Public	0	0/0
Activity funds eligible for DREF (Ike)	0	0/0



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	299	478	2552	30.45

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400019 08-354044 0600

Activity Title: Village of Kansas

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Village of Kansas

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$521,750.00
Total Budget	\$0.00	\$521,750.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Kansas	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Strengthening the main trunk line, installation of catch basins, and cleaning the system
Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

Location Description:

throughout Village of Kansas

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/87000



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	248	219	838	55.73

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400020 08-354045 0600

Activity Title: Village of Sheldon

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Village of Sheldon

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$313,902.00
Total Budget	\$0.00	\$313,902.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Sheldon	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

sheldon will construct new storm sewers in areas of the Village to replace the failed outfall tile. The project will include new storm sewer pipes, manholes, and inlets.

Location Description:

Concord to Iroquois along 2nd, 6th to 8th along concord, 6th to 7th along Center, Center to "C" along 6th

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/2818



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	240	329	72.95

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400021 08-354046 0600

Activity Title: City of Lawrenceville

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Lawrenceville

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$309,234.00
Total Budget	\$0.00	\$309,234.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Lawrenceville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The water transmission line became exposed and broke. This line connects the water wells to the city and without it no drinking water could enter the city's water system. Currently, the water transmission line has been temporarily repaired. To properly repair the line, mitigation measures must be taken. This includes moving the line.

Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

Location Description:

Around US Highway 50 and 1650E

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/1610



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800400022 08-354050 0600

Activity Title: Village of Metcalf

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Village of Metcalf

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$136,400.00
Total Budget	\$0.00	\$136,400.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Metcalf	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will restore functionality to the current storm drainage system through relocation of a water line that currently runs through the storm drainage system, providing proper catch basins, and cleaning the system to free it from debris and blockage in order to restore flow and decrease the overwhelming flooding problems in the village.

Location Description:

Douglas to near Crawford along West and then west, near 2300N to near Prairie and then southeast, near the east end of Wabash and Crawford

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/40450



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	160	200	80.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400023 08-354051 0600

Activity Title: Village of Brocton

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Village of Brocton

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$207,100.00
Total Budget	\$0.00	\$207,100.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Brocton	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This storm drainage project is comprised of installing catch basins, and cleaning the system to free it from debris and blockage in order to restore flow and decrease the overwhelming flooding problems in the village.

Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

Location Description:

Brocton

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/18160



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	98	101	338	58.88

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400026 08-354008 0602

Activity Title: Village of Coal City

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Village of Coal City

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$709,844.00
Total Budget	\$0.00	\$709,844.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Coal City	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Village would like to be reimbursed for replacement of approximately 2300 lf of storm sewer along Broadway street to mitigate flooding from the rains of IKE

Location Description:

North Park near Broadway Rd

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/2437



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	62	93	672	23.07

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400027 08-354033 0600

Activity Title: City of White Hall

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of White Hall

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$745,500.00
Total Budget	\$0.00	\$745,500.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of White Hall	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replacement of 100 LF of sanitary sewer main as well as improvements to the wastewater treatment facilities such as replacement of pumps, controls and electrical components, process modifications and upgrades.

Location Description:

South of white Hall cemetery

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/1000



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	1500	2085	71.94

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400028 08-354028 0600

Activity Title: Village of Forest Park

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Village of Forest Park

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Forest Park	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The proposed work consists of removing and replacing damaged sewers and separating the existing combined sewer system. Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

Location Description:

Between Des Plaines and Circle, Madison and Jackson

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/11000



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	370	364	1265	58.02

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400029 08-354052 0600

Activity Title: City of Neoga

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Neoga

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$488,251.00
Total Budget	\$0.00	\$488,251.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Neoga	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of a storm water detention facility combined with channel improvements is proposed to protect the benefit area. Flood water will temporarily be stored in a dry basin and discharge at a lower rate.

Location Description:

Northeast Neoga

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/5899



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	221	353	62.61

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400030 08-354001 0600

Activity Title: Village of Alsey

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Village of Alsey

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$303,500.00
Total Budget	\$0.00	\$303,500.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Alsey	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The water main in the village crosses little Sandy Creek. During the 2008 flooding, a break was incurred at this crossing leaving the drinking water susceptible to contamination. The village would like to replace 10,200 LF of water main and construct emergency water connection with Scott County Rural water Cooperative.

Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

Location Description:

Between Alsey and Glasgow, northeast of Glasgow

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/23689



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	299	438	68.26

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400031 08-354053 0600

Activity Title: Village of Ford Heights

Activity Category:

Construction/reconstruction of streets

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Village of Ford Heights

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Ford Heights	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Proposed project encompasses the reconstruction/replacement of streets within identified project areas including curbs, gutters, and sidewalks to improve drainage issues. In addition the project includes sewer restoration and drainage replacement where needed.

Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

Location Description:

Embassy to Congress from Woodlawn to Kennedy, 16th from Ellis to Woodlawn, Lexington 15th to 16th, 9th west from Woodlawn

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/15000



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	2572	407	3487	85.43

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400032 08-354054 0600

Activity Title: Village of Liberty

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Village of Liberty

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$166,637.00
Total Budget	\$0.00	\$166,637.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Liberty	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replace Culverts and repair drainage ditches

Location Description:

Village of Liberty

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/2483



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	283	527	53.70

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400033 08-354019 0600

Activity Title: City of Paris

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Paris

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$602,083.00
Total Budget	\$0.00	\$602,083.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Paris	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Proposed project involves the construction of drainage improvements and storm sewers in the north central part of the city

Location Description:

south of union to foundry west of Buena Vista, Ann from Buena Vista to Hockett, Hockett from Ann to north of Blackburn

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/2765



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	240	298	80.54

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400034 08-354055 0602

Activity Title: City of Wilmington

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Wilmington

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$515,500.00
Total Budget	\$0.00	\$515,500.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Wilmington	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replace storm sewers and regrade ditches

Location Description:

Along Luther Dr to north of Lexington Ct, north of Lexington Ct

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/3180



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	356	261	1339	46.08

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400035 08-354024 0602

Activity Title: Village of Sheridan

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Village of Sheridan

Overall	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$489,940.00
Total Budget	\$0.00	\$489,940.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Sheridan	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The village intends to perform a system wide infiltration and inflow study, and then working within a budgeted quantity, line key sanitary sewer lines with cured in place piping to maximize the reduction of infiltration and inflow

Location Description:

Barr to Robinson on Sheridan, Bushnell to Robinson on Park, Hickory to Barr on Johnson, Prairie to Dwight on Pleasant

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/2300



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	105	143	818	30.32

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400036 08-354015 0600

Activity Title: City of Staunton

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Staunton

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Staunton	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replace culvert and storm sewer. Also widen and grade ditches

Location Description:

southeast Staunton, next to the railroad tracks

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/3250



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	666	1000	66.60

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400037 08-354018 0602

Activity Title: Village of Schram City

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Village of Schram City

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Schram City	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The city's sewer will be lined to prevent inflow and infiltration

Location Description:

Northeast Schram City

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/32750



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	120	146	652	40.80

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400038 08-354017 0602

Activity Title: Village of Sheridan

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Village of Sheridan

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$398,900.00
Total Budget	\$0.00	\$398,900.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Sheridan	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Regrade ditches and replace storm sewer to increase capacity

Location Description:

From Hickory and Hwy 32 west to the river, staying south of the railroad

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/3842



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	105	143	818	30.32

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400039 08-354056 0602

Activity Title: Village of Viola

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Village of Viola

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Viola	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The proposed project will televise sanitary sewer lines to identify problem areas and install CIP sewer lining to prevent future infiltration

Location Description:

Viola

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/25550



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	183	206	936	41.56

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400040 08-354057 0602

Activity Title: City of Watseka

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Watseka

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Watseka	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will consist of the construction of storm sewer and appurtenances in the area generally bordered by Grant St, Porter Ave, Faith St, and Tenth St as this area was adversely impacted by the 2008 flood disaster

Location Description:

south of Faith to Mulberry, Ralph to 10th

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/5102



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	111	87	706	28.05

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400041 08-354034 0600

Activity Title: City of Jerseyville

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Jerseyville

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Jerseyville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project will improve the drainage infrastructure in the south eastern quadrant of the City of Jerseyville. The improvements will consist of replacing storm sewer and culverts, widening ditches, construction of a detention basin and grading

Location Description:

Southeast Jerseyville

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/5770



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	332	464	71.55

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800400042 08-354048 0602

Activity Title: City of Plano

Activity Category:

Construction/reconstruction of streets

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Plano

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Plano	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Reconstruct Hale St in those portions where uncontrolled storm water runoff damages the street, impairs access to the municipal wastewater treatment plant and storm sewer or controlled/safe storm water facilities do not exist.

Location Description:

Hale Street

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/11938



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	0	545	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400043 08-354035 0602

Activity Title: Village of La Moille

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Village of La Moille

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$749,819.00
Total Budget	\$0.00	\$749,819.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of La Moille	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project will consist of installing 14146 LF of new storm sewer throughout the village and outside the village limits. This project will effectively alleviate flooding issues by diverting excess stormwater out of the village to nearby Pine Creek

Location Description:

LaMoille

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/14146



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	125	202	766	42.69

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400044 08-354020 0602

Activity Title: City of Marseilles

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Marseilles

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$744,804.00
Total Budget	\$0.00	\$744,804.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Marseilles	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The proposed project is for the construction of a new sanitary sewer system at Wallace St and the surrounding area. Inflow and infiltration adds excess water to the system which the treatment plant cannot handle. When the overloaded treatment plant stops functioning it causes homes throughout the city to back up with sewage

Location Description:

Wallace Street

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/6285



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	358	439	1557	51.19

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400045 08-354004 0600

Activity Title: City of LaSalle

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

City of La Salle

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,812,055.00
Total Budget	\$0.00	\$1,812,055.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of La Salle	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The city of LaSalle is submitting a grant to construct a sheet pile retaining wall below grade and an integral concrete wall above grade to protect the wastewater treatment plant from a 100 year flood

Location Description:

400 River Road

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/6477



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	5150	8863	58.11

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400046 08-354016 0602

Activity Title: Village of Mazon

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Village of Mazon

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$749,340.00
Total Budget	\$0.00	\$749,340.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Mazon	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construct a storm sewer along North St to alleviate drainage issues

Location Description:

North Street

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/3160



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	152	190	910	37.58

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400047 08-354058 0600

Activity Title: Village of Melrose Park

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Village of Melrose Park

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$153,200.00
Total Budget	\$0.00	\$153,200.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Melrose Park	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Make necessary repairs and improvements to the storm lift station serving the western portion of the village, including HVAC, pipe repairs, pump repair, relocating existing generator, and sump pump replacement; and making electrical repairs at the 15th ave pumping station.

Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

Location Description:

Lake Street, near 33rd Ave

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	739	585	1829	72.39

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400048 08-354059 0600

Activity Title: City of Harvey

Activity Category:

Construction/reconstruction of streets

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Harvey

Overall	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Harvey	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Scope of work includes sewer repairs and reconstruction/replacement of streets within identified project areas where damage was caused by 2008 flood disaster. Sewer and roadway repairs and restoration will improve drainage issues. Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

Location Description:

Southwest Harvey near Halsted

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/7400



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	0	4252	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400051 08-354013 0600

Activity Title: Canteen Township

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Canteen Township General

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$575,476.00
Total Budget	\$0.00	\$575,476.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Canteen Township General	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construct cured-in-place liner for manholes and sanitary mains in the Mound Public Water District sanitary sewer system. Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%.

Location Description:

South Collinsville

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/7060



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	1	1	1354	0.15

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400052 08-354049 0602

Activity Title: City of Spring Valley

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Spring Valley

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Spring Valley	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Project activities to be undertaken are 1) installation of a stand by generator to operate in the event of a flood related power outage; 2) rehabilitation of the WWTP lagoon levee and 3) rehabilitation of the drainage culvert at the WWTP to prevent blockages.

Location Description:

South of town, west of Spalding St

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	0	3429	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400053 08-354060 0602

Activity Title: City of Quincy

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Quincy

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$370,000.00
Total Budget	\$0.00	\$370,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Quincy	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Project includes installation of 2 emergency generators for the City of Quincy's water treatment facility. One generator will power the raw water pump and one will be used to power the high service pump. The generators will alleviate the need to rent generators.

Location Description:

East end of Quincy Memorial bridge

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/2



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	0	1358	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400054 08-354010 0602

Activity Title: Village of Coal City

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Village of Coal City

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Coal City	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Village will install a new interceptor line to take the flow from the Gordon Street lift station to the WWTP. Currently, the lift station comes over run by storm events. This project would install a 24 in gravity sewer line that would take the flows from the area and alleviate the basement backups. Also storm sewer will be installed along the path of the Gordon Street interceptor.

Location Description:

Gordon Street, Marguerite Street

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/11225



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	439	508	2677	35.38

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400055 08-354061 0600

Activity Title: Village of Matherville

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Village of Matherville

Overall	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$279,250.00
Total Budget	\$0.00	\$279,250.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Matherville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Raising the current levee system surrounding the two lagoons that are used for waste water treatment for the village.

Location Description:

near sewage lagoon

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/2350



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	217	210	771	55.38

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400056 08-354062 0600

Activity Title: Village of Maywood

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Village of Maywood

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Maywood	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project would disconnect the roadway drainage from the existing combined sewer and connect street drainage structures to an existing relief sewer.

Location Description:

Between Washington and Madison, 15th and 22nd

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/8580



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	582	258	1346	62.41

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400057 08-354071 0602

Activity Title: Village of Richton Park

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Village of Richton Park

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Richton Park	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The improvements proposed are the installation of a bypass storm sewer will be a 60 in reinforced concrete pipe draining east to the detention basin

Location Description:

Farm Trace drive to Central Park Avenue along steger Road

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/2400



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	636	764	2732	51.24

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400058 08-354022 0602

Activity Title: Monroe County

Activity Category:

Construction/reconstruction of streets

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Monroe County

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$579,996.00
Total Budget	\$0.00	\$579,996.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Monroe County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Reconstruction of Bluff Road/County Highway 3 by addition of approx 2'-6" of aggregate base on existing roadway from Monroe City Creek Bridge south to Union Pacific RR crossing. Also providing A-2 oil and chip surface, pipe culverts and drainage ditches.

Location Description:

county Highway 3 south of KK Road

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/300



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400059 08-354063 0602

Activity Title: Village of Oquawka

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Village of Oquawka

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$326,214.00
Total Budget	\$0.00	\$326,214.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Oquawka	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project includes reconstruction of the existing non functional storm sewer collection and drainage system on Schuyler Street

Location Description:

Schuyler Street from Front Street to Sixth St

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/4484



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	403	343	1492	50.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400060 08-354047 0602

Activity Title: City of Martinsville

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Martinsville

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$730,000.00
Total Budget	\$0.00	\$730,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Martinsville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The city proposes the emergency repair of their sanitary sewer plant containment lagoon. Activities include installing a liner in the lagoon and replacement of the aeration system.

Location Description:

sewer treatment facility of S York Street

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	115	108	519	42.97

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400063 08-354064 0600

Activity Title: City of Keithsburg

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Keithsburg

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$627,270.00
Total Budget	\$0.00	\$627,270.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Keithsburg	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Restore the protective Mississippi River and Pope Creek levee system. Specifically, this includes upgrades to the levee system to comply with US Army Corps of Engineers.

Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

Location Description:

along riverbank from Jefferson St to north of Jackson St, then east to 15th St

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/120



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	161	174	609	55.01

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400064 08-354005 0600

Activity Title: City of Keithsburg

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Keithsburg

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$154,140.00
Total Budget	\$0.00	\$154,140.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Keithsburg	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Improvements would include upgrades to the current Main Street storm water lift station to become compliant with USACE standards and construction of a new storm water pump station northwest of Jackson St and 4th Street intersection. This new pump station would collect surface water from the east and west sides of 4th st and discharge north of the existing levee. Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

Location Description:

Around 4th St north of Jackson, Main St at the riverbank

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/270



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	161	174	609	55.01

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400065 08-354065 0600

Activity Title: City of Keithsburg

Activity Category:

Construction/reconstruction of streets

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Keithsburg

Overall	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$743,640.00
Total Budget	\$0.00	\$743,640.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Keithsburg	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project will include roadway excavation, modification to sub base, pavement replacement with some curb and gutter work and storm sewer improvements within the project area
Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

Location Description:

Main St from 4th to 10th, 10th St from Main to Short

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/3300



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	0	609	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400068 08-354025 0602

Activity Title: City of Peru

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Peru

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$590,000.00
Total Budget	\$0.00	\$590,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Peru	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replace 2 existing undersized culverts with new culverts properly designed to handle the drainage area within the residential area.

Location Description:

Near Westclox Ave and 11th St, Water St near Fulton St and near Plum St

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/180



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	412	483	1649	54.28

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400069 08-354003 0600

Activity Title: City of Oakland

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

city of Oakland

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$775,000.00
Total Budget	\$0.00	\$775,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
city of Oakland	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Activities for this project consist primarily of the installation of PVC storm sewer pipe

Location Description:

Hazel St north of Route 133, Danville Road to past Blevins

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/2700



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	90	102	88.24

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400070 08-354006 0600

Activity Title: City of Casey

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Casey

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Casey	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Casey proposes lines their existing combined sewer system to relieve chronic flooding

Location Description:

Monroe Ave from 8th St to 4th St from Monroe Ave to Main St

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/6550



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	772	1340	57.61

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400073 08-354012 0600

Activity Title: City of Marshall

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Marshall

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$675,809.00
Total Budget	\$0.00	\$675,809.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Marshall	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Proposed project includes construction of drainage improvements and construction of storm sewers in the northeast portion of the city

Location Description:

Northeast Marshall

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/3983



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	219	339	64.60

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400074 08-354066 0602

Activity Title: City of Highwood

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Highwood

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$577,000.00
Total Budget	\$0.00	\$577,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Highwood	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Project consists of a new sanitary sewage pumping station and forcemain to supplement the capacity of the existing sanitary sewage pumping station and the forcemain. The existing pumping station and forcemain would continue to operate as designed and constructed, while the new pumping station and forcemain would be designed, constructed, operated and maintained to pump excess sanitary sewage flow rates resulting from inflow during storm events.

Location Description:

Michigan and Western, noth along Western past Underwood

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/720



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	575	417	2106	47.10

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400075 08-354011 0600

Activity Title: City of Pontiac

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Pontiac

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Pontiac	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The proposed North Street sewer separation project involves construction of over 3400 feet of 12" RCP storm sewer, 1900 ft of 18" storm sewer, 280 ft of 24" storm sewer, over 950 ft of 48" storm sewer, replacement of 30 existing inlet structures, replacement of 2 sanitary manhole lids with new concealed pick hole self sealing lids, installation of 2 storm manholes, and the disconnection and abandonment of existing sewer piping from existing storm inlets to the sanitary sewer system

Location Description:

Approx two blocks around the intersection of North and Oak

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/7915



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	227	296	76.69

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400078 08-354014 0600

Activity Title: Village of Bluffs

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

05/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Village of Bluffs

Overall	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$155,000.00
Total Budget	\$0.00	\$155,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Bluffs	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Project includes the implementation of necessary flood control measures to the banks and channel of Wolf Run Creek that flows through the Village. The Village is currently prone to flooding due to debris buildup in the creek causing the water to dam up, flood the waste water treatment plant and back up the sanitary sewer into private homes and flood streets. Also growth along the banks will be removed and the creek will be excavated to adjust the left bank and increase channel volume.

Location Description:

4230 feet of Wolf Run creek channel going west from Bluffs St

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/4230



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	545	820	66.46

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400081 08-354067 0600

Activity Title: City of Villa Grove

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Villa Grove

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$594,595.00
Total Budget	\$0.00	\$594,595.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Villa Grove	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Villa Grove will construct a new outfall storm sewer to serve portions of the City to replace the outfall tile. The project will include new storm sewer pipes, manholes, and inlets.

Location Description:

Maple Street to Matteson Drive, Ash Street to Willow Lane

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/4889



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	346	411	84.18

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400082 08-354007 0600

Activity Title: Village of Loda

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Village of Loda

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$319,918.00
Total Budget	\$0.00	\$319,918.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Loda	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Loda will construct a new outfall storm sewer to serve portions of the Village that were impacted by the 2008 disaster and to replace the old outfall tile. The project will include new storm sewer pipes, manholes, inlets and other items of construction.

Location Description:

Maple to Locust, Jefferson to Virginia

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/2964



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	192	267	71.91

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400085 08-354068 0600

Activity Title: Village of Glen Ellyn

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Village of Glen Ellyn

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$570,000.00
Total Budget	\$0.00	\$570,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Village of Glen Ellyn	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Village is proposing to install additional storm sewers and related components along the rear yards of homes in the Braeside Area, including 2,700 feet of new storm sewer pipe, 13 drainage structures and 2750 square yards of re grading. The project is designed to further improve drainage primarily throughout the backyards of properties to prevent yard and basement flooding.

Location Description:

Valley to Royal Glen, Surrey to Roosevelt

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/6420



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	444	657	67.58

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400098 08-354069 0600

Activity Title: Abington Township

Activity Category:

Construction/reconstruction of streets

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Abington Township, Mercer County

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$131,200.00
Total Budget	\$0.00	\$131,200.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Abington Township, Mercer County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

cleaning of ditches along roads to provide better water flow and reduce erosion to roads. Replacement of culverts to provide better water flow under roads and to ditches. Repair of ditches and roads with severe erosion from excess water. Resurface roads that need repair.

Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

Location Description:

Ditches on 35th, 30th and 110th

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/13200



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	95	104	345	57.68

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400099 08-354070 0600

Activity Title: City of East Moline

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

City of East Moline

Overall	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,462,748.00
Total Budget	\$0.00	\$1,462,748.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of East Moline	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

As a result of flash flooding in June 2008, urgent flood protection facility upgrades were made in 2009; including Sugar Creek levee improvements and the installation of a permanent emergency generator to provide back up power to the Sugar Creek Pump Station

Location Description:

Sugar Creek from 3rd Ave to the Mississippi, Mississippi shore from south of Campbells Island to 7th St

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/17597



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	1522	899	3731	64.89

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400100 08-354072 0600

Activity Title: Madison County

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Madison County Community Development

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$731,250.00
Total Budget	\$0.00	\$731,250.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Madison County Community Development	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for sewer cleaning and for CIP liners. The project will also include the removal of debris from catch basins

Location Description:

All of Baucum, Klein and 3rd

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/578



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400101 08-354072 1000

Activity Title: Madison County

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

05/01/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Madison County Community Development

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$18,750.00
Total Budget	\$0.00	\$18,750.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Madison County Community Development	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

admin funds

Location Description:

All of Baucum, Klein and 3rd

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400102 08-354073 0600

Activity Title: Madison County

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Madison County Community Development

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$731,248.80
Total Budget	\$0.00	\$731,248.80
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Madison County Community Development	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The proposed improvements include cleaning and lining of the existing manholes and sewers city-wide.

Location Description:

Throughout Madison

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/1006



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	1657	793	3427	71.49

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400103 08-354073 1000

Activity Title: Madison County

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

05/01/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Madison County Community Development

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$18,750.00
Total Budget	\$0.00	\$18,750.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Madison County Community Development	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

admin funds

Location Description:

Throughout Madison

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400104 08-354074 0600

Activity Title: Madison County

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Madison County Community Development

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$731,250.00
Total Budget	\$0.00	\$731,250.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Madison County Community Development	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The city would like to install an emergency power generator for Pump Station 499. Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

Location Description:

West of 8th Street and D Street

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400105 08-354074 1000

Activity Title: Madison County

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

05/01/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Madison County Community Development

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$18,750.00
Total Budget	\$0.00	\$18,750.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Madison County Community Development	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

admin funds

Location Description:

West of 8th St and D Street

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400106 08-354075 0600

Activity Title: Madison County

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Madison County Community Development

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$147,000.00
Total Budget	\$0.00	\$147,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Madison County Community Development	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The proposed improvement includes cleaning and lining the trunk sewer from Bissell Ave to the 48" interceptor sewer. Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

Location Description:

South of Bissell near Circle

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/140



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400107 08-354075 1000

Activity Title: Madison County

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

05/01/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Madison County Community Development

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$3,675.00
Total Budget	\$0.00	\$3,675.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Madison County Community Development	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

admin funds

Location Description:

South of Bissell near Circle

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400108 08-354078 0602

Activity Title: Kane County

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Kane County

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$516,764.00
Total Budget	\$0.00	\$516,764.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Kane County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

storm sewer installation after the sanitary sewer system has been separated and is operational

Location Description:

Big Rock from Lincoln to Jefferson and 4th St to 2nd St

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/5270



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	163	111	1287	21.29

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400109 08-354078 1000

Activity Title: Kane County

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Kane County

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2011

N/A

To Date

\$13,243.00

Total Budget

\$0.00

\$13,243.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Kane County

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

admin funds

Location Description:

Big Rock from Lincoln to Jefferson and 4th St to 2nd ST

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400110 08-354079 0602

Activity Title: Kane county

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Kane County

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$365,631.00
Total Budget	\$0.00	\$365,631.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Kane County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

install storm underdrain, manholes, and catch basins, and a culvert

Location Description:

Tenerelli subdivision

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/6505



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	163	111	1287	21.29

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400111 08-354079 1000

Activity Title: Kane County

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Kane County

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$9,140.00
Total Budget	\$0.00	\$9,140.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Kane County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

admin funds

Location Description:

Tenerelli subdivision

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400112 08-354076 0602

Activity Title: Madison County

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Madison County Community Development

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$350,900.00
Total Budget	\$0.00	\$350,900.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Madison County Community Development	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

funds will be used for improvements to the 4 pump stations serving the sanitary sewer system. The project includes pump replacement and updated control panels including generator receptacles. The alarm systems will also be updated to increase village response time.

Location Description:

Livingston

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/4



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	392	314	2063	34.22

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400113 08-354076 1000

Activity Title: Madison County

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

05/01/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Madison County Community Development

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$8,773.00
Total Budget	\$0.00	\$8,773.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Madison County Community Development	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

admin funds

Location Description:

Livingston

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400114 08-354083 0600

Activity Title: City of Rock Island

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Rock Island

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$731,250.00
Total Budget	\$0.00	\$731,250.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Rock Island	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to install a relief sewer to help eliminate CSOs during wet weather and flooding events.

Location Description:

Northwest Rock Island

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/2900



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	3437	1712	7935	64.89

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400115 08-354083 1000

Activity Title: City of Rock Island

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Rock Island

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$18,750.00
Total Budget	\$0.00	\$18,750.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Rock Island	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Admin funds

Location Description:

funds will be used to install a relief sewer to help eliminate CSOs during wet weather and flooding events

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400116 08-354080 0602

Activity Title: Kane County

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Kane County

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$291,461.00
Total Budget	\$0.00	\$291,461.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Kane County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

installation of new drainage tile in the project area

Location Description:

John St and Raymond Rd, Northwest of Co Hwy 24 and Dungan Rd

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/3496



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	420	609	4361	23.60

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400117 08-354080 1000

Activity Title: Kane County

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Kane County

Overall	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$7,286.00
Total Budget	\$0.00	\$7,286.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Kane County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

admin funds

Location Description:

John St & Raymond rd, nothwest of co Hwy 24 and Dungan Rd

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400118 08-354081 0602

Activity Title: Kane County

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Kane County

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$731,250.00
Total Budget	\$0.00	\$731,250.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Kane County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Separation of the combined sanitary and storm sewer

Location Description:

Throughout Big Rock

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/22675



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800400119 08-354081 1000

Activity Title: Kane County

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Kane County

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$18,750.00
Total Budget	\$0.00	\$18,750.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Kane County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Admin funds

Location Description:

Throughout Big Rock

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400120 08-354085 0600

Activity Title: Will County

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Will County

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Will County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

install storm sewer and cleanout and rehabilitate ditches

Location Description:

Noth and central Sunnyland subdivision

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/13850



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	428	649	65.95

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400121 08-354082 0600

Activity Title: Kane County

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Kane County

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$316,504.00
Total Budget	\$0.00	\$316,504.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Kane County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

installation of 2875 LF of storm sewer pipe

Location Description:

Pasadena Dr

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/2875



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	41	70	58.57

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400122 08-354082 1000

Activity Title: Kane County

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

05/01/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Kane County

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2011

N/A

To Date

\$7,912.00

Total Budget

\$0.00

\$7,912.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

 Kane County

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

admin funds

Location Description:

Pasadena Drive

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400123 08-354084 0602

Activity Title: City of North Chicago

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of North Chicago

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$101,000.00
Total Budget	\$0.00	\$101,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of North Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Sewer lining installation on Hervey Ave from 15th St to Argonne Dr

Location Description:

Hervey Ave from 15th St to Argonne Dr

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/3195



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	832	244	1408	76.42

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400124 08-354077 0600

Activity Title: Madison County

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Madison County Community Development

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Madison County Community Development	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

storm water improvements including sealing of leaking sanitary sewer manhole joints and lining old brick sanitary sewer manholes throughout the village, installation of sanitary sewer manhole infiltration prevention lids on manholes throughout the village, installation of sanitary sewer manhole lid adjustment rings to raise lids above existing gutters on manholes throughout the village, jet cleaning of existing 30" storm sewer on Amherst Ave, and installation of new 24" storm sewer and inlets on Willoway Ave

Location Description:

throughout East Alton

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/861



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400125 08-354077 1000

Activity Title: Madison County

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

05/01/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Madison County Community Development

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$12,500.00
Total Budget	\$0.00	\$12,500.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Madison County Community Development	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

admin funds

Location Description:

Throughout East Alton

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400126 CO10645 1100

Activity Title: Program Delivery LMI

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

06/30/2010

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2011

N/A

To Date

\$1,367,424.00

Total Budget

\$0.00

\$1,367,424.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$110,522.97

\$497,991.05

Program Funds Drawdown

\$110,522.97

\$497,991.05

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$110,522.97

\$497,991.02

State of Illinois Department of Commerce and Economic

\$110,522.97

\$497,991.02

Match Contributed

\$0.00

\$0.00

Activity Description:

Funds directly related to implementing the PI Program

Location Description:

Activity Progress Narrative:

Continued completing grant agreements for 85 projects, initiated technical assistance to communities, initiated procurement of engineering services and completed other program delivery tasks to support the Public Infrastructure program. The action plan was last revised on April 10, 2012. The "To Date" budget amount reflects these changes. However, the "To Date" obligated amount will only reflect the changes made during the quarter for the QPR, not changes that have been made after the QPR end date. Therefore, the "To Date" budgets cannot be accurately compared to the "To Date" obligations. For this activity, the state completed voucher corrections to record payment of vendor program delivery to the appropriate activity and national objective. This was done after the action plan was revised on December 16, 2011, after the period of this QPR. This correction is why the drawdown is reflected whereas the obligated amount is shown as \$0.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800400127 CO10645 1100

Activity Title: Program Delivery URG

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

06/30/2010

Benefit Type:

N/A

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,002,461.00
Total Budget	\$0.00	\$1,002,461.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$81,024.63	\$365,078.32
Program Funds Drawdown	\$81,024.63	\$365,078.32
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$81,024.63	\$365,078.33
State of Illinois Department of Commerce and Economic	\$81,024.63	\$365,078.33
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the PI Program

Location Description:

Activity Progress Narrative:

Continued completing grant agreements for 85 projects, initiated technical assistance to communities, initiated procurement of engineering services and completed other program delivery tasks to support the Public Infrastructure program. The action plan was last revised on April 10, 2012. The "To Date" budget amount reflects these changes. However, the "To Date" obligated amount will only reflect the changes made during the quarter for the QPR, not changes that have been made after the QPR end date. Therefore, the "To Date" budgets cannot be accurately compared to the "To Date" obligations. For this activity, the state completed voucher corrections to record payment of vendor program delivery to the appropriate activity and national objective. This was done after the action plan was revised on December 16, 2011, after the period of this QPR. This correction is why the drawdown is reflected whereas the obligated amount is shown as \$0.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400128 CO12144 1100

Activity Title: Program Delivery LMI

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

09/07/2011

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2011

N/A

To Date

\$92,972.00

Total Budget

\$0.00

\$92,972.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

State of Illinois Department of Commerce and Economic

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Funds directly related to implementing the PI Program

Location Description:

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400129 CO12144 1100

Activity Title: Program Delivery URG

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

09/07/2011

Benefit Type:

N/A

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$68,158.00
Total Budget	\$0.00	\$68,158.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the PI Program

Location Description:

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400999

Activity Title: Public Infrastructure Unobligated Funds

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Planned

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

06/30/2010

Projected End Date:

08/31/2013

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1.20
Total Budget	\$0.00	\$1.20
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds yet to be obligated to eligible activities for the Public Infrastructure Program

Location Description:

Activity Progress Narrative:

Funding for the Public Infrastructure project that has not yet been awarded for activities. It is anticipated that the remaining funding will be obligated by June 2012.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800500001 CO12144 1100

Activity Title: Program Delivery URG

Activity Category:

Planning

Project Number:

IKE Technical Assistance

Projected Start Date:

09/07/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-0 Technical Assistance funds

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2011

N/A

To Date

\$79,239.00

Total Budget

\$0.00

\$79,239.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

State of Illinois Department of Commerce and Economic

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Funds directly related to implementing the TA program

Location Description:

Activity Progress Narrative:

Funds directly related to implementing the Planning program

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800500002 CO12144 1100

Activity Title: Program Delivery URG

Activity Category:

Planning

Project Number:

IKE Planning Program

Projected Start Date:

09/07/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-5 IKE Planning Grants

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2011

N/A

To Date

\$558,448.00

Total Budget

\$0.00

\$558,448.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

State of Illinois Department of Commerce and Economic

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Funds directly related to implementing the Program

Location Description:

Activity Progress Narrative:

Funds directly related to implementing the Planning program

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800500999

Activity Title: Planning Program Unobligated Funds

Activity Category:

Planning

Project Number:

IKE Planning Program

Projected Start Date:

06/30/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Planned

Project Title:

35-5 IKE Planning Grants

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$9,902,677.00
Total Budget	\$0.00	\$9,902,677.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds yet to be obligated to eligible activities for the Planning Program

Location Description:

Activity Progress Narrative:

Funding for the Planning project that has not yet been awarded for activities. It is anticipated that the remaining funding will be obligated by June 2012

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	18005009999
Activity Title:	Technical Assistance Unobligated Funds

Activity Category:

Planning

Activity Status:

Planned

Project Number:

IKE Technical Assistance

Project Title:

35-0 Technical Assistance funds

Projected Start Date:

06/30/2011

Projected End Date:

08/31/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,612,674.00
Total Budget	\$0.00	\$1,612,674.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds yet to be obligated to eligible activities for the Technical Assistance Program

Location Description:

Activity Progress Narrative:

Funding for the Technical Assistance project that has not yet been awarded for activities. It is anticipated that the remaining funding will be obligated by June 2012.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800600001 08-356002 0900
Activity Title: Chicago Comm Ventures-Community Loan Fund

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

IKE Business Assistance Program

Projected Start Date:

09/01/2010

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-6 Business Assistance Program

Projected End Date:

08/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Chicago Community Ventures

Overall	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$78,383.72
Total Budget	\$0.00	\$78,383.72
Total Obligated	\$0.00	\$55,455.71
Total Funds Drawdown	\$0.00	\$55,455.71
Program Funds Drawdown	\$0.00	\$55,455.71
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$55,455.71
Chicago Community Ventures	\$0.00	\$55,455.71
Match Contributed	\$0.00	\$0.00

Activity Description:

Chicago Community Ventures (CCV), in partnership with DCEO, will support new and existing businesses in northern Illinois located in FEMA disaster-declared counties of 2008. CCV will provide technical assistance to prospective and current entrepreneurs as well as microloans ranging in size from \$25,000 to \$75,000 to clients who may not qualify for traditional bank financing. CCV will serve Cook, Lake, DuPage, Grundy, Kane, Kendall, and Will counties.

Location Description:

Service area is Cook, Lake, DeKalb, DuPage, Grundy, Kane, Kendall, LaSalle & Will counties.

Activity Progress Narrative:

Limited project activities occurred during this period as DCEO senior management assessed the issues with CCV. The assessment resulted in a formal suspension of the CCV grant as of Sept. 13, 2011.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total	Low/Mod%



# of Permanent Jobs Created	0	0	0	0/3	0/0	0/5	0
# of Permanent Jobs Retained	0	0	0	0/3	0/0	0/5	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/6	0/0	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800600002 08-356002 1000

Activity Title: Chicago Comm Ventures Administration Fund

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

IKE Administration Fund

Project Title:

35- State and Local Admin

Projected Start Date:

09/01/2010

Projected End Date:

08/31/2012

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Chicago Community Ventures

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$75,000.00
Total Budget	\$0.00	\$75,000.00
Total Obligated	\$0.00	\$41,454.52
Total Funds Drawdown	\$0.00	\$41,454.52
Program Funds Drawdown	\$0.00	\$41,454.52
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$41,454.52
Chicago Community Ventures	\$0.00	\$41,454.52
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Chicago Community Ventures (CCV), in partnership with DCEO, will support new and existing businesses in northern Illinois located in FEMA disaster-declared counties of 2008. CCV will provide technical assistance to prospective and current entrepreneurs as well as microloans ranging in size from \$25,000 to \$75,000 to clients who may not qualify for traditional bank financing. CCV will serve Cook, Lake, DuPage, Grundy, Kane, Kendall, and Will counties. Admin funds for CCV.

Location Description:

Activity Progress Narrative:

Limited administrative activities occurred during this period as DCEO senior management assessed the issues with CCV. The assessment resulted in a formal suspension of the CCV grant as of Sept. 13, 2011.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800600003 08-356001 0900

Activity Title: ACCION- Community Loan Fund

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Activity Status:

Under Way

Project Number:

IKE Business Assistance Program

Project Title:

35-6 Business Assistance Program

Projected Start Date:

09/01/2010

Projected End Date:

06/30/2013

Benefit Type:

Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

ACCION Chicago Inc

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$3,668,029.00
Total Budget	\$0.00	\$3,668,029.00
Total Obligated	\$363,165.67	\$996,282.59
Total Funds Drawdown	\$543,100.99	\$996,282.59
Program Funds Drawdown	\$543,100.99	\$996,282.59
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$199,457.07	\$996,282.59
ACCION Chicago Inc	\$199,457.07	\$996,282.59
Match Contributed	\$0.00	\$0.00

Activity Description:

ACCION Chicago (ACCION), in partnership with DCEO, will support new and existing businesses in northern Illinois located in FEMA disaster-declared counties of 2008. ACCION will provide technical assistance to prospective and current entrepreneurs as well as microloans ranging in size from \$200 to \$25,000 to clients who may not qualify for traditional bank financing. ACCION will serve Cook, Lake, DeKalb, DuPage, Grundy, Kane, Kendall, LaSalle and Will counties.

Location Description:

Service area is Cook, Lake, DeKalb, DuPage, Grundy, Kane, Kendall, LaSalle & Will counties.

Activity Progress Narrative:

During the third quarter 2011, ACCION Chicago closed and disbursed 42 CDBG microloans totaling \$322,385.46 to small businesses in 4 disaster counties. To date, ACCION has closed 125 CDBG microloans totaling \$888,207.96 to small businesses in 46 municipalities within 7 disaster counties. The remaining activity costs incurred during this period were directly related to the delivery of the loan program. Program performance continued to improve during the period. At the end of the period, actual delivery costs were within 1.5% of budgeted targets and program progress was approximately 4 months ahead of schedule.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	42	125/555



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	4	1	6	11/400	3/155	18/555	77.78

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	18	3	22	66/400	20/155	91/555	94.51

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800600004 08-356001 1000

Activity Title: ACCION Chicago- Administration Funds

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

IKE Administration Fund

Project Title:

35- State and Local Admin

Projected Start Date:

09/01/2010

Projected End Date:

06/30/2013

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

ACCION Chicago Inc

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$82,000.00
Total Budget	\$0.00	\$82,000.00
Total Obligated	\$6,415.36	\$30,402.50
Total Funds Drawdown	\$12,284.60	\$30,402.50
Program Funds Drawdown	\$12,284.60	\$30,402.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,708.90	\$30,402.50
ACCION Chicago Inc	\$3,708.90	\$30,402.50
Match Contributed	\$0.00	\$0.00

Activity Description:

ACCION Chicago (ACCION), in partnership with DCEO, will support new and existing businesses in northern Illinois located in FEMA disaster-declared counties of 2008. ACCION will provide technical assistance to prospective and current entrepreneurs as well as microloans ranging in size from \$200 to \$25,000 to clients who may not qualify for traditional bank financing. ACCION will serve Cook, Lake, DeKalb, DuPage, Grundy, Kane, Kendall, LaSalle and Will counties. Admin funds for ACCION.

Location Description:

Activity Progress Narrative:

During the third quarter 2011, ACCION continued to reduce administration costs without compromising program performance. Program Administration costs incurred by ACCION during this period were primarily overhead costs required to effectively implement the program. Although significant progress has been made in decreasing costs, it is evident that the administration budget will be exhausted prior to program completion.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800600005 CO10645 1100

Activity Title: Program Delivery LMI

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

IKE Business Assistance Program

Projected Start Date:

06/30/2010

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-6 Business Assistance Program

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$925,270.00
Total Budget	\$0.00	\$925,270.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$77,851.98	\$617,895.32
Program Funds Drawdown	\$77,851.98	\$617,895.32
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$77,851.98	\$617,895.32
State of Illinois Department of Commerce and Economic	\$77,851.98	\$617,895.32
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the BAP Program

Location Description:

Activity Progress Narrative:

Completed environmental reviews, processed pay requests, reviewed loan documents, and other program delivery tasks in order to support the Business Assistance program. The action plan was last revised on April 10, 2012. The "To Date" budget amount reflects these changes. However, the "To Date" obligated amount will only reflect the changes made during the quarter for the QPR, not changes that have been made after the QPR end date. Therefore, the "To Date" budgets cannot be accurately compared to the "To Date" obligations. For this activity, the state completed voucher corrections to record payment of vendor program delivery to the appropriate activity and national objective. This was done after the action plan was revised on December 16, 2011, after the period of this QPR. This correction is why the drawdown is reflected whereas the obligated amount is shown as \$0.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800600999
Activity Title: Business Assistance Program Unobligated Funds

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

IKE Business Assistance Program

Projected Start Date:

12/01/2010

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

35-6 Business Assistance Program

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,786,317.28
Total Budget	\$0.00	\$1,786,317.28
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds yet to be obligated to eligible activities for the Business Assistance Program

Location Description:

Activity Progress Narrative:

Funding for the Business Assistance project that has not yet been awarded for activities. It is anticipated that the remaining funding will be obligated by June 2012.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800700001 08-357001 0201

Activity Title: Dixie Square Mall Demolition in Harvey, IL

Activity Category:

Clearance and Demolition

Project Number:

IKE Community Stabilization Program

Projected Start Date:

09/15/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

35-7 Ike Community Stabilization Program

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

South Suburban Mayors and Managers Associations

Overall	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$3,900,000.00
Total Budget	\$0.00	\$3,900,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
South Suburban Mayors and Managers Associations	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Project will involve the asbestos removal, other cleanup and the demolition of the Dixie Square shopping mall facility, located in Harvey, Illinois. The facility and project site have been condemned by the city of Harvey, with court order to demolish the facility. The clean-up and demolition of the asbestos contaminated and structurally unsound facility, located on a 39 acre parcel in the city of Harvey, will help to protect the health and safety of local residents and lay the groundwork for future ED in the economically depressed community

Location Description:

Dixie Square Mall is located on a 39 acre parcel in the City of Harvey along Dixie Highway between W 151st Street and W 154th Street.

Activity Progress Narrative:

During this period, DCEO completed the environmental assessment for the project and obtained an approved release of funds from HUD. The project team completed the design specifications for the project, made substantial progress in finalizing the demolition bid documents, and organized the pre-bid conference. Project delivery costs associated with design engineering activities during this period will not be realized until invoiced by the engineer.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800700002 08-357001 1000

Activity Title: SSMMA Dixie Mall Admin

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

09/15/2010

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

South Suburban Mayors and Managers Associations

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$100,000.00
Total Budget	\$0.00	\$100,000.00
Total Obligated	\$0.00	\$19,838.04
Total Funds Drawdown	\$0.00	\$19,838.04
Program Funds Drawdown	\$0.00	\$19,838.04
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$20,070.36
South Suburban Mayors and Managers Associations	\$0.00	\$20,070.36
Match Contributed	\$0.00	\$0.00

Activity Description:

Admin funds for SSMMA Dixie Mall

Location Description:

Activity Progress Narrative:

During this period, DCEO completed the environmental assessment for the project and obtained an approved release of funds from HUD. The project team completed the design specifications for the project, made substantial progress in finalizing the demolition bid documents, and organized the pre-bid conference. Project delivery costs associated with design engineering activities during this period will not be realized until invoiced by the engineer.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800700025 CO10645 1100

Activity Title: Program Delivery LMI

Activity Category:

Clearance and Demolition

Project Number:

IKE Community Stabilization Program

Projected Start Date:

06/30/2010

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-7 Ike Community Stabilization Program

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,146,461.00
Total Budget	\$0.00	\$1,146,461.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$128,303.72	\$481,101.51
Program Funds Drawdown	\$128,303.72	\$481,101.51
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$128,303.72	\$481,101.51
State of Illinois Department of Commerce and Economic	\$128,303.72	\$481,101.51
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the CSP Program

Location Description:

Activity Progress Narrative:

Completed applicant and grantee technical assistance, application review, and other program delivery tasks in order to support the Community Stabilization Program. This included awards and initiating grant agreements for five projects which will provide needed infrastructure to support housing projects funded under the program. A sixth award to fund housing rehab in western Cook County was also made.

The action plan was last revised on April 10, 2012. The "To Date" budget amount reflects these changes. However, the "To Date" obligated amount will only reflect the changes made during the quarter for the QPR, not changes that have been made after the QPR end date. Therefore, the "To Date" budgets cannot be accurately compared to the "To Date" obligations. For this activity, the state completed voucher corrections to record payment of vendor program delivery to the appropriate activity and national objective. This was done after the action plan was revised on December 16, 2011, after the period of this QPR. This correction is why the drawdown is reflected whereas the obligated amount is shown as \$0.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800700026 CO10645 1100

Activity Title: Program Delivery SLB

Activity Category:

Clearance and Demolition

Project Number:

IKE Community Stabilization Program

Projected Start Date:

06/30/2010

Benefit Type:

N/A

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

35-7 Ike Community Stabilization Program

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2011

N/A

To Date

\$256,889.00

Total Budget

\$0.00

\$256,889.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$28,749.24

\$107,801.25

Program Funds Drawdown

\$28,749.24

\$107,801.25

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$28,749.24

\$107,801.25

State of Illinois Department of Commerce and Economic

\$28,749.24

\$107,801.25

Match Contributed

\$0.00

\$0.00

Activity Description:

Funds directly related to implementing the CSP Program

Location Description:

Activity Progress Narrative:

Completed applicant and grantee technical assistance, application review, and other program delivery tasks in order to support the Community Stabilization Program. This included awards and initiating grant agreements for five projects which will provide needed infrastructure to support housing projects funded under the program. A sixth award to fund housing rehab in western Cook County was also made.

The action plan was last revised on April 10, 2012. The "To Date" budget amount reflects these changes. However, the "To Date" obligated amount will only reflect the changes made during the quarter for the QPR, not changes that have been made after the QPR end date. Therefore, the "To Date" budgets cannot be accurately compared to the "To Date" obligations. For this activity, the state completed voucher corrections to record payment of vendor program delivery to the appropriate activity and national objective. This was done after the action plan was revised on December 16, 2011, after the period of this QPR. This correction is why the drawdown is reflected whereas the obligated amount is shown as \$0.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800700027 CO10645 1100

Activity Title: Program Delivery URG

Activity Category:

Clearance and Demolition

Project Number:

IKE Community Stabilization Program

Projected Start Date:

06/30/2010

Benefit Type:

N/A

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-7 Ike Community Stabilization Program

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$64,589.00
Total Budget	\$0.00	\$64,589.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$7,228.38	\$27,104.31
Program Funds Drawdown	\$7,228.38	\$27,104.31
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$7,228.38	\$27,104.31
State of Illinois Department of Commerce and Economic	\$7,228.38	\$27,104.31
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the CSP Program

Location Description:

Activity Progress Narrative:

Completed applicant and grantee technical assistance, application review, and other program delivery tasks in order to support the Community Stabilization Program. This included awards and initiating grant agreements for five projects which will provide needed infrastructure to support housing projects funded under the program. A sixth award to fund housing rehab in western Cook County was also made.

The action plan was last revised on April 10, 2012. The "To Date" budget amount reflects these changes. However, the "To Date" obligated amount will only reflect the changes made during the quarter for the QPR, not changes that have been made after the QPR end date. Therefore, the "To Date" budgets cannot be accurately compared to the "To Date" obligations. For this activity, the state completed voucher corrections to record payment of vendor program delivery to the appropriate activity and national objective. This was done after the action plan was revised on December 16, 2011, after the period of this QPR. This correction is why the drawdown is reflected whereas the obligated amount is shown as \$0.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800700028 CO12144 1100

Activity Title: Program Delivery LMI

Activity Category:

Clearance and Demolition

Project Number:

IKE Community Stabilization Program

Projected Start Date:

09/07/2011

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-7 Ike Community Stabilization Program

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$435,655.00
Total Budget	\$0.00	\$435,655.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the CSP Program

Location Description:

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800700029 CO12144 1100

Activity Title: Program Delivery SLB

Activity Category:

Clearance and Demolition

Project Number:

IKE Community Stabilization Program

Projected Start Date:

09/07/2011

Benefit Type:

N/A

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

35-7 Ike Community Stabilization Program

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$97,618.00
Total Budget	\$0.00	\$97,618.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the CSP Program

Location Description:

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800700030 CO12144 1100

Activity Title: Program Delivery URG

Activity Category:

Clearance and Demolition

Project Number:

IKE Community Stabilization Program

Projected Start Date:

09/07/2011

Benefit Type:

N/A

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-7 Ike Community Stabilization Program

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$24,544.00
Total Budget	\$0.00	\$24,544.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the CSP Program

Location Description:

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	1800700999
Activity Title:	Community Stabilization Program Unobligated Funds

Activity Category:

Clearance and Demolition

Project Number:

IKE Community Stabilization Program

Projected Start Date:

06/30/2010

Benefit Type:

N/A

National Objective:

Slums and Blight

Activity Status:

Planned

Project Title:

35-7 Ike Community Stabilization Program

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2011

N/A

To Date

\$5,086,154.00

Total Budget

\$0.00

\$5,086,154.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

State of Illinois Department of Commerce and Economic

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Funds yet to be obligated to eligible activities for the Community Stabilization Program

Location Description:

Activity Progress Narrative:

Funding for the Community Stabilization project that has not yet been awarded for activities. It is anticipated that the remaining funding will be obligated by June 2012.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800800001 CO10645 1100

Activity Title: Program Delivery LMI

Activity Category:

Acquisition - buyout of residential properties

Project Number:

IKE Property Buyout Program

Projected Start Date:

06/30/2010

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,059,779.00
Total Budget	\$0.00	\$1,059,779.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$48,311.09	\$305,660.89
Program Funds Drawdown	\$48,311.09	\$305,660.89
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$48,311.09	\$305,660.88
State of Illinois Department of Commerce and Economic	\$48,311.09	\$305,660.88
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Buyout Program

Location Description:

Activity Progress Narrative:

Continued application review, applicant technical assistance, and other program delivery tasks in order to support the Buyout program. This included obtaining homeowner documentation, reviewing title reports and appraisals, completing the DOB verification process and completing environmental reviews in preparation of buyout closings in the first buyout community. Awards were made for 11 additional buyout grants.

The action plan was last revised on April 10, 2012. The "To Date" budget amount reflects these changes. However, the "To Date" obligated amount will only reflect the changes made during the quarter for the QPR, not changes that have been made after the QPR end date. Therefore, the "To Date" budgets cannot be accurately compared to the "To Date" obligations. For this activity, the state completed voucher corrections to record payment of vendor program delivery to the appropriate activity and national objective. This was done after the action plan was revised on December 16, 2011, after the period of this QPR. This correction is why the drawdown is reflected whereas the obligated amount is shown as \$0.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800800002 CO10645 1100

Activity Title: Program Delivery SLB

Activity Category:

Acquisition - buyout of residential properties

Project Number:

IKE Property Buyout Program

Projected Start Date:

06/30/2010

Benefit Type:

N/A

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$231,827.00
Total Budget	\$0.00	\$231,827.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$10,568.05	\$66,863.33
Program Funds Drawdown	\$10,568.05	\$66,863.33
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$10,568.05	\$66,863.33
State of Illinois Department of Commerce and Economic	\$10,568.05	\$66,863.33
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Buyout Program

Location Description:

Activity Progress Narrative:

Continued application review, applicant technical assistance, and other program delivery tasks in order to support the Buyout program. This included obtaining homeowner documentation, reviewing title reports and appraisals, completing the DOB verification process and completing environmental reviews in preparation of buyout closings in the first buyout community. Awards were made for 11 additional buyout grants.

The action plan was last revised on April 10, 2012. The "To Date" budget amount reflects these changes. However, the "To Date" obligated amount will only reflect the changes made during the quarter for the QPR, not changes that have been made after the QPR end date. Therefore, the "To Date" budgets cannot be accurately compared to the "To Date" obligations. For this activity, the state completed voucher corrections to record payment of vendor program delivery to the appropriate activity and national objective. This was done after the action plan was revised on December 16, 2011, after the period of this QPR. This correction is why the drawdown is reflected whereas the obligated amount is shown as \$0.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800800003 CO10645 1100

Activity Title: Program Delivery URG

Activity Category:

Acquisition - buyout of residential properties

Project Number:

IKE Property Buyout Program

Projected Start Date:

06/30/2010

Benefit Type:

N/A

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2011

N/A

To Date

\$1,468,236.00

Total Budget

\$0.00

\$1,468,236.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$66,930.97

\$423,467.65

Program Funds Drawdown

\$66,930.97

\$423,467.65

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$66,930.97

\$423,467.65

State of Illinois Department of Commerce and Economic

\$66,930.97

\$423,467.65

Match Contributed

\$0.00

\$0.00

Activity Description:

Funds directly related to implementing the Buyout Program

Location Description:

Activity Progress Narrative:

Continued application review, applicant technical assistance, and other program delivery tasks in order to support the Buyout program. This included obtaining homeowner documentation, reviewing title reports and appraisals, completing the DOB verification process and completing environmental reviews in preparation of buyout closings in the first buyout community. Awards were made for 11 additional buyout grants.

The action plan was last revised on April 10, 2012. The "To Date" budget amount reflects these changes. However, the "To Date" obligated amount will only reflect the changes made during the quarter for the QPR, not changes that have been made after the QPR end date. Therefore, the "To Date" budgets cannot be accurately compared to the "To Date" obligations. For this activity, the state completed voucher corrections to record payment of vendor program delivery to the appropriate activity and national objective. This was done after the action plan was revised on December 16, 2011, after the period of this QPR. This correction is why the drawdown is reflected whereas the obligated amount is shown as \$0.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800800004 CO12144 1100

Activity Title: Program Delivery LMI

Activity Category:

Acquisition - buyout of residential properties

Project Number:

IKE Property Buyout Program

Projected Start Date:

09/07/2011

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2011

N/A

To Date

\$763,097.00

Total Budget

\$0.00

\$763,097.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

State of Illinois Department of Commerce and Economic

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Funds directly related to implementing the Buyout Program

Location Description:

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800800005 CO12144 1100

Activity Title: Program Delivery SLB

Activity Category:

Acquisition - buyout of residential properties

Project Number:

IKE Property Buyout Program

Projected Start Date:

09/07/2011

Benefit Type:

N/A

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$166,928.00
Total Budget	\$0.00	\$166,928.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Buyout Program

Location Description:

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800800006 CO12144 1100

Activity Title: Program Delivery URG

Activity Category:

Acquisition - buyout of residential properties

Project Number:

IKE Property Buyout Program

Projected Start Date:

09/07/2011

Benefit Type:

N/A

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,057,208.00
Total Budget	\$0.00	\$1,057,208.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Buyout Program

Location Description:

Activity Progress Narrative:

No work for this activity occurred during the period.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800800101 08-358001 0100

Activity Title: Henderson County Acquisition LMI

Activity Category:

Acquisition - buyout of residential properties

Project Number:

IKE Property Buyout Program

Projected Start Date:

01/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Henderson County

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,656,926.00
Total Budget	\$0.00	\$1,656,926.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Henderson County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of damaged properties located in Henderson county

Location Description:

City of Gulfport and other surrounding areas in Henderson County within 100-year floodplain

Activity Progress Narrative:

Third quarter was spent in obtaining homeowner documentation, reviewing title reports and appraisals, and completing the DOB verification process.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/24
# of Parcels acquired voluntarily	0	0/24
Total acquisition compensation to	0	0/1656926

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	0/24
# of Singlefamily Units	0	0/24

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/12	0/12	0/24	0
# Owner Households	0	0	0	0/12	0/12	0/24	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800102 08-358001 0101

Activity Title: Henderson County Acquisition SLB

Activity Category:

Acquisition - buyout of residential properties

Project Number:

IKE Property Buyout Program

Projected Start Date:

01/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Henderson County

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,656,926.00
Total Budget	\$0.00	\$1,656,926.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Henderson County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of damaged properties located in Henderson county

Location Description:

City of Gulfport and other surrounding areas in Henderson County within 100-year floodplain

Activity Progress Narrative:

Third quarter was spent in obtaining homeowner documentation, reviewing title reports and appraisals, and completing the DOB verification process.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/24
# of Parcels acquired voluntarily	0	0/24
Total acquisition compensation to	0	0/1656926

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	0/24
# of Singlefamily Units	0	0/24

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/24	0
# Owner Households	0	0	0	0/0	0/0	0/24	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800103 08-358001 0102
Activity Title: Henderson County Acquisition URG

Activity Category:
 Acquisition - buyout of residential properties

Activity Status:
 Under Way

Project Number:
 IKE Property Buyout Program

Project Title:
 35-8 Buyout Program

Projected Start Date:
 01/01/2011

Projected End Date:
 12/31/2012

Benefit Type:
 Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
 Urgent Need

Responsible Organization:
 Henderson County

Overall	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,656,926.00
Total Budget	\$0.00	\$1,656,926.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Henderson County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
 Acquisition of damaged properties located in Henderson county

Location Description:
 City of Gulfport and other surrounding areas in Henderson County within 100-year floodplain

Activity Progress Narrative:
 Third quarter was spent in obtaining homeowner documentation, reviewing title reports and appraisals, and completing the DOB verification process.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	0/26
# of Parcels acquired voluntarily	0	0/26
Total acquisition compensation to	0	0/1656926

	This Report Period Total	Cumulative Actual Total / Expected Total

# of Housing Units	0	0/26
# of Singlefamily Units	0	0/26

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/26	0
# Owner Households	0	0	0	0/0	0/0	0/26	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800104 08-358001 0200

Activity Title: Henderson County Clear & Demo LMI

Activity Category:

Clearance and Demolition

Project Number:

IKE Property Buyout Program

Projected Start Date:

01/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Henderson County

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$245,859.27
Total Budget	\$0.00	\$245,859.27
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Henderson County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition of purchased homes and return to green space

Location Description:

City of Gulfport and other surrounding areas in Henderson County within 100-year floodplain

Activity Progress Narrative:

Third quarter was spent in obtaining homeowner documentation, reviewing title reports and appraisals, and completing the DOB verification process.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/24

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/24
# of Singlefamily Units	0	0/24



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/12	0/12	0/24	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800800105 08-358001 0201

Activity Title: Henderson County Clear & Demo SLB

Activity Category:

Clearance and Demolition

Project Number:

IKE Property Buyout Program

Projected Start Date:

01/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Henderson County

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$245,859.27
Total Budget	\$0.00	\$245,859.27
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Henderson County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition of purchased homes and return to green space

Location Description:

City of Gulfport and other surrounding areas in Henderson County within 100-year floodplain

Activity Progress Narrative:

Third quarter was spent in obtaining homeowner documentation, reviewing title reports and appraisals, and completing the DOB verification process.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/24

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/24
# of Singlefamily Units	0	0/24



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/24	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800800106 08-358001 0202

Activity Title: Henderson County Clear & Demo URG

Activity Category:

Clearance and Demolition

Project Number:

IKE Property Buyout Program

Projected Start Date:

01/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Henderson County

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$245,859.26
Total Budget	\$0.00	\$245,859.26
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Henderson County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition of purchased homes and return to green space

Location Description:

City of Gulfport and other surrounding areas in Henderson County within 100-year floodplain

Activity Progress Narrative:

Third quarter was spent in obtaining homeowner documentation, reviewing title reports and appraisals, and completing the DOB verification process.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/26

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/26
# of Singlefamily Units	0	0/26



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/26	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800800107 08-358001 0808

Activity Title: Henderson County Homeowner Assist

Activity Category:

Homeownership Assistance to low- and moderate-income

Activity Status:

Under Way

Project Number:

IKE Property Buyout Program

Project Title:

35-8 Buyout Program

Projected Start Date:

01/01/2011

Projected End Date:

12/31/2012

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Henderson County

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,500,000.00
Total Budget	\$0.00	\$1,500,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Henderson County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Homeowner assistance, down payment assistance, and interim mortgage assistance for Low/Mod households.

Location Description:

City of Gulfport and other surrounding areas in Henderson County within 100-year floodplain

Activity Progress Narrative:

Third quarter was spent in obtaining homeowner documentation, reviewing title reports and appraisals, and completing the DOB verification process.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/74
# of Singlefamily Units	0	0/74



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/74	0
# Owner Households	0	0	0	0/0	0/0	0/74	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 1800800108 08-358001 0910

Activity Title: Henderson County Planning

Activity Category:

Planning

Activity Status:

Planned

Project Number:

IKE Property Buyout Program

Project Title:

35-8 Buyout Program

Projected Start Date:

01/01/2011

Projected End Date:

12/31/2012

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Henderson County

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$150,000.00
Total Budget	\$0.00	\$150,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Henderson County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds to help plan moving the county out of the 100-year floodplain

Location Description:

City of Gulfport and other surrounding areas in Henderson County within 100-year floodplain

Activity Progress Narrative:

Third quarter was spent in obtaining homeowner documentation, reviewing title reports and appraisals, and completing the DOB verification process.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800800109 08-358001 1000

Activity Title: Henderson County Admin

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

01/01/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Henderson County

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$180,208.90
Total Budget	\$0.00	\$180,208.90
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Henderson County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Admin funds for Henderson County

Location Description:

City of Gulfport and other surrounding areas in Henderson County within 100-year floodplain

Activity Progress Narrative:

Third quarter was spent in obtaining homeowner documentation, reviewing title reports and appraisals, and completing the DOB verification process.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800800999

Activity Title: Buyout Program Unobligated Funds

Activity Category:

Acquisition - buyout of residential properties

Project Number:

IKE Property Buyout Program

Projected Start Date:

12/01/2010

Benefit Type:

N/A

National Objective:

Urgent Need

Activity Status:

Planned

Project Title:

35-8 Buyout Program

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$678,830.20
Total Budget	\$0.00	\$678,830.20
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds yet to be obligated to eligible activities for the Buyout Program

Location Description:

Activity Progress Narrative:

Funding for the Property Buyout project that has not yet been awarded for activities. It is anticipated that the remaining funding will be obligated by June 2012.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: IKE ADMN 00001

Activity Title: State Admin

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

08/13/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and Economic

Overall

	Jul 1 thru Sep 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$7,560,863.10
Total Budget	\$0.00	\$7,560,863.10
Total Obligated	\$822,534.62	\$4,540,828.68
Total Funds Drawdown	\$254,903.15	\$1,628,862.62
Program Funds Drawdown	\$254,903.15	\$1,628,862.62
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$254,903.15	\$1,628,862.62
State of Illinois Department of Commerce and Economic	\$254,903.15	\$1,628,862.62
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity funds the general administration of the funds

Location Description:

This activity is the general administration of the grant awarded by HUD. project location is throughout the state

Activity Progress Narrative:

General management, overall administration of the Ike Disaster Recovery Program and guidance and support of applicants and potential applicants for the programs with open or future application period including Property Buyout, Economic Development, Community Stabilization, Planning and Housing Rehab and Repair Programs.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

