



RECEIVED

MAR 26 2015

**HEALTH FACILITIES &
SERVICES REVIEW BOARD**

March 24, 2015

Mr. Mike Constantino
c/o Illinois Health Facilities and
Services Review Board
5252 West Jefferson
Springfield, IL 62761

RE: Project 12-078
Adventist Cancer Institute
Request for Permit Renewal

Dear Mr. Constantino:

Please accept this letter as a follow-up to your recent technical assistance conversation with Jack Axel, related to the above-referenced matter.


Please be advised of the following:

1. A Permit renewal from June 30, 2015 to June 30, 2016 is requested.
2. Construction is currently underway, and as of December 31, 2014, approximately 26.5% of the project was completed, based on expenditures of \$12,715,024 to that date. As of today, the construction needs to be completed, equipment needs to be installed, final site work needs to be completed, and required inspections need to be scheduled and conducted.
3. A renewal is required due to delays incurred related to protracted negotiations with the past owner of the site. These delays, in turn, delayed the beginning of construction.
4. I hereby confirm that the project's scope and anticipated cost are in compliance with the Permit issued by the IHFSRB.

Project 12-078
March 24, 2015
Page 2

An annual progress report was filed on January 30, 2015. That reports identifies costs incurred as of December 31, 2014.

Sincerely,

A handwritten signature in black ink, appearing to read "Michael J. Goebel". The signature is fluid and cursive, with the first name being the most prominent.

Michael J. Goebel
Chief Executive Officer

cc Tom Williams
Chief Administrative Officer
Adventist Midwest Health