



FEDERAL EXPRESS

Ms. Kathryn J. Olson
Chair
Illinois Health Facilities and Services Review
Board
525 West Jefferson Street, 2nd Floor
Springfield, Illinois 62761

RECEIVED

FEB 11 2016

HEALTH FACILITIES &
SERVICES REVIEW BOARD

Re: Permit Renewal Request – Belvidere Dialysis (Proj. No. 13-070)

Dear Ms. Olson:

I am writing on behalf of DaVita HealthCare Partners Inc. and Dialysis of Northern Illinois, LLC (collectively, "DaVita") to request a six month extension of the completion date for Project No. 13-070 (Belvidere Dialysis). On March 11, 2014, the Illinois Health Facilities and Services Review Board ("HFSRB") approved DaVita's certificate of need application for the establishment of Belvidere Dialysis (the "Project"). While construction is complete and first treatment is expected in mid to late February, based on recent experience, DaVita anticipates it may take four to six months for Medicare certification of the new stations. Accordingly, DaVita respectfully requests a six month renewal of the Project permit and a new project completion date of September 30, 2016.

1. Requested Project Completion Date

DaVita requests the HFSRB grant a six month renewal of the Project permit and establish September 30, 2016 as the new project completion date.

2. Status of the Project

The Project was obligated on April 9, 2014, through the execution of a lease for the building that will house the dialysis facility. Shell construction began August 25, 2014 and is complete. The interior build out started on November 19, 2014 and is complete. First treatment is expected in mid to late February 2016. However, based on recent experience, DaVita anticipates it may take four to six months for Medicare certification of the new stations. Therefore, to allow sufficient time to complete the Project, DaVita requests a six month renewal of the Project permit.

To date, DaVita has expended \$2,514,234 on the Project.

3. Statement Regarding Completion of the Project

Construction is complete and the facility is now awaiting Medicare survey and certification of the new stations. To ensure adequate time to allow for Medicare survey and certification, DaVita respectfully requests a six month renewal of the Project permit.

4. Confirmatory Evidence of Project Compliance

I hereby certify, pursuant to 77 Ill. Admin. Code §1130.740, DaVita's compliance with the scope and costs of the project approved by the HFSRB pursuant to Project Permit #13-070.

Based on the above information, which is provided to the HFSRB in compliance with Section 1130.740 of the Illinois Administrative Code, DaVita formally requests a six month renewal of its permit for Project #13-070 and a new project completion date of September 30, 2016.

If you need any additional information or have any questions regarding the status of the project, please feel free to contact me.



Sincerely,



Mary J. Anderson
Division Vice President
DaVita HealthCare Partners Inc

SUBSCRIBED AND SWORN

to before me this 3 day of
February, 2016



My commission expires: October 14, 2018

cc: Michael Constantino
Lynanne Hike